

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 03/31/2016

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNP170

Estimate Number: 0003

Pay Period: 09/21/2015
to: 11/05/2015

Contract Location:

entrance (L.M. 3.00) to S.R. 107 (L.M. 6.16).

Time Allowed: 78.0 days
Time Charged: 78.0 days
Elapsed Calendar Days: 78.0 days
Percent Time: 100.00 %
Percent Complete (\$): 92.59 %
Percent Behind: 7.41 %

Contractor:

SUMMERS-TAYLOR, INC.
300 West Elk Avenue
Elizabethton, TN 37643
Phone:

Date Let: 05/15/2015
Date Awarded: 05/27/2015
Date Contract Executed: 06/09/2015
Date Notice to Proceed: 06/30/2015
Date Work Began: 08/17/2015
Date to be Completed: 09/15/2015
Date Time Stopped: 09/15/2015
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:

UNICOI

Project Number	BID PCT	Fed State Project Number	Description 1
86025-3206-94	5.04	HSIP-395(10)	SR 395 From Rock Creek Park Entrance to SR 107
86025-4206-04	94.96	N/A	The resurfacing on S.R. 395 from the Rock Creek Park entranc
Current Contract Amount		\$	504,400.05
Original Contract Amount		\$	507,993.05

	Total to Date	Prev to Date	This Estimate
Participating	\$ 457,329.81	\$ 453,684.33	\$ 3,645.48
Total Earnings	\$ 457,329.81	\$ 453,684.33	\$ 3,645.48
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	457,329.81	\$	453,684.33	\$	3,645.48
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	457,329.81	\$	453,684.33	\$	3,645.48
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	457,329.81	\$	453,684.33	\$	3,645.48

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
86025-3206-94	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
86025-4206-04	0100	9012	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
86025-3206-94	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86025-4206-04	0100	9008	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	2,601.560	\$ 2,601.56	2,601.560	\$ 2,601.56
						\$1.000				
	0100	9008	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-2,601.560	\$ -2,601.56	-2,601.560	\$ -2,601.56
86025-3206-94	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
86025-4206-04	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	1,611.850	\$ 1,611.85	1,611.850	\$ 1,611.85
						\$1.000				
	0100	9010	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-12,045.680	\$ -12,045.68
86025-4206-04	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	17.000	0.000	\$ 0.00	14.580	\$ 12,903.30
						\$885.000				
86025-4206-04	0100	9005	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description						Unit Price				
86025-4206-04	0100	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
86025-4206-04	0100	0020	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	253.000 \$118.750	0.000	\$ 0.00	252.750	\$ 30,014.06
86025-4206-04	0100	0030	411-01.10	ACS MIX(PG64-22) GRADING D	TON	3,593.000 \$99.650	0.000	\$ 0.00	0.000	\$ 0.00
86025-4206-04	0100	900	411-01.10	ACS MIX(PG64-22) GRADING D Grade D Asphalt Mix at Reduced Rate	TON	0.000 \$98.650	0.000	\$ 0.00	3,283.670	\$ 323,934.05
86025-4206-04	0100	9001	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9001	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,109.680	\$ 1,109.68
86025-4206-04	0100	9002	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
86025-4206-04	0100	9003	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9003	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	2,732.330	\$ 2,732.33
86025-4206-04	0100	9004	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
86025-3206-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	25.000 \$22.000	0.000	\$ 0.00	12.500	\$ 275.00
86025-3206-94	0100	9000	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$33.000	0.000	\$ 0.00	12.500	\$ 412.50
86025-3206-94	0100	0020	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000 \$725.000	0.000	\$ 0.00	1.000	\$ 725.00
86025-3206-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	3.000 \$2,750.000	0.000	\$ 0.00	3.000	\$ 8,250.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
86025-3206-94	0100	0040	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	3.000	0.000	\$ 0.00	4.000	\$ 5,180.00
						\$1,295.000				
86025-4206-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 16,895.00
						\$16,895.000				
86025-4206-04	0100	0050	712-06	SIGNS (CONSTRUCTION)	S.F.	1,059.000	0.000	\$ 0.00	958.500	\$ 11,406.15
						\$11.900				
86025-3206-94	0100	0050	713-16.20	SIGNS (DESCRIPTION) (OM3)	EACH	3.000	0.000	\$ 0.00	3.000	\$ 1,050.00
						\$350.000				
86025-3206-94	0100	0060	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	209.000	0.000	\$ 0.00	198.000	\$ 5,692.50
						\$28.750				
86025-3206-94	0100	0070	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	450.000	0.000	\$ 0.00	389.000	\$ 4,279.00
						\$11.000				
86025-4206-04	0100	0060	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	13.000	2.805	\$ 2,033.63	6.653	\$ 4,823.43
						\$725.000				
86025-4206-04	0100	0070	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	13.000	0.000	\$ 0.00	11.763	\$ 23,196.64
						\$1,972.000				
86025-4206-04	0100	0080	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 14,885.00
						\$14,885.000				
Project Number:		86025-4206-04		Project Current Amount	\$	3,645.48				
				Contract Current Amount	\$	3,645.48				