

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP171 Estimate Number: 0004 Estimate Type: Final Estimate Approved: No Pay Period: 9/26/2015 to 09/26/2015																															
Contractor: Newport Paving Company, Inc. Contractor's Address: P.O. Box 374 Newport, TN 37821 Contract Location: The resurfacing on S.R. 73 from U.S. 321 (S.R. 32) Counties: COCKE Project(s) 15016-3214-94, 15016-4214-04 Time Allowed: 78.0 Days Charged: 76.0 Days Elapsed Calendar Days: 76.0 Days Percent Time: 97.44 % Percent Complete(\$): 103.95 % Percent Behind: --- % Dates Let: 05/15/2015 Awarded: 05/27/2015 Contract Executed: 06/19/2015 Date Notice to Proceed: 07/10/2015 Work Began: 08/06/2015 To Be Completed: 09/25/2015 Substantial Work Complete: 09/23/2015 Accepted:																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$1,486,926.89</td> <td>\$1,486,926.89</td> <td>\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$1,486,926.89</td> <td>\$1,486,926.89</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$1,486,926.89</td> <td>\$1,486,926.89</td> <td>0.00</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,486,926.89	\$1,486,926.89	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,486,926.89	\$1,486,926.89	\$0.00	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,486,926.89	\$1,486,926.89	0.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,486,926.89	\$1,486,926.89	\$0.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,486,926.89	\$1,486,926.89	\$0.00																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,486,926.89	\$1,486,926.89	0.00																												
Amounts Current Contract: \$1,518,120.69 Original Contract: \$1,460,460.69																															

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
15016-3214-94	7.18	HSIP-73(63)	0.00		From S.R. 32 To S.R. 9			
15016-4214-04	92.82	N/A	0.00		The resurfacing on S.R. 73 from U.S. 321 (S.R. 32) (L.M. 3.1			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
15016-3214-94	0100	9010	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
15016-4214-04	0100	9011	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
15016-3214-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9006	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-390.640	Adj Total:	-390.64
15016-4214-04	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9007	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-1,489.070	Adj Total:	-1,489.07

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
15016-3214-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
15016-4214-04	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-34,864.070	Adj Total:	-34,864.07
15016-3214-94	0100	9503	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	0.000	Unit Price:	\$35.30
						This Est:	0.000	This Est:	\$0.00
						Total:	1,859.890	Total:	\$65,654.12
15016-4214-04	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	72.000	Unit Price:	\$899.66
						This Est:	0.000	This Est:	\$0.00
						Total:	49.030	Total:	\$44,110.33
15016-4214-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
15016-4214-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
15016-4214-04	0100	0020	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	456.000	Unit Price:	\$119.50
						This Est:	0.000	This Est:	\$0.00
						Total:	525.880	Total:	\$62,842.66
15016-4214-04	0100	0030	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	10,492.000	Unit Price:	\$106.00
						This Est:	0.000	This Est:	\$0.00
						Total:	10,524.320	Total:	\$1,115,577.92
15016-4214-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-5,661.330	Adj Total:	-5,661.33
15016-4214-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
15016-4214-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9002	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	10,114.500	Adj Total:	10,114.50
15016-4214-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
15016-4214-04	0100	0040	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	1,521.000	Unit Price:	\$8.50
						This Est:	0.000	This Est:	\$0.00
						Total:	1,965.960	Total:	\$16,710.66
15016-3214-94	0100	0010	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	7.000	Unit Price:	\$2,750.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.000	Total:	\$16,500.00
15016-3214-94	0100	0020	706-01	L.F.	GUARDRAIL REMOVED	Bid:	350.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	362.500	Total:	\$543.75
15016-4214-04	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$42,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$42,500.00
15016-3214-94	0100	9501	712-01.01	LS	ADDITIONAL TRAFFIC CONTROL	Bid:	0.000	Unit Price:	\$5,740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,740.00
15016-4214-04	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	885.000	Unit Price:	\$11.91
						This Est:	0.000	This Est:	\$0.00
						Total:	1,089.500	Total:	\$12,975.95
15016-3214-94	0100	0030	713-16.20	EACH	SIGNS (DESCRIPTION)/(W11-3)	Bid:	2.000	Unit Price:	\$250.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$500.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
15016-3214-94	0100	0040	713-16.21	EACH	SIGNS (DESCRIPTION)/(OM3)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$250.00 This Est: \$0.00 Total: \$1,000.00
15016-3214-94	0100	0050	713-16.22	EACH	SIGNS (DESCRIPTION)/(W1-8)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$250.00 This Est: \$0.00 Total: \$500.00
15016-3214-94	0100	0060	713-16.23	EACH	SIGNS (DESCRIPTION)/(W2-1)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$250.00 This Est: \$0.00 Total: \$250.00
15016-3214-94	0100	0070	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 685.000 This Est: 0.000 Total: 744.000	Unit Price: \$24.90 This Est: \$0.00 Total: \$18,525.60
15016-3214-94	0100	0080	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid: 110.000 This Est: 0.000 Total: 38.000	Unit Price: \$24.90 This Est: \$0.00 Total: \$946.20
15016-3214-94	0100	0090	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 432.000 This Est: 0.000 Total: 137.844	Unit Price: \$16.90 This Est: \$0.00 Total: \$2,329.56
15016-3214-94	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 220.000 This Est: 0.000 Total: 374.000	Unit Price: \$8.90 This Est: \$0.00 Total: \$3,328.60

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
15016-3214-94	0100	0110	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	2.000	Unit Price:	\$150.01
						This Est:	0.000	This Est:	\$0.00
						Total:	5.000	Total:	\$750.05
15016-4214-04	0100	0070	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	37.000	Unit Price:	\$118.00
						This Est:	0.000	This Est:	\$0.00
						Total:	20.924	Total:	\$2,469.03
15016-4214-04	0100	0080	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE)	Bid:	68.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
15016-4214-04	0100	0090	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	37.000	Unit Price:	\$1,925.00
						This Est:	0.000	This Est:	\$0.00
						Total:	34.786	Total:	\$66,963.05
15016-4214-04	0100	0100	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$36,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$36,000.00
15016-3214-94	0100	9502	717-01.75	LS	ADDITIONAL MOBILIZATION	Bid:	0.000	Unit Price:	\$2,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$2,500.00