

Print Date: 03/22/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP174 Estimate Number: 0005 Estimate Type: Final Estimate Approved: No Pay Period: 10/12/2015 to 10/13/2015																															
Contractor: APAC-Atlantic, Inc. Contractor's Address: PO Box 6390 Knoxville, TN 37914 Contract Location: The resurfacing on U.S. 11 (S.R. 2) from the Monroe County Counties: LOUDON Project(s) 53004-3246-94, 53004-4246-04 Time Allowed: 76.0 Days Charged: 84.0 Days Elapsed Calendar Days: 84.0 Days Percent Time: 110.53 % Percent Complete(\$): 102.59 % Percent Behind: 7.94 % Dates Let: 05/15/2015 Awarded: 05/27/2015 Contract Executed: 06/26/2015 Date Notice to Proceed: 07/17/2015 Work Began: 08/26/2015 To Be Completed: 09/30/2015 Substantial Work Complete: 10/08/2015 Accepted:																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$1,426,648.88</td> <td>\$1,426,648.88</td> <td>\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$1,426,648.88</td> <td>\$1,426,648.88</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$1,426,648.88</td> <td>\$1,426,648.88</td> <td>0.00</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,426,648.88	\$1,426,648.88	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,426,648.88	\$1,426,648.88	\$0.00	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,426,648.88	\$1,426,648.88	0.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,426,648.88	\$1,426,648.88	\$0.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,426,648.88	\$1,426,648.88	\$0.00																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,426,648.88	\$1,426,648.88	0.00																												
Amounts Current Contract: \$1,518,665.85 Original Contract: \$1,439,345.85																															

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
53004-3246-94	13.93	HSIP-2(245)	0.00	From Monroe County Line To East of Hattley Dr.	
53004-4246-04	86.07	N/A	0.00	The resurfacing on U.S. 11 (S.R. 2) from the Monroe County l	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-3246-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$740.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-8.000	Total:	\$-5,920.00
53004-3246-94	0100	9008	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-11,047.110	Adj Total:	-11,047.11

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-3246-94	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9011	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-50,423.920	Adj Total:	-50,423.92
53004-4246-04	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	97.000	Unit Price:	\$450.00
						This Est:	0.000	This Est:	\$0.00
						Total:	46.770	Total:	\$21,046.50
53004-4246-04	0100	9006	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	9007	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	0020	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	802.000	Unit Price:	\$75.30
						This Est:	0.000	This Est:	\$0.00
						Total:	650.140	Total:	\$48,955.54

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-4246-04	0100	0030	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	9,379.000	Unit Price:	\$80.00
						This Est:	0.000	This Est:	\$0.00
						Total:	9,890.790	Total:	\$791,263.20
53004-4246-04	0100	0040	411-03.13	TON	ACS MIX(PG70-22) THIN LIFT D ASPHALT	Bid:	3,243.000	Unit Price:	\$78.25
						This Est:	0.000	This Est:	\$0.00
						Total:	3,402.660	Total:	\$266,258.15
53004-4246-04	0100	9002	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9002	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-4,309.440	Adj Total:	-4,309.44
53004-4246-04	0100	9003	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	9004	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9004	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	13,900.500	Adj Total:	13,900.50
53004-4246-04	0100	9005	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-3246-94	0100	0010	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	12.100	Unit Price:	\$500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	0050	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	12,308.000	Unit Price:	\$1.05
						This Est:	0.000	This Est:	\$0.00
						Total:	19,207.930	Total:	\$20,168.33
53004-3246-94	0100	9999	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)/Concrete Curb Ramp (Retrofit)	Bid:	0.000	Unit Price:	\$28.06
						This Est:	0.000	This Est:	\$0.00
						Total:	2,238.900	Total:	\$62,823.53
53004-3246-94	0100	0020	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS	Bid:	12.000	Unit Price:	\$73.25
						This Est:	0.000	This Est:	\$0.00
						Total:	53.600	Total:	\$3,926.20
53004-3246-94	0100	9000	705-01.50	L.F.	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	Bid:	0.000	Unit Price:	\$91.56
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-3246-94	0100	0030	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	Bid:	38.000	Unit Price:	\$18.70
						This Est:	0.000	This Est:	\$0.00
						Total:	37.500	Total:	\$701.25
53004-3246-94	0100	9001	705-02.50	L.F.	SHOP CURVED GUARDRAIL	Bid:	0.000	Unit Price:	\$28.05
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-3246-94	0100	0040	705-04.03	EACH	GUARDRAIL TERMINAL (TYPE 13)	Bid:	1.000	Unit Price:	\$680.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$680.00
53004-3246-94	0100	0050	705-04.05	EACH	GUARDRAIL TERMINAL (TYPE-IN-LINE)	Bid:	1.000	Unit Price:	\$635.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$635.00
53004-3246-94	0100	0060	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	17.000	Unit Price:	\$2,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	11.000	Total:	\$22,000.00
53004-3246-94	0100	0070	706-01	L.F.	GUARDRAIL REMOVED	Bid:	375.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	212.500	Total:	\$318.75
53004-4246-04	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$18,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$18,000.00
53004-4246-04	0100	9997	712-01.01	LS	ADDITIONAL TRAFFIC CONTROL/Loop wire traffic control	Bid:	0.000	Unit Price:	\$1,400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$1,400.00
53004-4246-04	0100	0070	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	120.000	Unit Price:	\$20.00
						This Est:	0.000	This Est:	\$0.00
						Total:	140.000	Total:	\$2,800.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-4246-04	0100	0080	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	60.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-4246-04	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,194.000	Unit Price:	\$6.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,497.000	Total:	\$8,982.00
53004-4246-04	0100	0100	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
53004-3246-94	0100	0080	713-16.20	EACH	SIGNS (DESCRIPTION)/(R1-2)	Bid:	1.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$200.00
53004-3246-94	0100	0090	713-16.21	EACH	SIGNS (DESCRIPTION)/(W1-7)	Bid:	4.000	Unit Price:	\$150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$600.00
53004-3246-94	0100	0100	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid:	1,178.000	Unit Price:	\$28.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,329.000	Total:	\$37,212.00
53004-3246-94	0100	0110	716-01.22	EACH	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid:	690.000	Unit Price:	\$28.00
						This Est:	0.000	This Est:	\$0.00
						Total:	187.000	Total:	\$5,236.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-3246-94	0100	0120	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid:	300.000	Unit Price:	\$8.50
						This Est:	0.000	This Est:	\$0.00
						Total:	672.000	Total:	\$5,712.00
53004-3246-94	0100	0130	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	2,306.000	Unit Price:	\$17.00
						This Est:	0.000	This Est:	\$0.00
						Total:	713.350	Total:	\$12,126.95
53004-3246-94	0100	0140	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	1,220.000	Unit Price:	\$8.50
						This Est:	0.000	This Est:	\$0.00
						Total:	743.000	Total:	\$6,315.50
53004-3246-94	0100	0150	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	46.000	Unit Price:	\$130.00
						This Est:	0.000	This Est:	\$0.00
						Total:	50.000	Total:	\$6,500.00
53004-3246-94	0100	0160	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	2.000	Unit Price:	\$100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$200.00
53004-3246-94	0100	0170	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid:	4.000	Unit Price:	\$120.00
						This Est:	0.000	This Est:	\$0.00
						Total:	5.000	Total:	\$600.00
53004-4246-04	0100	0110	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	42.000	Unit Price:	\$365.00
						This Est:	0.000	This Est:	\$0.00
						Total:	28.130	Total:	\$10,267.45

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
53004-4246-04	0100	9998	716-08.30	L.M.	HYDROBLAST REMOVAL OF PAVEMENT MARKING (LINE)/Hydroblast Removal of Pavement Marking	Bid:	0.000	Unit Price:	\$4,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.110	Total:	\$4,440.00
53004-4246-04	0100	0120	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	Bid:	42.000	Unit Price:	\$2,450.00
						This Est:	0.000	This Est:	\$0.00
						Total:	40.600	Total:	\$99,470.00
53004-4246-04	0100	0130	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$15,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$15,300.00
53004-4246-04	0100	9996	717-01.11	LS	MOBILIZATION (DESCRIPTION)/Stancell mobilization	Bid:	0.000	Unit Price:	\$2,350.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$2,350.00
53004-4246-04	0100	9995	730-14.02	L.F.	SAW SLOT/SAW SLOT	Bid:	0.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,191.000	Total:	\$5,955.00
53004-4246-04	0100	9994	730-14.03	L.F.	LOOP WIRE/LOOP WIRE	Bid:	0.000	Unit Price:	\$0.75
						This Est:	0.000	This Est:	\$0.00
						Total:	2,674.000	Total:	\$2,005.50