

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 02/11/2016

Vendor ID: 0000006019

Vendor Name: SUMMERS-TAYLOR, INC.

Contract ID: CNP175

Estimate Number: 0003

Pay Period: 09/21/2015
to: 01/15/2016

Contract Location:

(L.M. 12.82) to east of Laurel Hollow Road (L.M. 17.05).

Time Allowed: 56.0 days
Time Charged: 53.0 days
Elapsed Calendar Days: 53.0 days
Percent Time: 94.64 %
Percent Complete (\$): 90.59 %
Percent Behind: 4.05 %

Contractor:

SUMMERS-TAYLOR, INC.
300 West Elk Avenue
Elizabethton, TN 37643
Phone:

Date Let: 05/15/2015
Date Awarded: 05/27/2015
Date Contract Executed: 06/16/2015
Date Notice to Proceed: 07/07/2015
Date Work Began: 07/29/2015
Date to be Completed: 08/31/2015
Date Time Stopped: 08/28/2015
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:

CARTER

Project Number	BID PCT	Fed State Project Number	Description 1
10011-3236-94	7.06	HSIP-91(39)	S.R.91: From West of Jim Deal Rd to East of Laurel Hollow Rd
10011-4236-04	92.94	N/A	The resurfacing on S.R. 91 from west of Jim Deal Road (L.M.
Current Contract Amount		\$	446,925.65
Original Contract Amount		\$	446,925.65

	Total to Date	Prev to Date	This Estimate
Participating	\$ 400,563.81	\$ 400,428.86	\$ 134.95
Total Earnings	\$ 400,563.81	\$ 400,428.86	\$ 134.95
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	400,563.81	\$	400,428.86	\$	134.95
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	400,563.81	\$	400,428.86	\$	134.95
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	400,563.81	\$	400,428.86	\$	134.95

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
10011-3236-94	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
10011-4236-04	0100	9012	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
10011-3236-94	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10011-4236-04	0100	9008	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10011-3236-94	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10011-4236-04	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	134.950	\$ 134.95	134.950	\$ 134.95
						\$1.000				
	0100	9010	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-9,019.100	\$ -9,019.10
10011-4236-04	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	42.000	0.000	\$ 0.00	23.110	\$ 20,221.25
						\$875.000				
10011-4236-04	0100	9005	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10011-4236-04	0100	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description						Unit Price				
						\$1.000				
10011-4236-04	0100	0020	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	212.000	0.000	\$ 0.00	209.410	\$ 24,448.62
						\$116.750				
10011-4236-04	0100	0030	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT	TON	2,749.000	0.000	\$ 0.00	2,717.420	\$ 271,334.39
						\$99.850				
10011-4236-04	0100	9001	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9001	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	943.930	\$ 943.93
10011-4236-04	0100	9002	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10011-4236-04	0100	9003	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9003	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	2,366.410	\$ 2,366.41
10011-4236-04	0100	9004	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
10011-3236-94	0100	0010	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	38.000	0.000	\$ 0.00	25.000	\$ 600.00
						\$24.000				
10011-3236-94	0100	9000	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$ 0.00	12.500	\$ 450.00
						\$36.000				
10011-3236-94	0100	0020	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 725.00
						\$725.000				
10011-3236-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	6.000	0.000	\$ 0.00	4.000	\$ 9,600.00
						\$2,400.000				
10011-3236-94	0100	0040	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	4.000	0.000	\$ 0.00	4.000	\$ 5,180.00
						\$1,295.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
10011-4236-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 14,050.00
						\$14,050.000				
10011-4236-04	0100	0050	712-06	SIGNS (CONSTRUCTION)	S.F.	584.000	0.000	\$ 0.00	492.000	\$ 4,920.00
						\$10.000				
10011-3236-94	0100	0050	713-16.20	SIGNS (DESCRIPTION) (OM3)	EACH	8.000	0.000	\$ 0.00	8.000	\$ 2,360.00
						\$295.000				
10011-3236-94	0100	0060	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	280.000	0.000	\$ 0.00	279.000	\$ 7,951.50
						\$28.500				
10011-4236-04	0100	0060	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	17.000	0.000	\$ 0.00	2.158	\$ 1,499.81
						\$695.000				
10011-4236-04	0100	0070	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	17.000	0.000	\$ 0.00	14.466	\$ 27,847.05
						\$1,925.000				
10011-4236-04	0100	0080	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 14,950.00
						\$14,950.000				
Project Number:	10011-4236-04			Project Current Amount	\$	134.95				
				Contract Current Amount	\$	134.95				