

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 02/11/2016

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNP178

Estimate Number: 0003

Pay Period: 09/01/2015
to: 01/27/2016

Contract Location:
to Hibbert Lane (L.M. 4.57).

Time Allowed: 46.0 days
Time Charged: 18.0 days
Elapsed Calendar Days: 18.0 days
Percent Time: 39.13 %
Percent Complete (\$): 100.48 %
Percent Behind: - %

Contractor:
ROGERS GROUP, INC.
PO Box 25250
Nashville, TN 37202
Phone:

Date Let: 05/15/2015
Date Awarded: 05/27/2015
Date Contract Executed: 06/26/2015
Date Notice to Proceed: 07/17/2015
Date Work Began: 07/29/2015
Date to be Completed: 08/31/2015
Date Time Stopped: 08/03/2015
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:
KNOX

Project Number	BID PCT	Fed State Project Number	Description 1
47039-8240-14	100.00	STP-131(39)	The resurfacing on S.R. 131 from Cedardale Lane (L.M. 3.46)
Current Contract Amount		\$ 149,877.00	
Original Contract Amount		\$ 149,877.00	

	Total to Date		Prev to Date		This Estimate
Participating	\$	146,582.52	\$	146,582.52	\$ 0.00
Total Earnings	\$	146,582.52	\$	146,582.52	\$ 0.00
Stockpiled Materials	\$	0.00	\$	0.00	\$ 0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$ 0.00

Amount Due	\$	146,582.52	\$	146,582.52	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	146,582.52	\$	146,582.52	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	146,582.52	\$	146,582.52	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
47039-8240-14	0100	9008	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
47039-8240-14	0100	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
47039-8240-14	0100	9007	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9007	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-3,290.870	\$ -3,290.87
47039-8240-14	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	8.000	0.000	\$ 0.00	7.260	\$ 4,078.52
						\$561.780				
47039-8240-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
47039-8240-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
47039-8240-14	0100	0020	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,180.000	0.000	\$ 0.00	1,222.040	\$ 105,620.92
						\$86.430				
47039-8240-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-1,321.340	\$ -1,321.34
47039-8240-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description						Unit Price				
						\$1.000				
47039-8240-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	627.000	\$ 627.00
47039-8240-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
47039-8240-14	0100	0030	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	17,786.000	0.000	\$ 0.00	16,618.670	\$ 13,461.12
						\$0.810				
47039-8240-14	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,023.60
						\$2,023.600				
47039-8240-14	0100	0050	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	116.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$4.000				
47039-8240-14	0100	0060	712-05.01	WARNING LIGHTS (TYPE A)	EACH	58.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$4.000				
47039-8240-14	0100	0070	712-06	SIGNS (CONSTRUCTION)	S.F.	416.000	0.000	\$ 0.00	419.500	\$ 1,740.93
						\$4.150				
47039-8240-14	0100	0080	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	80.000	0.000	\$ 0.00	87.000	\$ 3,149.40
						\$36.200				
47039-8240-14	0100	0090	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	10.000	0.000	\$ 0.00	3.000	\$ 108.60
						\$36.200				
47039-8240-14	0100	0100	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	180.000	0.000	\$ 0.00	192.000	\$ 2,085.12
						\$10.860				
47039-8240-14	0100	0110	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	5.000	0.000	\$ 0.00	4.418	\$ 2,970.22
						\$672.300				
47039-8240-14	0100	0120	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	5.000	0.000	\$ 0.00	4.666	\$ 8,928.30

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
						\$1,913.480				
47039-8240-14	0100	0130	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 6,401.00
						\$6,401.000				