

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP183 Estimate Number: 0003 Estimate Type: Final Estimate Approved: No Pay Period: 10/21/2015 to 02/09/2016																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on U.S. 43 (S.R. 6) from south of Alexander Counties: LAWRENCE Project(s) 50001-3269-94, 50001-8269-14																															
Allowed: 114.0 Days Charged: 89.0 Days Elapsed Calendar Days: 89.0 Days Percent Time: 78.07 % Percent Complete(\$): 92.34 % Percent Behind: --- % Dates Let: 05/15/2015 Awarded: 05/27/2015 Contract Executed: 06/19/2015 Date Notice to Proceed: 07/10/2015 Work Began: 08/29/2015 To Be Completed: 10/31/2015 Substantial Work Complete: 10/06/2015 Accepted: 10/16/2015																															
<table> <tr> <th></th><th>Total to Date</th><th>Previous to Date</th><th>This Estimate</th></tr> <tr> <td>Total Earnings:</td><td>\$1,472,821.81</td><td>\$1,472,402.43</td><td>\$419.38</td></tr> <tr> <td>Stockpiled Materials:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Amount Due:</td><td>\$1,472,821.81</td><td>\$1,472,402.43</td><td>\$419.38</td></tr> <tr> <td>Test Report Payment Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Material Discrepancy Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Payment Due:</td><td>\$1,472,821.81</td><td>\$1,472,402.43</td><td>419.38</td></tr> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,472,821.81	\$1,472,402.43	\$419.38	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,472,821.81	\$1,472,402.43	\$419.38	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$1,472,821.81	\$1,472,402.43	419.38
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$1,472,821.81	\$1,472,402.43	\$419.38																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$1,472,821.81	\$1,472,402.43	\$419.38																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$1,472,821.81	\$1,472,402.43	419.38																												
Current Contract: \$1,656,591.00 Original Contract: \$1,678,041.00 Amounts																															

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
50001-3269-94	10.76	NH/HSIP-6(112)	0.00	The resurfacing on U.S. 43 (S.R. 6) from south of Alexander
50001-8269-14	89.24	NH/HSIP-6(112)	419.38	The resurfacing on U.S. 43 (S.R. 6) from south of Alexander

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3269-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 Unit Price: \$740.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
50001-8269-14	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 Unit Price: \$740.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
50001-3269-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 Unit Price: \$1.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
50001-8269-14	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 Unit Price: \$1.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
	0100	9007	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est 0.000 Adj This Est 0.00	
						Adj Total: -11,796.600 Adj Total: -11,796.60	

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
50001-3269-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
50001-8269-14	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	-32.620	Adj This Est	-32.62
						Adj Total:	-49,350.410	Adj Total:	-49,350.41
50001-8269-14	0100	0010	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	98.000	Unit Price:	\$565.00
						This Est:	0.800	This Est:	\$452.00
						Total:	56.730	Total:	\$32,052.45
50001-8269-14	0100	0020	403-05.01	TON	BITUMINOUS MATERIAL (FOG SEAL) SHOULDER	Bid:	18.200	Unit Price:	\$750.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
50001-8269-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
50001-8269-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
50001-8269-14	0100	9500	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	0.000	Unit Price:	\$67.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3,904.740	Total:	\$261,617.58
50001-8269-14	0100	0030	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	15,876.000	Unit Price:	\$69.00
						This Est:	0.000	This Est:	\$0.00
						Total:	10,984.860	Total:	\$757,955.34
50001-8269-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-11,016.560	Adj Total:	-11,016.56
50001-3269-94	0100	9010	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
50001-8269-14	0100	9011	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
50001-8269-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
50001-8269-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,959.500	Total:	\$2,959.50
	0100	9002	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	9,463.500	Adj Total:	9,463.50
50001-8269-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
50001-3269-94	0100	0010	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	10.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	10.000	Total:	\$6,500.00
50001-3269-94	0100	0020	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	10.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	10.000	Total:	\$6,500.00
50001-8269-14	0100	0040	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	15,876.000	Unit Price:	\$10.50
						This Est:	0.000	This Est:	\$0.00
						Total:	13,577.200	Total:	\$142,560.60
50001-8269-14	0100	0050	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN)	Bid:	100.000	Unit Price:	\$26.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-8269-14	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$69,882.00 This Est: \$0.00 Total: \$69,882.00
50001-8269-14	0100	0070	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 25.000 This Est: 0.000 Total: 25.000	Unit Price: \$32.00 This Est: \$0.00 Total: \$800.00
50001-8269-14	0100	0080	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$6.00 This Est: \$0.00 Total: \$0.00
50001-8269-14	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 1,199.000 This Est: 0.000 Total: 1,268.320	Unit Price: \$10.00 This Est: \$0.00 Total: \$12,683.20
50001-8269-14	0100	0100	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$2,000.00
50001-3269-94	0100	0030	716-01.23	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	Bid: 844.000 This Est: 0.000 Total: 786.000	Unit Price: \$31.00 This Est: \$0.00 Total: \$24,366.00
50001-8269-14	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 109.000 This Est: 0.000 Total: 148.000	Unit Price: \$13.00 This Est: \$0.00 Total: \$1,924.00

Print Date: 12/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
50001-8269-14	0100	0120	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	24.000	Unit Price:	\$160.00
						This Est:	0.000	This Est:	\$0.00
						Total:	16.000	Total:	\$2,560.00
50001-3269-94	0100	0040	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	22.800	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	25.164	Total:	\$25,164.00
50001-3269-94	0100	0050	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	22.800	Unit Price:	\$5,100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	21.552	Total:	\$109,915.20
50001-8269-14	0100	0130	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$76,082.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$76,082.00