

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 02/11/2016

Vendor ID: 0000039819

Vendor Name: HOOVER, INC.

Contract ID: CNP200

Estimate Number: 0004

Pay Period: 12/01/2015
to: 01/08/2016

Contract Location:

(L.M. 4.99) to U.S. 231 (S.R. 10) (L.M. 12.81).

Time Allowed: 35.0 days
Time Charged: 35.0 days
Elapsed Calendar Days: 35.0 days
Percent Time: 100.00 %
Percent Complete (\$): 107.03 %
Percent Behind: - %

Contractor:

HOOVER, INC.
PO Box 1700
Lavergne, TN 37086
Phone:

Date Let: 05/15/2015
Date Awarded: 05/27/2015
Date Contract Executed: 06/26/2015
Date Notice to Proceed: 09/27/2015
Date Work Began: 09/28/2015
Date to be Completed: 10/31/2015
Date Time Stopped: 10/31/2015
Date Accepted: 11/20/2015

Estimate Paid: NO

Counties:

RUTHERFORD

Project Number	BID PCT	Fed State Project Number	Description 1
75024-3216-94	11.76	HSIP-269(27)	SR-269: From East of Versailles Rd. (L.M. 4.99) to Stste Rou
75024-4216-04	88.24	N/A	The resurfacing on S.R. 269 from east of Versailles Road (L.
Current Contract Amount		\$	523,935.60
Original Contract Amount		\$	523,935.60

	Total to Date	Prev to Date	This Estimate
Participating	\$ 535,527.04	\$ 535,527.04	\$ 0.00
Total Earnings	\$ 535,527.04	\$ 535,527.04	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	535,527.04	\$	535,527.04	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	535,527.04	\$	535,527.04	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	535,527.04	\$	535,527.04	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description						Unit Price				
75024-3216-94	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
75024-4216-04	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
75024-3216-94	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75024-4216-04	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-3,162.490	\$ -3,162.49
75024-3216-94	0100	9011	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75024-4216-04	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9012	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-20,355.350	\$ -20,355.35
75024-3216-94	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	425.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$18.000				
75024-4216-04	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	995.000	0.000	\$ 0.00	434.860	\$ 7,827.48
						\$18.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
75024-4216-04	0100	0020	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	15.000 \$90.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	9006	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	9007	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	28.000 \$650.000	0.000	\$ 0.00	28.830	\$ 18,739.50
75024-4216-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	0040	411-01.10	ACS MIX(PG64-22) GRADING D	TON	3,917.000 \$80.000	0.000	\$ 0.00	4,573.970	\$ 365,917.60
75024-4216-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-3,891.990	\$ -3,891.99
75024-3216-94	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	9014	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
75024-4216-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
75024-4216-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	3,925.200	\$ 3,925.20
75024-4216-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
75024-3216-94	0100	0020	411-12.04	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	L.M.	12.000	0.000	\$ 0.00	9.775	\$ 5,083.00
						\$520.000				
75024-3216-94	0100	9018	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$ 0.00	8.000	\$ 247.84
						\$30.980				
75024-3216-94	0100	0030	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	17.000	0.000	\$ 0.00	17.000	\$ 34,000.00
						\$2,000.000				
75024-3216-94	0100	0040	706-01	GUARDRAIL REMOVED	L.F.	850.000	0.000	\$ 0.00	800.000	\$ 800.00
						\$1.000				
75024-4216-04	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 15,000.00
						\$15,000.000				
75024-4216-04	0100	0060	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	25.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$5.000				
75024-4216-04	0100	0070	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$5.000				
75024-4216-04	0100	0080	712-06	SIGNS (CONSTRUCTION)	S.F.	276.000	0.000	\$ 0.00	270.000	\$ 1,984.50
						\$7.350				
75024-3216-94	0100	9017	712-08.01	UNIFORMED POLICE OFFICER	DOLL	0.000	0.000	\$ 0.00	971.250	\$ 971.25
						\$1.000				
75024-3216-94	0100	0050	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	516.000	0.000	\$ 0.00	519.000	\$ 12,975.00
						\$25.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
75024-4216-04	0100	0090	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	62.000	0.000	\$ 0.00	61.000	\$ 976.00
						\$16.000				
75024-4216-04	0100	0100	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$160.000				
75024-4216-04	0100	0110	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	29.000	0.000	\$ 0.00	29.570	\$ 69,489.50
						\$2,350.000				
75024-4216-04	0100	0120	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 25,000.00
						\$25,000.000				
Project Number:		75024-4216-04		Project Current Amount	\$	0.00				
				Contract Current Amount	\$	0.00				