

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP202 Estimate Number: 0007 Estimate Type: Final Estimate Approved: No Pay Period: 11/7/2015 to 11/07/2015																																					
Contractor: Delta Contracting Company, LLC Contractor's Address: 96 Smith Lane Jackson, TN 38301 Contract Location: The resurfacing on S.R. 76 from Service Master Drive to West Counties: HENRY Project(s) 40009-3214-94, 40009-4214-04, 40011-3272-94, 40011-8272-14			<table style="width: 100%;"> <tr><td style="text-align: right;">Allowed:</td><td>124.0 Days</td></tr> <tr><td style="text-align: right;">Charged:</td><td>123.0 Days</td></tr> <tr><td style="text-align: right;">Elapsed Calendar Days:</td><td>123.0 Days</td></tr> <tr><td style="text-align: right;">Percent Time:</td><td>99.19 %</td></tr> <tr><td style="text-align: right;">Percent Complete(\$):</td><td>93.98 %</td></tr> <tr><td style="text-align: right;">Percent Behind:</td><td>5.21 %</td></tr> </table> <table style="width: 100%;"> <tr><td colspan="2" style="text-align: right;">Dates</td></tr> <tr><td style="text-align: right;">Let:</td><td>05/15/2015</td></tr> <tr><td style="text-align: right;">Awarded:</td><td>05/27/2015</td></tr> <tr><td style="text-align: right;">Contract Executed:</td><td>06/09/2015</td></tr> <tr><td style="text-align: right;">Date Notice to Proceed:</td><td>06/30/2015</td></tr> <tr><td style="text-align: right;">Work Began:</td><td>07/27/2015</td></tr> <tr><td style="text-align: right;">To Be Completed:</td><td>10/31/2015</td></tr> <tr><td style="text-align: right;">Substantial Work Complete:</td><td>10/30/2015</td></tr> <tr><td style="text-align: right;">Accepted:</td><td>10/30/2015</td></tr> </table>	Allowed:	124.0 Days	Charged:	123.0 Days	Elapsed Calendar Days:	123.0 Days	Percent Time:	99.19 %	Percent Complete(\$):	93.98 %	Percent Behind:	5.21 %	Dates		Let:	05/15/2015	Awarded:	05/27/2015	Contract Executed:	06/09/2015	Date Notice to Proceed:	06/30/2015	Work Began:	07/27/2015	To Be Completed:	10/31/2015	Substantial Work Complete:	10/30/2015	Accepted:	10/30/2015				
Allowed:	124.0 Days																																				
Charged:	123.0 Days																																				
Elapsed Calendar Days:	123.0 Days																																				
Percent Time:	99.19 %																																				
Percent Complete(\$):	93.98 %																																				
Percent Behind:	5.21 %																																				
Dates																																					
Let:	05/15/2015																																				
Awarded:	05/27/2015																																				
Contract Executed:	06/09/2015																																				
Date Notice to Proceed:	06/30/2015																																				
Work Began:	07/27/2015																																				
To Be Completed:	10/31/2015																																				
Substantial Work Complete:	10/30/2015																																				
Accepted:	10/30/2015																																				
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%; text-align: center;">Total to Date</th> <th style="width: 25%; text-align: center;">Previous to Date</th> <th style="width: 25%; text-align: center;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$4,753,894.06</td> <td style="text-align: right;">\$4,753,894.06</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$4,753,894.06</td> <td style="text-align: right;">\$4,753,894.06</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td style="text-align: right;">\$-43,046.22</td> <td style="text-align: right;">\$-43,046.22</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$4,710,847.84</td> <td style="text-align: right;">\$4,710,847.84</td> <td style="text-align: right;">0.00</td> </tr> </tbody> </table>				Total to Date	Previous to Date	This Estimate	Total Earnings:	\$4,753,894.06	\$4,753,894.06	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$4,753,894.06	\$4,753,894.06	\$0.00	Test Report Payment Adjustments:	\$-43,046.22	\$-43,046.22	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$4,710,847.84	\$4,710,847.84	0.00	<table style="width: 100%;"> <tr><td colspan="2" style="text-align: right;">Amounts</td></tr> <tr><td style="text-align: right;">Current Contract:</td><td>\$5,144,680.27</td></tr> <tr><td style="text-align: right;">Original Contract:</td><td>\$5,144,680.27</td></tr> </table>	Amounts		Current Contract:	\$5,144,680.27	Original Contract:	\$5,144,680.27
	Total to Date	Previous to Date	This Estimate																																		
Total Earnings:	\$4,753,894.06	\$4,753,894.06	\$0.00																																		
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																		
Amount Due:	\$4,753,894.06	\$4,753,894.06	\$0.00																																		
Test Report Payment Adjustments:	\$-43,046.22	\$-43,046.22	\$0.00																																		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																																		
Payment Due:	\$4,710,847.84	\$4,710,847.84	0.00																																		
Amounts																																					
Current Contract:	\$5,144,680.27																																				
Original Contract:	\$5,144,680.27																																				

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description	
40009-3214-94	1.74	HSIP-69(90)	0.00	from the Benton County line to north of Mays Bridge Rd	
40009-4214-04	16.20	N/A	0.00	The resurfacing on S.R. 69A from the Benton County line (L.M	
40011-3272-94	4.54	STP-NH/HSIP-76(95)	0.00	from Service Master Drive to West Antioch Road	
40011-8272-14	77.52	STP-NH/HSIP-76(95)	0.00	The resurfacing on U.S. 79 (S.R. 76) from Service Master Dri	

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-3214-94	0100	9030	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40009-4214-04	0100	9031	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-3272-94	0100	9032	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9033	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-3214-94	0100	9018	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40009-4214-04	0100	9019	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9019	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-2,854.100	Adj Total:	-2,854.10
40011-3272-94	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9021	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-22,216.370	Adj Total:	-22,216.37

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-3214-94	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40009-4214-04	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9023	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-22,034.590	Adj Total:	-22,034.59
40011-3272-94	0100	9024	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9025	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9025	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-121,257.470	Adj Total:	-121,257.47
40011-8272-14	0110	9034	109-05.01	DOLL	ELIMINATED OR ALTERED ITEM/ (607-39.02)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,937.980	Total:	\$2,937.98
40011-8272-14	0110	9035	109-05.02	DOLL	ELIMINATED OR ALTERED ITEM/ (607-39.03)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,591.120	Total:	\$2,591.12

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-4214-04	0100	0010	203-06	M.G.	WATER	Bid:	6.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	0010	203-06	M.G.	WATER	Bid:	27.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	65.100	Total:	\$65.10
40009-4214-04	0100	0020	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION)/ (C OR D)	Bid:	822.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	764.700	Total:	\$13,764.60
40011-8272-14	0100	0020	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION)/ (C OR D)	Bid:	3,626.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,445.940	Total:	\$26,026.92
40009-4214-04	0100	0030	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	2,162.000	Unit Price:	\$93.50
						This Est:	0.000	This Est:	\$0.00
						Total:	1,879.520	Total:	\$175,735.12
40011-8272-14	0100	0030	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	7,753.000	Unit Price:	\$93.50
						This Est:	0.000	This Est:	\$0.00
						Total:	7,219.620	Total:	\$675,034.47

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-4214-04	0100	9001	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9015	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40009-4214-04	0100	9002	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9002	ADJUSTMENT	307	Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	1,534.720	Adj Total:	1,534.72
40011-8272-14	0100	9016	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9016	ADJUSTMENT	307	Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	5,895.360	Adj Total:	5,895.36
40009-4214-04	0100	9003	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9017	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-4214-04	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	58.000	Unit Price:	\$695.00
						This Est:	0.000	This Est:	\$0.00
						Total:	32.315	Total:	\$22,458.93
40011-8272-14	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	275.000	Unit Price:	\$695.00
						This Est:	0.000	This Est:	\$0.00
						Total:	159.227	Total:	\$110,662.77
	0100	0040	ADJUSTMENT		Test Report Payment Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-61.937	Adj Total:	-43,046.22
40009-4214-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9013	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40009-4214-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40011-8272-14	0100	0050	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	5,617.000	Unit Price:	\$94.85
						This Est:	0.000	This Est:	\$0.00
						Total:	5,640.320	Total:	\$534,984.35
40009-4214-04	0100	0050	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	625.000	Unit Price:	\$95.65
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	0060	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	16,851.000	Unit Price:	\$95.65
						This Est:	0.000	This Est:	\$0.00
						Total:	16,786.210	Total:	\$1,605,600.99
40009-4214-04	0100	0060	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid:	3,994.000	Unit Price:	\$93.80
						This Est:	0.000	This Est:	\$0.00
						Total:	4,166.400	Total:	\$390,808.32
40009-4214-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	11,098.990	Adj Total:	11,098.99
40011-8272-14	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	45,306.810	Adj Total:	45,306.81

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
40009-3214-94	0100	9026	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
40009-4214-04	0100	9027	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
40011-3272-94	0100	9028	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
40011-8272-14	0100	9029	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
40009-4214-04	0100	9006	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
40011-8272-14	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-4214-04	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
		0100	9007	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	3,117.490	Adj Total:	3,117.49
40011-8272-14	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
		0100	9011	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	15,845.910	Adj Total:	15,845.91
40009-4214-04	0100	9008	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-3272-94	0100	0010	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	14.000	Unit Price:	\$395.00
						This Est:	0.000	This Est:	\$0.00
						Total:	11.560	Total:	\$4,566.20
40011-3272-94	0100	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	14.000	Unit Price:	\$395.00
						This Est:	0.000	This Est:	\$0.00
						Total:	13.000	Total:	\$5,135.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-3214-94	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid:	13.000	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	11.000	Total:	\$4,400.00
40009-4214-04	0100	0070	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	1,600.000	Unit Price:	\$2.02
						This Est:	0.000	This Est:	\$0.00
						Total:	1,313.340	Total:	\$2,652.95
40011-8272-14	0100	0070	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	330,336.000	Unit Price:	\$2.02
						This Est:	0.000	This Est:	\$0.00
						Total:	328,344.220	Total:	\$663,255.32
40009-4214-04	0100	0080	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN)	Bid:	318.000	Unit Price:	\$36.00
						This Est:	0.000	This Est:	\$0.00
						Total:	312.000	Total:	\$11,232.00
40011-8272-14	0100	0080	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN)	Bid:	180.000	Unit Price:	\$36.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40009-4214-04	0100	0090	607-39.03	L.F.	24" PIPE CULVERT (SIDE DRAIN)	Bid:	90.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	30.000	Total:	\$1,200.00
40011-8272-14	0100	0090	607-39.03	L.F.	24" PIPE CULVERT (SIDE DRAIN)	Bid:	90.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-3214-94	0100	0020	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	4.000	Unit Price:	\$2,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-3272-94	0100	0030	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	4.000	Unit Price:	\$2,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$8,800.00
40009-4214-04	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$46,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$46,000.00
40011-8272-14	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$46,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$46,000.00
40009-4214-04	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,328.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	722.000	Total:	\$6,498.00
40011-8272-14	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	2,688.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,868.000	Total:	\$16,812.00
40011-8272-14	0100	0120	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$1,700.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$6,800.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-3214-94	0100	0030	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid:	412.000	Unit Price:	\$33.00
						This Est:	0.000	This Est:	\$0.00
						Total:	396.000	Total:	\$13,068.00
40011-3272-94	0100	0040	716-01.23	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	Bid:	1,065.000	Unit Price:	\$33.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,000.000	Total:	\$33,000.00
40009-4214-04	0100	0120	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	412.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
40011-8272-14	0100	0130	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	1,065.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	982.000	Total:	\$8,838.00
40009-3214-94	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	250.000	Unit Price:	\$13.00
						This Est:	0.000	This Est:	\$0.00
						Total:	111.000	Total:	\$1,443.00
40011-3272-94	0100	0050	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	1,030.000	Unit Price:	\$13.00
						This Est:	0.000	This Est:	\$0.00
						Total:	401.000	Total:	\$5,213.00
40011-3272-94	0100	0060	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	12.000	Unit Price:	\$180.00
						This Est:	0.000	This Est:	\$0.00
						Total:	18.000	Total:	\$3,240.00

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
40009-4214-04	0100	0130	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	25.000	Unit Price:	\$990.00
						This Est:	0.000	This Est:	\$0.00
						Total:	29.267	Total:	\$28,974.33
40011-8272-14	0100	0140	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	62.000	Unit Price:	\$990.00
						This Est:	0.000	This Est:	\$0.00
						Total:	62.206	Total:	\$61,583.94
40011-3272-94	0100	0070	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	32.000	Unit Price:	\$5,100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	33.884	Total:	\$172,808.40
40009-3214-94	0100	0050	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	26.000	Unit Price:	\$2,250.00
						This Est:	0.000	This Est:	\$0.00
						Total:	23.674	Total:	\$53,266.50
40009-4214-04	0100	0140	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$37,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$37,000.00
40011-8272-14	0100	0150	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$37,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$37,000.00