

Print Date: 05/25/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP220 Estimate Number: 0004 Estimate Type: Final Estimate Approved: No Pay Period: 2/1/2016 to 02/02/2016																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on S.R. 298 from U.S. 127 (S.R. 28) to I-40 Counties: CUMBERLAND Project(s) 18011-3228-94, 18011-4228-04 Time Allowed: 61.0 Days Charged: 61.0 Days Elapsed Calendar Days: 61.0 Days Percent Time: 100.00 % Percent Complete(\$): 95.12 % Percent Behind: 4.88 % Dates Let: 07/10/2015 Awarded: 07/24/2015 Contract Executed: 08/11/2015 Date Notice to Proceed: 09/01/2015 Work Began: 10/05/2015 To Be Completed: 10/31/2015 Substantial Work Complete: 10/31/2015 Accepted: 11/20/2015																															
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 25%;">Total to Date</th> <th style="width: 25%;">Previous to Date</th> <th style="width: 25%;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td>\$704,533.52</td> <td>\$704,533.52</td> <td>\$0.00</td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td>\$704,533.52</td> <td>\$704,533.52</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td>\$704,533.52</td> <td>\$704,533.52</td> <td>0.00</td> </tr> </tbody> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$704,533.52	\$704,533.52	\$0.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$704,533.52	\$704,533.52	\$0.00	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$704,533.52	\$704,533.52	0.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$704,533.52	\$704,533.52	\$0.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$704,533.52	\$704,533.52	\$0.00																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$704,533.52	\$704,533.52	0.00																												
Amounts Current Contract: \$758,471.98 Original Contract: \$758,471.98																															

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
18011-3228-94	10.30	HSIP-298(13)	0.00	From SR-28 to South of I-40 in Crossville
18011-4228-04	89.70	N/A	0.00	The resurfacing on S.R. 298 from U.S. 127 (S.R. 28) (L.M. 0.

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18011-3228-94	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 Unit Price: \$420.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
18011-4228-04	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 Unit Price: \$420.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
18011-3228-94	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 Unit Price: \$1.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
18011-4228-04	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 Unit Price: \$1.00	
						This Est: 0.000 This Est: \$0.00	
						Total: 0.000 Total: \$0.00	
	0100	9010	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est 0.000 Adj This Est 0.00	
						Adj Total: -5,642.650 Adj Total: -5,642.65	

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18011-3228-94	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9012	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-10,433.320	Adj Total:	-10,433.32
18011-4228-04	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	600.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	403.380	Total:	\$12,101.40
18011-4228-04	0100	0020	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	210.000	Unit Price:	\$100.06
						This Est:	0.000	This Est:	\$0.00
						Total:	164.760	Total:	\$16,485.89
18011-4228-04	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9006	ADJUSTMENT		307 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-560.780	Adj Total:	-560.78
18011-4228-04	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9007	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	49.500	Adj Total:	49.50

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18011-4228-04	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	29.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	28.070	Total:	\$8,421.00
18011-4228-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-3,069.620	Total:	\$-3,069.62
18011-4228-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	5,557.000	Unit Price:	\$95.79
						This Est:	0.000	This Est:	\$0.00
						Total:	5,254.110	Total:	\$503,291.20
18011-4228-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT	411	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-4,470.720	Adj Total:	-4,470.72

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18011-3228-94	0100	9013	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	9014	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9002	ADJUSTMENT	411	Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	2,712.000	Adj Total:	2,712.00
18011-4228-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-4228-04	0100	0050	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	23,905.000	Unit Price:	\$1.13
						This Est:	0.000	This Est:	\$0.00
						Total:	31,866.780	Total:	\$36,009.46

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18011-3228-94	0100	0010	611-03.04	LB.	GRAY IRON CASTINGS (CATCHBASIN)	Bid:	3,300.000	Unit Price:	\$5.43
						This Est:	0.000	This Est:	\$0.00
						Total:	2,931.000	Total:	\$15,915.33
18011-3228-94	0100	0020	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	Bid:	280.000	Unit Price:	\$36.41
						This Est:	0.000	This Est:	\$0.00
						Total:	524.510	Total:	\$19,097.41
18011-4228-04	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$21,945.20
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$21,945.20
18011-4228-04	0100	0070	712-04.02	EACH	FLEXIBLE DRUMS (CHANNELIZATION)	Bid:	75.000	Unit Price:	\$8.47
						This Est:	0.000	This Est:	\$0.00
						Total:	75.000	Total:	\$635.25
18011-4228-04	0100	0080	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	527.000	Unit Price:	\$4.23
						This Est:	0.000	This Est:	\$0.00
						Total:	444.500	Total:	\$1,880.24
18011-4228-04	0100	0090	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$2,000.00
18011-3228-94	0100	0030	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	12.000	Unit Price:	\$40.22
						This Est:	0.000	This Est:	\$0.00
						Total:	10.000	Total:	\$402.20

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18011-3228-94	0100	0040	713-16.20	EACH	SIGNS (DESCRIPTION)/ (CHEVRON)	Bid: 8.000 This Est: 0.000 Total: 8.000	Unit Price: \$195.80 This Est: \$0.00 Total: \$1,566.40
18011-3228-94	0100	0050	713-16.21	EACH	SIGNS (DESCRIPTION)/(STOP)	Bid: 9.000 This Est: 0.000 Total: 6.000	Unit Price: \$185.22 This Est: \$0.00 Total: \$1,111.32
18011-3228-94	0100	0060	713-16.22	EACH	SIGNS (DESCRIPTION)/(YIELD)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$185.22 This Est: \$0.00 Total: \$370.44
18011-3228-94	0100	0070	713-16.23	EACH	SIGNS (DESCRIPTION)/(Reduced Speed Ahead)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$195.80 This Est: \$0.00 Total: \$195.80
18011-3228-94	0100	0080	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 210.000 This Est: 0.000 Total: 254.000	Unit Price: \$27.52 This Est: \$0.00 Total: \$6,990.08
18011-3228-94	0100	0090	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid: 154.000 This Est: 0.000 Total: 176.000	Unit Price: \$27.52 This Est: \$0.00 Total: \$4,843.52
18011-3228-94	0100	0100	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 110.000 This Est: 0.000 Total: 131.731	Unit Price: \$19.05 This Est: \$0.00 Total: \$2,509.48

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18011-3228-94	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	321.000	Unit Price:	\$9.53
						This Est:	0.000	This Est:	\$0.00
						Total:	359.000	Total:	\$3,421.27
18011-3228-94	0100	0120	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	37.000	Unit Price:	\$132.30
						This Est:	0.000	This Est:	\$0.00
						Total:	22.000	Total:	\$2,910.60
18011-3228-94	0100	0130	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	3.000	Unit Price:	\$132.30
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$396.90
18011-3228-94	0100	0140	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid:	1.000	Unit Price:	\$105.84
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18011-3228-94	0100	0150	716-04.03	L.F.	PLASTIC PAVEMENT MARKING (4" DOTTED LINE)	Bid:	330.000	Unit Price:	\$1.06
						This Est:	0.000	This Est:	\$0.00
						Total:	37.000	Total:	\$39.22
18011-3228-94	0100	0160	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	200.000	Unit Price:	\$7.10
						This Est:	0.000	This Est:	\$0.00
						Total:	147.000	Total:	\$1,043.70
18011-3228-94	0100	0170	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	2.000	Unit Price:	\$211.67
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$211.67

Print Date: 05/25/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18011-4228-04	0100	0100	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	8.500	Unit Price:	\$370.43
						This Est:	0.000	This Est:	\$0.00
						Total:	10.983	Total:	\$4,068.43
18011-3228-94	0100	0180	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	10.100	Unit Price:	\$2,275.50
						This Est:	0.000	This Est:	\$0.00
						Total:	9.701	Total:	\$22,074.63
18011-4228-04	0100	0110	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$28,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$28,800.00
18011-4228-04	0100	0120	730-14.02	L.F.	SAW SLOT	Bid:	3,126.000	Unit Price:	\$3.44
						This Est:	0.000	This Est:	\$0.00
						Total:	1,506.000	Total:	\$5,180.64
18011-4228-04	0100	0130	730-14.03	L.F.	LOOP WIRE	Bid:	7,148.000	Unit Price:	\$0.53
						This Est:	0.000	This Est:	\$0.00
						Total:	3,831.000	Total:	\$2,030.43