

Print Date: 03/22/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP221	Estimate Number: 0003	Estimate Type: Final	Estimate Approved: No	Pay Period: 12/1/2015 to 12/02/2015
-------------------------	------------------------------	-----------------------------	------------------------------	--

Contractor: Rogers Group, Inc.
Contractor's Address: PO Box 25250
Nashville, TN 37202

Contract Location: The resurfacing on S.R. 85 from Gaw Branch Road (L.M. 20.13)

Counties: JACKSON

Project(s) 44005-3243-94, 44005-4243-04

	Time
Allowed:	61.0 Days
Charged:	61.0 Days
Elapsed Calendar Days:	61.0 Days
Percent Time:	100.00 %
Percent Complete(\$):	98.49 %
Percent Behind:	1.51 %

	Dates
Let:	07/10/2015
Awarded:	07/24/2015
Contract Executed:	08/11/2015
Date Notice to Proceed:	09/01/2015
Work Began:	10/13/2015
To Be Completed:	10/31/2015
Substantial Work Complete:	10/31/2015
Accepted:	11/23/2015

	Total to Date	Previous to Date	This Estimate
Total Earnings:	\$632,550.92	\$632,550.92	\$0.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00
Amount Due:	\$632,550.92	\$632,550.92	\$0.00
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00
Payment Due:	\$632,550.92	\$632,550.92	0.00

	Amounts
Current Contract:	\$658,714.67
Original Contract:	\$658,714.67

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
44005-3243-94	9.85	HSIP-85(22)	0.00		From Gaw Branch Road to Overton County line			
44005-4243-04	90.15	N/A	0.00		The resurfacing on S.R. 85 from Gaw Branch Road (L.M. 20.13)			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
44005-3243-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-3243-94	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9007	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-5,884.640	Adj Total:	-5,884.64

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
44005-3243-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9009	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-10,665.200	Adj Total:	-10,665.20
44005-4243-04	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	1,026.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	917.950	Total:	\$22,948.75
44005-4243-04	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	37.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	29.870	Total:	\$8,961.00
44005-4243-04	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
44005-4243-04	0100	0030	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	5,575.000	Unit Price:	\$82.44
						This Est:	0.000	This Est:	\$0.00
						Total:	5,519.440	Total:	\$455,022.63
44005-4243-04	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-4,696.490	Adj Total:	-4,696.49
44005-3243-94	0100	9010	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9011	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9002	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	4,719.000	Adj Total:	4,719.00

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
44005-4243-04	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-3243-94	0100	0010	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	7.800	Unit Price:	\$907.92
						This Est:	0.000	This Est:	\$0.00
						Total:	7.600	Total:	\$6,900.19
44005-4243-04	0100	0040	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	65,283.000	Unit Price:	\$0.65
						This Est:	0.000	This Est:	\$0.00
						Total:	67,647.110	Total:	\$43,970.62
44005-4243-04	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$14,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$14,000.00
44005-4243-04	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	611.000	Unit Price:	\$6.91
						This Est:	0.000	This Est:	\$0.00
						Total:	732.500	Total:	\$5,061.58
44005-3243-94	0100	0020	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid:	322.000	Unit Price:	\$33.97
						This Est:	0.000	This Est:	\$0.00
						Total:	324.000	Total:	\$11,006.28
44005-3243-94	0100	0030	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	175.000	Unit Price:	\$12.39
						This Est:	0.000	This Est:	\$0.00
						Total:	244.000	Total:	\$3,023.16

Print Date: 03/22/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
44005-3243-94	0100	0040	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	9.600	Unit Price:	\$633.73
						This Est:	0.000	This Est:	\$0.00
						Total:	8.310	Total:	\$5,266.30
44005-4243-04	0100	0070	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	28.100	Unit Price:	\$633.73
						This Est:	0.000	This Est:	\$0.00
						Total:	24.950	Total:	\$15,811.56
44005-3243-94	0100	0050	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	19.000	Unit Price:	\$2,015.88
						This Est:	0.000	This Est:	\$0.00
						Total:	18.903	Total:	\$38,106.18
44005-3243-94	0100	0060	716-13.05	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	Bid:	225.000	Unit Price:	\$1.44
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44005-4243-04	0100	0080	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$19,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$19,000.00