

Print Date: 03/22/2017  
JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| <b>Contract:</b> CNP223 <b>Estimate Number:</b> 0004 <b>Estimate Type:</b> Final <b>Estimate Approved:</b> No <b>Pay Period:</b> 1/1/2016 <b>to</b> 01/02/2016                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |               |                  |               |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|------------------|---------------|-------------------------------------------------------|------------------------------------------------|------------------|---------------|--|--|------------------------|--------------|--------------|--------|-------------------------------------------------------|------------------------------------------------|-----------------------|--------|--------|--------|--------------------|--------------|--------------|--------|----------------------------------|--------|--------|--------|-----------------------------------|--------|--------|--------|---------------------|--------------|--------------|------|
| <div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p><b>Contractor:</b> Rogers Group, Inc.<br/> <b>Contractor's Address:</b> PO Box 25250<br/> Nashville, TN 37202</p> <p><b>Contract Location:</b> The resurfacing on S.R. 62 from Old Walton Road (L.M. 1.30)</p> <p><b>Counties:</b> PUTNAM</p> <p><b>Project(s)</b> 71016-3240-94, 71016-4240-04</p> </div> <div style="width: 35%; text-align: right;"> <p><b>Time</b></p> <p><b>Allowed:</b> 61.0 Days<br/> <b>Charged:</b> 64.0 Days<br/> <b>Elapsed Calendar Days:</b> 64.0 Days<br/> <b>Percent Time:</b> 104.92 %<br/> <b>Percent Complete(\$):</b> 93.50 %<br/> <b>Percent Behind:</b> 11.42 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 07/10/2015<br/> <b>Awarded:</b> 07/24/2015<br/> <b>Contract Executed:</b> 08/11/2015<br/> <b>Date Notice to Proceed:</b> 09/01/2015<br/> <b>Work Began:</b> 10/16/2015<br/> <b>To Be Completed:</b> 10/31/2015<br/> <b>Substantial Work Complete:</b> 11/03/2015<br/> <b>Accepted:</b> 11/23/2015</p> </div> </div>                                                                                                                                                                        |               |                  |               |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;"></th> <th style="width: 20%;">Total to Date</th> <th style="width: 20%;">Previous to Date</th> <th style="width: 20%;">This Estimate</th> <th style="width: 25%;"></th> <th style="width: 10%;"></th> </tr> </thead> <tbody> <tr> <td><b>Total Earnings:</b></td> <td>\$441,482.84</td> <td>\$441,482.84</td> <td>\$0.00</td> <td rowspan="6" style="text-align: right; vertical-align: top;"> <b>Current Contract:</b><br/> <b>Original Contract:</b> </td> <td rowspan="6" style="text-align: right; vertical-align: top;"> <b>Amounts</b><br/> \$483,864.44<br/> \$483,864.44 </td> </tr> <tr> <td>Stockpiled Materials:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td><b>Amount Due:</b></td> <td>\$441,482.84</td> <td>\$441,482.84</td> <td>\$0.00</td> </tr> <tr> <td>Test Report Payment Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td><b>Payment Due:</b></td> <td>\$441,482.84</td> <td>\$441,482.84</td> <td>0.00</td> </tr> </tbody> </table> |               |                  |               |                                                       | Total to Date                                  | Previous to Date | This Estimate |  |  | <b>Total Earnings:</b> | \$441,482.84 | \$441,482.84 | \$0.00 | <b>Current Contract:</b><br><b>Original Contract:</b> | <b>Amounts</b><br>\$483,864.44<br>\$483,864.44 | Stockpiled Materials: | \$0.00 | \$0.00 | \$0.00 | <b>Amount Due:</b> | \$441,482.84 | \$441,482.84 | \$0.00 | Test Report Payment Adjustments: | \$0.00 | \$0.00 | \$0.00 | Material Discrepancy Adjustments: | \$0.00 | \$0.00 | \$0.00 | <b>Payment Due:</b> | \$441,482.84 | \$441,482.84 | 0.00 |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Total to Date | Previous to Date | This Estimate |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | \$441,482.84  | \$441,482.84     | \$0.00        | <b>Current Contract:</b><br><b>Original Contract:</b> | <b>Amounts</b><br>\$483,864.44<br>\$483,864.44 |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| Stockpiled Materials:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | \$0.00        | \$0.00           | \$0.00        |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | \$441,482.84  | \$441,482.84     | \$0.00        |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | \$0.00        | \$0.00           | \$0.00        |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | \$0.00        | \$0.00           | \$0.00        |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | \$441,482.84  | \$441,482.84     | 0.00          |                                                       |                                                |                  |               |  |  |                        |              |              |        |                                                       |                                                |                       |        |        |        |                    |              |              |        |                                  |        |        |        |                                   |        |        |        |                     |              |              |      |

Print Date: 03/22/2017  
JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Bid % | Federal Project Number | Project Current Amount | Project Description                                         |  |
|----------------|-------|------------------------|------------------------|-------------------------------------------------------------|--|
| 71016-3240-94  | 10.25 | HSIP-62(40)            | 0.00                   | From Old Walton Road to East of Copperhead Drive            |  |
| 71016-4240-04  | 89.75 | N/A                    | 0.00                   | The resurfacing on S.R. 62 from Old Walton Road (L.M. 1.30) |  |

  

| Project Number | Cat # | Line Item # | Item Code  | Units | Primary/<br>Supplemental Description | Total Item Quantity |            | Total Amount |           |
|----------------|-------|-------------|------------|-------|--------------------------------------|---------------------|------------|--------------|-----------|
| 71016-3240-94  | 0100  | 9008        | 108-07     | DAY   | LIQUIDATED DAMAGES                   | Bid:                | 0.000      | Unit Price:  | \$250.00  |
|                |       |             |            |       |                                      | This Est:           | 0.000      | This Est:    | \$0.00    |
|                |       |             |            |       |                                      | Total:              | -3.000     | Total:       | \$-750.00 |
| 71016-4240-04  | 0100  | 9009        | 108-07     | DAY   | LIQUIDATED DAMAGES                   | Bid:                | 0.000      | Unit Price:  | \$250.00  |
|                |       |             |            |       |                                      | This Est:           | 0.000      | This Est:    | \$0.00    |
|                |       |             |            |       |                                      | Total:              | 0.000      | Total:       | \$0.00    |
| 71016-3240-94  | 0100  | 9001        | 109-01.01  | DOLL  | PAY ADJUSTMENT FOR FUEL              | Bid:                | 0.000      | Unit Price:  | \$1.00    |
|                |       |             |            |       |                                      | This Est:           | 0.000      | This Est:    | \$0.00    |
|                |       |             |            |       |                                      | Total:              | 0.000      | Total:       | \$0.00    |
| 71016-4240-04  | 0100  | 9002        | 109-01.01  | DOLL  | PAY ADJUSTMENT FOR FUEL              | Bid:                | 0.000      | Unit Price:  | \$1.00    |
|                |       |             |            |       |                                      | This Est:           | 0.000      | This Est:    | \$0.00    |
|                |       |             |            |       |                                      | Total:              | 0.000      | Total:       | \$0.00    |
|                | 0100  | 9002        | ADJUSTMENT |       | Fuel Adjustment (FUE2)               | Adj This Est        | 0.000      | Adj This Est | 0.00      |
|                |       |             |            |       |                                      | Adj Total:          | -4,035.970 | Adj Total:   | -4,035.97 |

Print Date: 03/22/2017  
JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code  | Units | Primary/<br>Supplemental Description        | Total Item Quantity |            | Total Amount |              |
|----------------|-------|-------------|------------|-------|---------------------------------------------|---------------------|------------|--------------|--------------|
| 71016-3240-94  | 0100  | 9003        | 109-01.02  | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | Bid:                | 0.000      | Unit Price:  | \$1.00       |
|                |       |             |            |       |                                             | This Est:           | 0.000      | This Est:    | \$0.00       |
|                |       |             |            |       |                                             | Total:              | 0.000      | Total:       | \$0.00       |
| 71016-4240-04  | 0100  | 9004        | 109-01.02  | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | Bid:                | 0.000      | Unit Price:  | \$1.00       |
|                |       |             |            |       |                                             | This Est:           | 0.000      | This Est:    | \$0.00       |
|                |       |             |            |       |                                             | Total:              | 0.000      | Total:       | \$0.00       |
|                | 0100  | 9004        | ADJUSTMENT |       | Bituminous Adjustment (BITM)                | Adj This Est        | 0.000      | Adj This Est | 0.00         |
|                |       |             |            |       |                                             | Adj Total:          | -8,202.870 | Adj Total:   | -8,202.87    |
|                |       |             |            |       |                                             |                     |            |              |              |
| 71016-4240-04  | 0100  | 0010        | 303-01     | TON   | MINERAL AGGREGATE, TYPE A BASE, GRADING D   | Bid:                | 667.000    | Unit Price:  | \$30.86      |
|                |       |             |            |       |                                             | This Est:           | 0.000      | This Est:    | \$0.00       |
|                |       |             |            |       |                                             | Total:              | 73.570     | Total:       | \$2,270.37   |
| 71016-4240-04  | 0100  | 0020        | 403-01     | TON   | BITUMINOUS MATERIAL FOR TACK COAT (TC)      | Bid:                | 38.000     | Unit Price:  | \$300.00     |
|                |       |             |            |       |                                             | This Est:           | 0.000      | This Est:    | \$0.00       |
|                |       |             |            |       |                                             | Total:              | 30.610     | Total:       | \$9,183.00   |
| 71016-4240-04  | 0100  | 0030        | 411-03.12  | TON   | ACS MIX(PG64-22) THIN LIFT D ASPHALT        | Bid:                | 3,657.000  | Unit Price:  | \$82.52      |
|                |       |             |            |       |                                             | This Est:           | 0.000      | This Est:    | \$0.00       |
|                |       |             |            |       |                                             | Total:              | 3,657.060  | Total:       | \$301,780.59 |
| 71016-4240-04  | 0100  | 9000        | 411-03.20  | DOLL  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT | Bid:                | 0.000      | Unit Price:  | \$1.00       |
|                |       |             |            |       |                                             | This Est:           | 0.000      | This Est:    | \$0.00       |
|                |       |             |            |       |                                             | Total:              | 0.000      | Total:       | \$0.00       |
|                | 0100  | 9000        | ADJUSTMENT |       | 411 AC Content Adjustment                   | Adj This Est        | 0.000      | Adj This Est | 0.00         |
|                |       |             |            |       |                                             | Adj Total:          | -3,080.080 | Adj Total:   | -3,080.08    |
|                |       |             |            |       |                                             |                     |            |              |              |

Print Date: 03/22/2017  
JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code  | Units | Primary/<br>Supplemental Description                      | Total Item Quantity |            | Total Amount |             |
|----------------|-------|-------------|------------|-------|-----------------------------------------------------------|---------------------|------------|--------------|-------------|
| 71016-4240-04  | 0100  | 9007        | 411-03.30  | DOLL  | RIDEABILITY DEDUCTION                                     | Bid:                | 0.000      | Unit Price:  | \$1.00      |
|                |       |             |            |       |                                                           | This Est:           | 0.000      | This Est:    | \$0.00      |
|                |       |             |            |       |                                                           | Total:              | 0.000      | Total:       | \$0.00      |
| 71016-4240-04  | 0100  | 9005        | 411-05.40  | DOLL  | LIQUID ANTI-STRIP AGENT<br>PAYMENT                        | Bid:                | 0.000      | Unit Price:  | \$1.00      |
|                |       |             |            |       |                                                           | This Est:           | 0.000      | This Est:    | \$0.00      |
|                |       |             |            |       |                                                           | Total:              | 0.000      | Total:       | \$0.00      |
|                | 0100  | 9005        | ADJUSTMENT |       | 411 Anti-Strip Adjustment                                 | Adj This Est        | 0.000      | Adj This Est | 0.00        |
|                |       |             |            |       |                                                           | Adj Total:          | 3,127.650  | Adj Total:   | 3,127.65    |
|                |       |             |            |       |                                                           |                     |            |              |             |
| 71016-4240-04  | 0100  | 9006        | 411-05.41  | DOLL  | HYDRATED LIME ANTI-STRIP<br>AGENT PAYMENT                 | Bid:                | 0.000      | Unit Price:  | \$1.00      |
|                |       |             |            |       |                                                           | This Est:           | 0.000      | This Est:    | \$0.00      |
|                |       |             |            |       |                                                           | Total:              | 0.000      | Total:       | \$0.00      |
| 71016-3240-94  | 0100  | 0010        | 411-12.03  | L.M.  | SCORING FOR RUMBLE STRIPE<br>(NON-CONTINUOUS) (8IN WIDTH) | Bid:                | 6.400      | Unit Price:  | \$1,117.50  |
|                |       |             |            |       |                                                           | This Est:           | 0.000      | This Est:    | \$0.00      |
|                |       |             |            |       |                                                           | Total:              | 6.400      | Total:       | \$7,152.00  |
| 71016-4240-04  | 0100  | 0040        | 415-01.02  | S.Y.  | COLD PLANING BITUMINOUS<br>PAVEMENT                       | Bid:                | 66,105.000 | Unit Price:  | \$0.65      |
|                |       |             |            |       |                                                           | This Est:           | 0.000      | This Est:    | \$0.00      |
|                |       |             |            |       |                                                           | Total:              | 63,043.200 | Total:       | \$40,978.08 |
| 71016-4240-04  | 0100  | 0050        | 712-01     | LS    | TRAFFIC CONTROL                                           | Bid:                | 1.000      | Unit Price:  | \$14,565.94 |
|                |       |             |            |       |                                                           | This Est:           | 0.000      | This Est:    | \$0.00      |
|                |       |             |            |       |                                                           | Total:              | 1.000      | Total:       | \$14,565.94 |

Print Date: 03/22/2017  
JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description      | Total Item Quantity |         | Total Amount       |            |
|----------------|-------|-------------|-----------|-------|-------------------------------------------|---------------------|---------|--------------------|------------|
| 71016-4240-04  | 0100  | 0060        | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                      | <b>Bid:</b>         | 806.000 | <b>Unit Price:</b> | \$6.82     |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 580.500 | <b>Total:</b>      | \$3,959.01 |
| 71016-4240-04  | 0100  | 0070        | 712-08.03 | EACH  | ARROW BOARD (TYPE C)                      | <b>Bid:</b>         | 2.000   | <b>Unit Price:</b> | \$568.27   |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 2.000   | <b>Total:</b>      | \$1,136.54 |
| 71016-4240-04  | 0100  | 0080        | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN<br>UNIT           | <b>Bid:</b>         | 2.000   | <b>Unit Price:</b> | \$2,727.73 |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 2.000   | <b>Total:</b>      | \$5,455.46 |
| 71016-3240-94  | 0100  | 0020        | 713-16.20 | EACH  | SIGNS (DESCRIPTION)/(W1-2)                | <b>Bid:</b>         | 2.000   | <b>Unit Price:</b> | \$170.48   |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 1.000   | <b>Total:</b>      | \$170.48   |
| 71016-3240-94  | 0100  | 0030        | 713-16.21 | EACH  | SIGNS (DESCRIPTION)/(W1-5)                | <b>Bid:</b>         | 1.000   | <b>Unit Price:</b> | \$170.48   |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 1.000   | <b>Total:</b>      | \$170.48   |
| 71016-3240-94  | 0100  | 0040        | 713-16.22 | EACH  | SIGNS (DESCRIPTION)/(R1-1)                | <b>Bid:</b>         | 1.000   | <b>Unit Price:</b> | \$170.48   |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 1.000   | <b>Total:</b>      | \$170.48   |
| 71016-3240-94  | 0100  | 0050        | 716-01.21 | EACH  | Snwplwble Pvmt Mrkrs (Bi-Dir)(1<br>Color) | <b>Bid:</b>         | 280.000 | <b>Unit Price:</b> | \$29.11    |
|                |       |             |           |       |                                           | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00     |
|                |       |             |           |       |                                           | <b>Total:</b>       | 266.000 | <b>Total:</b>      | \$7,743.26 |

Print Date: 03/22/2017  
JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description           | Total Item Quantity |         | Total Amount       |             |
|----------------|-------|-------------|-----------|-------|------------------------------------------------|---------------------|---------|--------------------|-------------|
| 71016-3240-94  | 0100  | 0060        | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING<br>(STOP LINE)        | <b>Bid:</b>         | 120.000 | <b>Unit Price:</b> | \$10.46     |
|                |       |             |           |       |                                                | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00      |
|                |       |             |           |       |                                                | <b>Total:</b>       | 201.000 | <b>Total:</b>      | \$2,102.46  |
| 71016-3240-94  | 0100  | 0070        | 716-05.01 | L.M.  | PAINTED PAVEMENT MARKING<br>(4" LINE)          | <b>Bid:</b>         | 8.000   | <b>Unit Price:</b> | \$480.65    |
|                |       |             |           |       |                                                | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00      |
|                |       |             |           |       |                                                | <b>Total:</b>       | 6.384   | <b>Total:</b>      | \$3,068.47  |
| 71016-4240-04  | 0100  | 0090        | 716-05.01 | L.M.  | PAINTED PAVEMENT MARKING<br>(4" LINE)          | <b>Bid:</b>         | 23.900  | <b>Unit Price:</b> | \$480.65    |
|                |       |             |           |       |                                                | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00      |
|                |       |             |           |       |                                                | <b>Total:</b>       | 16.876  | <b>Total:</b>      | \$8,111.45  |
| 71016-3240-94  | 0100  | 0080        | 716-13.02 | L.M.  | SPRAY THERMO PVMT MRKNG<br>(60 mil) (6IN LINE) | <b>Bid:</b>         | 16.000  | <b>Unit Price:</b> | \$1,781.24  |
|                |       |             |           |       |                                                | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00      |
|                |       |             |           |       |                                                | <b>Total:</b>       | 15.156  | <b>Total:</b>      | \$26,996.47 |
| 71016-4240-04  | 0100  | 0100        | 717-01    | LS    | MOBILIZATION                                   | <b>Bid:</b>         | 1.000   | <b>Unit Price:</b> | \$19,409.57 |
|                |       |             |           |       |                                                | <b>This Est:</b>    | 0.000   | <b>This Est:</b>   | \$0.00      |
|                |       |             |           |       |                                                | <b>Total:</b>       | 1.000   | <b>Total:</b>      | \$19,409.57 |