

Print Date: 02/08/2017
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract:CNP292 **Estimate Number:** 0006 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 8/18/2016 to 08/18/2016

Contractor: Summers-Taylor, Inc. Contractor's Address: P O Box 1628 Elizabethton, TN 37644			Allowed: 218.0 Days Charged: 204.0 Days Elapsed Calendar Days: 204.0 Days Percent Time: 93.58 % Percent Complete(\$): 96.28 % Percent Behind: --- %	Time
Contract Location: Resurfacing on I-81 from the Hamblen Co. line to U.S. 11E Counties: GREENE			Dates Let: 12/04/2015 Awarded: 12/10/2015 Contract Executed: 01/06/2016 Date Notice to Proceed: 01/27/2016 Work Began: 03/28/2016 To Be Completed: 08/31/2016 Substantial Work Complete: 08/17/2016 Accepted:	
Project(s) 30100-4109-04, 30100-8109-44				

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$3,640,906.68	\$3,650,860.57	\$-9,953.89	Current Contract: Original Contract:	\$3,910,437.42 \$3,891,578.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$3,640,906.68	\$3,650,860.57	\$-9,953.89		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$3,640,906.68	\$3,650,860.57	-9,953.89		

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description				
30100-4109-04	4.22	NA	0.00		I-81: From Hamblen County line to North of S.R. 34				
30100-8109-44	95.78	NH-I-81-1(127)	-9,953.89		The resurfacing on I-81 from the Hamblen County line (L.M. 0				

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	9500	104-03	LS	ADDITIONAL WORK (DESCRIPTION)/Extra Work Traffic Counter	Bid:	0.000	Unit Price:	\$3,617.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$3,617.00
30100-8109-44	0100	9560	104-03	LS	ADDITIONAL WORK (DESCRIPTION)/Extra Work Traffic Counter- Greene Co. Weigh Station	Bid:	0.000	Unit Price:	\$9,292.50
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$9,292.50
30100-4109-04	0500	9017	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9018	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-4109-04	0500	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-4109-04	0500	9013	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-4109-04	0500	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9010	ADJUSTMENT	Fuel Adjustment (FUE2)		Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-23,953.530	Adj Total:	-23,953.53
30100-4109-04	0500	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9012	ADJUSTMENT	Bituminous Adjustment (BITM)		Adj This Est	-173.520	Adj This Est	-173.52
						Adj Total:	-152,811.930	Adj Total:	-152,811.93

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	0010	201-01	LS	CLEARING AND GRUBBING	Bid:	1.000	Unit Price:	\$39,850.00
						This Est:	0.001	This Est:	\$39.85
						Total:	1.000	Total:	\$39,850.00
30100-8109-44	0100	0020	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	8,146.000	Unit Price:	\$3.35
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0030	208-01	L.M.	SHOULDERS AND DITCHES	Bid:	24.000	Unit Price:	\$225.00
						This Est:	0.000	This Est:	\$0.00
						Total:	12.000	Total:	\$2,700.00
30100-8109-44	0100	0040	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING)	Bid:	1,000.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0050	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	616.000	Unit Price:	\$39.00
						This Est:	0.000	This Est:	\$0.00
						Total:	775.730	Total:	\$30,253.47
30100-8109-44	0100	0060	307-03.09	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING C	Bid:	24,115.000	Unit Price:	\$66.80
						This Est:	0.000	This Est:	\$0.00
						Total:	20,858.820	Total:	\$1,393,369.18
30100-8109-44	0100	9000	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT	307	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	28,074.080	Adj Total:	28,074.08

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	9001	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9001	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	11,629.540	Adj Total:	11,629.54
30100-8109-44	0100	9002	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0070	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	197.000	Unit Price:	\$595.00
						This Est:	-7.000	This Est:	\$-4,165.00
						Total:	203.900	Total:	\$121,320.50
30100-8109-44	0100	0080	403-05	TON	BITUMINOUS MATERIAL(TC/FOG SEAL)(UNDILUTED)	Bid:	30.000	Unit Price:	\$625.00
						This Est:	0.000	This Est:	\$0.00
						Total:	28.410	Total:	\$17,756.25
30100-8109-44	0100	9003	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9004	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	0360	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	581.000	Unit Price:	\$119.00
						This Est:	0.000	This Est:	\$0.00
						Total:	807.120	Total:	\$96,047.28
30100-8109-44	0100	9005	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	370.570	This Est:	\$370.57
						Total:	370.570	Total:	\$370.57
	0100	9005	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-2,482.820	Adj Total:	-2,482.82
30100-8109-44	0100	0090	411-03.23	TON	ACS MIX (PG76-22) OGFC	Bid:	13,269.000	Unit Price:	\$88.60
						This Est:	0.000	This Est:	\$0.00
						Total:	13,655.200	Total:	\$1,209,850.72
30100-8109-44	0100	9019	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	9020	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	-19,081.790	This Est:	\$-19,081.79
						Total:	43,156.830	Total:	\$43,156.83
30100-8109-44	0100	9006	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9007	ADJUSTMENT	411	Anti-Strip Adjustment	Adj This Est	13,056.000	Adj This Est	13,056.00
						Adj Total:	13,726.660	Adj Total:	13,726.66
30100-8109-44	0100	9008	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0100	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	24.000	Unit Price:	\$785.00
						This Est:	0.000	This Est:	\$0.00
						Total:	22.613	Total:	\$17,751.21
30100-8109-44	0100	0110	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	25,364.000	Unit Price:	\$6.60
						This Est:	0.000	This Est:	\$0.00
						Total:	24,432.860	Total:	\$161,256.88
30100-8109-44	0100	0120	502-08.01	L.F.	RESEALING JOINTS (HOT POURED ELASTIC)	Bid:	9,348.000	Unit Price:	\$1.35
						This Est:	0.000	This Est:	\$0.00
						Total:	9,526.000	Total:	\$12,860.10
30100-4109-04	0500	0010	604-04.02	S.Y.	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	Bid:	572.000	Unit Price:	\$8.25
						This Est:	0.000	This Est:	\$0.00
						Total:	572.000	Total:	\$4,719.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-4109-04	0500	0020	604-10.22	L.F.	CONCRETE PARAPET REPAIR	Bid:	292.000	Unit Price:	\$125.00
						This Est:	0.000	This Est:	\$0.00
						Total:	566.000	Total:	\$70,750.00
30100-4109-04	0500	0030	604-10.30	S.Y.	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	Bid:	140.000	Unit Price:	\$255.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-4109-04	0500	0040	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	330.000	Unit Price:	\$145.00
						This Est:	0.000	This Est:	\$0.00
						Total:	8.290	Total:	\$1,202.05
30100-4109-04	0500	0050	617-01	S.Y.	BRIDGE DECK SEALANT	Bid:	3,308.000	Unit Price:	\$12.20
						This Est:	0.000	This Est:	\$0.00
						Total:	1,690.330	Total:	\$20,622.03
30100-8109-44	0100	0130	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	Bid:	1.000	Unit Price:	\$3,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$3,000.00
30100-8109-44	0100	0370	705-08.51	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	Bid:	4.000	Unit Price:	\$4,250.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0140	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$80,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$80,000.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	0380	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid:	1,480.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0150	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	314.000	Unit Price:	\$15.00
						This Est:	0.000	This Est:	\$0.00
						Total:	314.000	Total:	\$4,710.00
30100-8109-44	0100	0390	712-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	Bid:	74.000	Unit Price:	\$7.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0160	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	74.000	Unit Price:	\$16.50
						This Est:	0.000	This Est:	\$0.00
						Total:	47.000	Total:	\$775.50
30100-8109-44	0100	0170	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	3,770.000	Unit Price:	\$6.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,818.600	Total:	\$16,911.60
30100-8109-44	0100	0180	712-06.16	EACH	SIGNS (CONSTRUCTION) (REDUCED SPEED WARNING)	Bid:	10.000	Unit Price:	\$175.00
						This Est:	0.000	This Est:	\$0.00
						Total:	6.000	Total:	\$1,050.00
30100-8109-44	0100	0190	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$275.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$550.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	0200	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	Bid:	300.000	Unit Price:	\$130.00
						This Est:	0.000	This Est:	\$0.00
						Total:	876.760	Total:	\$113,978.80
30100-8109-44	0100	0210	713-02.04	EACH	DELINEATOR (MILE MARKER) & STEEL POST	Bid:	12.000	Unit Price:	\$115.00
						This Est:	0.000	This Est:	\$0.00
						Total:	12.000	Total:	\$1,380.00
30100-8109-44	0100	0220	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	180.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	210.000	Total:	\$7,350.00
30100-8109-44	0100	0230	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW)	Bid:	50.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	50.000	Total:	\$1,750.00
30100-8109-44	0100	0240	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$3,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$6,600.00
30100-8109-44	0100	0250	716-01.23	EACH	Snowplowable Pvmr Mrkrs (Bi-Dir)(2 Color)	Bid:	902.000	Unit Price:	\$21.00
						This Est:	0.000	This Est:	\$0.00
						Total:	963.000	Total:	\$20,223.00
30100-8109-44	0100	0260	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	902.000	Unit Price:	\$5.25
						This Est:	0.000	This Est:	\$0.00
						Total:	812.000	Total:	\$4,263.00

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	0270	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	32.000	Unit Price:	\$10.25
						This Est:	0.000	This Est:	\$0.00
						Total:	30.000	Total:	\$307.50
30100-8109-44	0100	0280	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	1,721.000	Unit Price:	\$5.80
						This Est:	0.000	This Est:	\$0.00
						Total:	1,420.000	Total:	\$8,236.00
30100-8109-44	0100	0290	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	1.000	Unit Price:	\$175.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0300	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid:	4,530.000	Unit Price:	\$0.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
30100-8109-44	0100	0310	716-05.49	L.M.	PAINTED PAVEMENT MARKINGS(8" LINE)	Bid:	20.000	Unit Price:	\$725.00
						This Est:	0.000	This Est:	\$0.00
						Total:	80.072	Total:	\$58,052.20
30100-8109-44	0100	0320	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	27.000	Unit Price:	\$3,825.00
						This Est:	0.000	This Est:	\$0.00
						Total:	29.714	Total:	\$113,656.05
30100-8109-44	0100	0330	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	4,530.000	Unit Price:	\$1.75
						This Est:	0.000	This Est:	\$0.00
						Total:	5,693.000	Total:	\$9,962.75

Print Date: 02/08/2017
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
30100-8109-44	0100	0340	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	2,263.000	Unit Price:	\$1.30
						This Est:	0.000	This Est:	\$0.00
						Total:	1,446.000	Total:	\$1,879.80
30100-8109-44	0100	0350	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$49,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$49,500.00
30100-8109-44	0100	9510	730-03.20	EACH	INSTALL PULL BOX (TYPE A)/INSTALL PULL BOX (TYPE A)	Bid:	0.000	Unit Price:	\$441.46
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$882.92
30100-8109-44	0100	9520	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC)/CONDUIT 2" DIAMETER (PVC)	Bid:	0.000	Unit Price:	\$11.75
						This Est:	0.000	This Est:	\$0.00
						Total:	40.000	Total:	\$470.00
30100-8109-44	0100	9530	730-14.02	L.F.	SAW SLOT/SAW SLOT	Bid:	0.000	Unit Price:	\$5.35
						This Est:	0.000	This Est:	\$0.00
						Total:	600.000	Total:	\$3,210.00
30100-8109-44	0100	9540	730-14.03	L.F.	LOOP WIRE/LOOP WIRE	Bid:	0.000	Unit Price:	\$0.80
						This Est:	0.000	This Est:	\$0.00
						Total:	1,600.000	Total:	\$1,280.00