

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNP311 Estimate Number: 0014 Estimate Type: Final Estimate Approved: No Pay Period: 3/1/2017 to 03/02/2017																															
Contractor: Mid-State Construction Company, Inc. Contractor's Address: P.O. Box 351 Livingston, TN 38570 Contract Location: Bridge on U.S. 41A (S.R. 16) over Boiling Fork Creek Counties: FRANKLIN Project(s) 26004-4242-04																															
Allowed: 239.0 Days Charged: 381.0 Days Elapsed Calendar Days: 381.0 Days Percent Time: 159.41 % Percent Complete(\$): 93.67 % Percent Behind: 65.74 % Dates Let: 12/04/2015 Awarded: 12/10/2015 Contract Executed: 01/06/2016 Date Notice to Proceed: 01/27/2016 Work Began: 02/23/2016 To Be Completed: 09/21/2016 Substantial Work Complete: 02/10/2017 Accepted: 02/15/2017																															
<table> <tr> <th></th><th>Total to Date</th><th>Previous to Date</th><th>This Estimate</th></tr> <tr> <td>Total Earnings:</td><td>\$847,905.50</td><td>\$851,803.59</td><td>\$-3,898.09</td></tr> <tr> <td>Stockpiled Materials:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Amount Due:</td><td>\$847,905.50</td><td>\$851,803.59</td><td>\$-3,898.09</td></tr> <tr> <td>Test Report Payment Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Material Discrepancy Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Payment Due:</td><td>\$847,905.50</td><td>\$851,803.59</td><td>-3,898.09</td></tr> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$847,905.50	\$851,803.59	\$-3,898.09	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$847,905.50	\$851,803.59	\$-3,898.09	Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$847,905.50	\$851,803.59	-3,898.09
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$847,905.50	\$851,803.59	\$-3,898.09																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$847,905.50	\$851,803.59	\$-3,898.09																												
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$847,905.50	\$851,803.59	-3,898.09																												
Current Contract: \$899,765.34 Original Contract: \$882,565.34 Amounts																															

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
26004-4242-04	100.00	NA	-3,898.09		The repair of the bridge on U.S. 41A (S.R. 16) over Boiling			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	9502	104-04.30	LS	ADDITIONAL WORK ()/(Electrica Connection for Structural Lighting)	Bid:	0.000	Unit Price:	\$3,675.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$3,675.00
26004-4242-04	0500	9500	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	0.000	Unit Price:	\$8,925.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$8,925.00
26004-4242-04	0500	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$420.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-142.000	Total:	\$-59,640.00
26004-4242-04	0500	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9011	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-118.900	Adj Total:	-118.90
26004-4242-04	0500	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	-841.730	This Est:	\$-841.73
						Total:	-841.730	Total:	\$-841.73
	0500	9012	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-220.870	Adj Total:	-220.87

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0020	202-01.02	LS	REMOVAL OF ASBESTOS	Bid:	1.000	Unit Price:	\$8,624.25
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$8,624.25
26004-4242-04	0500	0030	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	50.000	Unit Price:	\$218.48
						This Est:	0.000	This Est:	\$0.00
						Total:	70.730	Total:	\$15,453.09
26004-4242-04	0500	9008	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9008	ADJUSTMENT		307 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-166.470	Adj Total:	-166.47
26004-4242-04	0500	9009	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	-114.300	This Est:	\$-114.30
						Total:	-114.300	Total:	\$-114.30
	0500	9009	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	149.250	Adj Total:	149.25
26004-4242-04	0500	9010	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0040	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid:	1.000	Unit Price:	\$2,069.82
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0050	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid:	1.000	Unit Price:	\$229.98
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0060	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	1.000	Unit Price:	\$2,069.82
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	9006	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	9007	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0070	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	175.000	Unit Price:	\$229.98
						This Est:	0.000	This Est:	\$0.00
						Total:	172.440	Total:	\$39,657.75
26004-4242-04	0500	9002	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	-113.660	This Est:	\$-113.66
						Total:	-113.660	Total:	\$-113.66
26004-4242-04	0500	9003	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	9004	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	-1,035.680	This Est:	\$-1,035.68
						Total:	-1,035.680	Total:	\$-1,035.68
	0500	9004	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	1,193.180	Adj Total:	1,193.18
26004-4242-04	0500	9005	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0080	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	2,400.000	Unit Price:	\$7.24
						This Est:	0.000	This Est:	\$0.00
						Total:	2,589.330	Total:	\$18,746.75
26004-4242-04	0500	0090	603-02.15	LS	REPAINT EXISTING BEARINGS	Bid:	1.000	Unit Price:	\$20,698.20
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$20,698.20
26004-4242-04	0500	9000	604-01.08	C.Y.	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	Bid:	0.000	Unit Price:	\$231.12
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0100	604-02.03	LB.	EPOXY COATED REINFORCING STEEL	Bid:	46,935.000	Unit Price:	\$1.12
						This Est:	0.000	This Est:	\$0.00
						Total:	46,935.000	Total:	\$52,567.20
	0500	0100	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	29,504.000	Adj Total:	-20,832.48
	0500	0100	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	0.000	Adj Total:	20,832.48

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0110	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES)	Bid:	96.000	Unit Price:	\$577.79
						This Est:	0.000	This Est:	\$0.00
						Total:	62.500	Total:	\$36,111.88
26004-4242-04	0500	0120	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES)	Bid:	2,478.000	Unit Price:	\$1.15
						This Est:	0.000	This Est:	\$0.00
						Total:	1,776.000	Total:	\$2,042.40
26004-4242-04	0500	0130	604-03.09	C.Y.	CLASS D CONCRETE (BRIDGE DECK)	Bid:	331.000	Unit Price:	\$525.08
						This Est:	0.000	This Est:	\$0.00
						Total:	331.000	Total:	\$173,801.48
26004-4242-04	0500	0140	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES)	Bid:	435.000	Unit Price:	\$9.20
						This Est:	0.000	This Est:	\$0.00
						Total:	435.000	Total:	\$4,002.00
26004-4242-04	0500	0150	604-04.02	S.Y.	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	Bid:	664.000	Unit Price:	\$9.20
						This Est:	0.000	This Est:	\$0.00
						Total:	664.000	Total:	\$6,108.80
26004-4242-04	0500	0160	604-05.31	S.Y.	BRIDGE DECK GROOVING (MECHANICAL)	Bid:	1,565.000	Unit Price:	\$2.37
						This Est:	0.000	This Est:	\$0.00
						Total:	1,562.670	Total:	\$3,703.53
26004-4242-04	0500	0170	604-10.05	S.F.	CONCRETE	Bid:	180.000	Unit Price:	\$97.84
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0180	604-10.14	LS	REMOVE EXISTING WEARING SURFACE	Bid:	1.000	Unit Price:	\$17,478.48
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$17,478.48
26004-4242-04	0500	0190	604-10.30	S.Y.	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	Bid:	10.000	Unit Price:	\$332.33
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0200	604-10.43	S.Y.	PENETRATING WATER REPELLENT CONCRETE SEAL	Bid:	14.000	Unit Price:	\$28.75
						This Est:	0.000	This Est:	\$0.00
						Total:	14.000	Total:	\$402.50
26004-4242-04	0500	0210	604-10.45	L.F.	EXPANSION JOINT REPAIRS (TYPE F)	Bid:	60.500	Unit Price:	\$612.86
						This Est:	-3.000	This Est:	\$-1,838.58
						Total:	60.500	Total:	\$37,078.03
	0500	0210	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	60.500	Adj Total:	-18,259.66
	0500	0210	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	0.000	Adj Total:	18,259.66
26004-4242-04	0500	0220	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	470.000	Unit Price:	\$88.66
						This Est:	0.000	This Est:	\$0.00
						Total:	339.230	Total:	\$30,076.13
26004-4242-04	0500	0230	604-10.51	S.Y.	SCARIFYING	Bid:	1,956.000	Unit Price:	\$4.60
						This Est:	0.000	This Est:	\$0.00
						Total:	1,907.560	Total:	\$8,774.78

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0240	604-10.54	S.F.	CONCRETE REPAIRS	Bid:	502.000	Unit Price:	\$97.84
						This Est:	0.000	This Est:	\$0.00
						Total:	1,027.800	Total:	\$100,559.95
26004-4242-04	0500	9001	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0250	620-05.02	L.F.	STANDARD CONCRETE CLASSIC PARAPET RAIL	Bid:	587.000	Unit Price:	\$233.21
						This Est:	0.000	This Est:	\$0.00
						Total:	587.000	Total:	\$136,894.27
26004-4242-04	0500	0260	701-01.01	S.F.	CONCRETE SIDEWALK (4 ")	Bid:	80.000	Unit Price:	\$29.30
						This Est:	0.000	This Est:	\$0.00
						Total:	250.000	Total:	\$7,325.00
26004-4242-04	0500	0270	705-08.11	EACH	PORTABLE IMPACT ATTENUATOI NCHRP350 TL-3	Bid:	2.000	Unit Price:	\$1,954.83
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$3,909.66
26004-4242-04	0500	0280	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$30,668.18
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$30,668.18
26004-4242-04	0500	0290	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid:	248.000	Unit Price:	\$48.25
						This Est:	0.000	This Est:	\$0.00
						Total:	400.000	Total:	\$19,300.00

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0300	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	50.000	Unit Price:	\$13.22
						This Est:	0.000	This Est:	\$0.00
						Total:	57.000	Total:	\$753.54
26004-4242-04	0500	0310	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	2.000	Unit Price:	\$9.20
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0320	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	404.000	Unit Price:	\$5.46
						This Est:	8.400	This Est:	\$45.86
						Total:	213.900	Total:	\$1,167.89
26004-4242-04	0500	0330	712-07.02	L.F.	TEMPORARY BARRICADES (TYPE II)	Bid:	25.000	Unit Price:	\$11.50
						This Est:	0.000	This Est:	\$0.00
						Total:	32.000	Total:	\$368.00
26004-4242-04	0500	0340	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	25.000	Unit Price:	\$11.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26004-4242-04	0500	0350	712-09.01	L.F.	REMOVABLE PAVEMENT MARKING LINE	Bid:	5,850.000	Unit Price:	\$2.61
						This Est:	0.000	This Est:	\$0.00
						Total:	5,539.000	Total:	\$14,456.79
26004-4242-04	0500	9501	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	0.000	Unit Price:	\$4,600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$4,600.00

Print Date: 11/20/2018
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
26004-4242-04	0500	0360	714-01.01	LS	STRUCTURAL LIGHTING (BRIDGE NO.)/(BR. NO. 26-SR016-12.75)	Bid:	1.000	Unit Price:	\$17,823.45
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$17,823.45
26004-4242-04	0500	0370	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid:	130.000	Unit Price:	\$10.06
						This Est:	0.000	This Est:	\$0.00
						Total:	130.000	Total:	\$1,307.80
26004-4242-04	0500	0380	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	0.568	Unit Price:	\$5,174.54
						This Est:	0.000	This Est:	\$0.00
						Total:	0.690	Total:	\$3,570.43
26004-4242-04	0500	0390	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$67,670.87
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$67,670.87
26004-4242-04	0500	0400	719-01.08	EACH	CLEAN DRAIN	Bid:	100.000	Unit Price:	\$59.12
						This Est:	0.000	This Est:	\$0.00
						Total:	100.000	Total:	\$5,912.00
26004-4242-04	0500	0410	730-41.25	EACH	REWORK OF CONTROLLER	Bid:	1.000	Unit Price:	\$4,599.60
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$4,599.60
26004-4242-04	0500	0420	740-11.02	L.F.	TEMPORARY SEDIMENT TUBE 12IN (DESCRIPTION)/(SEE PLANS	Bid:	240.000	Unit Price:	\$5.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

V47 - TSMR *END OF REPORT*