

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 03/31/2016

Vendor ID: 0000058874

Vendor Name: LOJAC ENTERPRISES, INC.

Contract ID: CNP909

Estimate Number: 0006

Pay Period: 10/29/2015
to: 02/24/2016

Contract Location:

(L.M. 0.00) to north of S.R. 840 (L.M. 7.27).

Time Allowed: 152.0 days
Time Charged: 152.0 days
Elapsed Calendar Days: 152.0 days
Percent Time: 100.00 %
Percent Complete (\$): 95.01 %
Percent Behind: 4.99 %

Contractor:

LOJAC ENTERPRISES, INC.
P.O. Box 998
Lebanon, TN 37088
Phone:

Date Let: 02/13/2015
Date Awarded: 03/03/2015
Date Contract Executed: 03/12/2015
Date Notice to Proceed: 04/02/2015
Date Work Began: 06/10/2015
Date to be Completed: 08/31/2015
Date Time Stopped: 08/31/2015
Date Accepted: 11/24/2015

Estimate Paid: NO

Counties:

WILLIAMSON

Project Number	BID PCT	Fed State Project Number	Description 1
94002-4190-04	1.08	N/A	The resurfacing on I-65 from the Maury County line to north
94002-8170-44	98.92	NH-I-65-2(82)	The resurfacing using OGFC on I-65 from the Maury County lin
Current Contract Amount		\$	6,006,841.75
Original Contract Amount		\$	6,006,841.75

	Total to Date	Prev to Date	This Estimate
Participating	\$ 5,318,331.24	\$ 5,318,303.11	\$ 28.13
Total Earnings	\$ 5,318,331.24	\$ 5,318,303.11	\$ 28.13
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	5,318,331.24	\$	5,318,303.11	\$	28.13
Test Report Payment Adjustment	\$	-598.00	\$	-598.00	\$	0.00
Total Adjusted Earnings	\$	5,317,733.24	\$	5,317,705.11	\$	28.13
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	5,317,733.24	\$	5,317,705.11	\$	28.13

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
94002-4190-04	0500	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
94002-8170-44	0100	9017	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
94002-4190-04	0500	9014	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
94002-8170-44	0100	9015	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,000.000				
94002-4190-04	0500	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
94002-8170-44	0100	9010	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	-374.370	\$ -374.37	-50,200.780	\$ -50,200.78
94002-4190-04	0500	9011	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
94002-8170-44	0100	9012	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9012	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-338,340.970	\$ -338,340.97

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
94002-8170-44	0100	0010	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	2,843.000 \$22.000	0.000	\$ 0.00	3,091.790	\$ 68,019.38
94002-8170-44	0100	0020	307-03.08	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	TON	3,100.000 \$73.000	0.000	\$ 0.00	3,296.470	\$ 240,642.31
94002-8170-44	0100	0030	307-03.10	ASPHALT CONC MIX (PG76-22)(BPMB-HM) GR CS	TON	14,608.000 \$97.500	0.000	\$ 0.00	14,642.240	\$ 1,427,618.40
94002-8170-44	0100	9000	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9000	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-34,764.230	\$ -34,764.23
94002-8170-44	0100	9006	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9006	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	13,899.000	\$ 13,899.00
94002-8170-44	0100	9007	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
94002-8170-44	0100	0040	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	331.000 \$650.000	0.000	\$ 0.00	128.410	\$ 83,466.50
	0100	0040	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	TON	\$ 650.000	0.000	\$ 0.00	-0.920	\$ -598.00
94002-8170-44	0100	0050	403-05.01	BITUMINOUS MATERIAL (FOG SEAL) SHOULDER	TON	4.000 \$600.000	0.000	\$ 0.00	4.130	\$ 2,478.00
94002-8170-44	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
94002-8170-44	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	-19,710.800	\$ -19,710.80
94002-8170-44	0100	0060	411-03.15	ASP CEM(PG76-22)FOR OGFC MIX	TON	1,527.000 \$860.000	0.000	\$ 0.00	1,539.524	\$ 1,323,990.64
94002-8170-44	0100	0070	411-03.16	AGGREGATE FOR OGFC MIX	TON	22,721.000	-198.000	\$ -10,989.00	22,897.670	\$ 1,270,820.69

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
						\$55.500				
94002-8170-44	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
94002-4190-04	0500	9020	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
94002-8170-44	0100	9021	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$ 0.00	30,596.260	\$ 30,596.26
						\$1.000				
94002-8170-44	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
94002-8170-44	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	16,303.500	\$ 16,303.50
94002-8170-44	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
94002-8170-44	0100	0080	411-12.01	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	L.M.	27.000	0.000	\$ 0.00	25.075	\$ 5,015.00
						\$200.000				
94002-8170-44	0100	0090	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	28,786.000	0.000	\$ 0.00	22,941.730	\$ 355,596.82
						\$15.500				
94002-8170-44	0100	0100	502-01	CLEANING AND SEALING JOINTS	L.F.	25,300.000	0.000	\$ 0.00	23,551.000	\$ 58,877.50
						\$2.500				
94002-8170-44	0100	0110	502-08.07	SEALING RANDOM CRACKS (SILICONE SEALANT)	L.F.	700.000	0.000	\$ 0.00	1,136.000	\$ 4,657.60
						\$4.100				
94002-4190-04	0500	0010	604-10.50	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	S.Y.	180.000	0.000	\$ 0.00	15.370	\$ 3,227.70
						\$210.000				
94002-8170-44	0100	0120	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	45.000	0.000	\$ 0.00	0.000	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
						\$485.000				
94002-4190-04	0500	0020	617-01	BRIDGE DECK SEALANT	S.Y.	1,804.000	0.000	\$ 0.00	1,773.330	\$ 26,865.95
						\$15.150				
94002-8170-44	0100	0130	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	1,185.000	0.000	\$ 0.00	655.000	\$ 10,643.75
						\$16.250				
94002-8170-44	0100	9008	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$24.375				
94002-8170-44	0100	0140	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 1,220.00
						\$610.000				
94002-8170-44	0100	0150	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 4,600.00
						\$2,300.000				
94002-8170-44	0100	0160	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$2,500.000				
94002-8170-44	0100	0170	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 95,000.00
						\$95,000.000				
94002-8170-44	0100	0180	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	2,460.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$5.000				
94002-8170-44	0100	0190	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	540.000	0.000	\$ 0.00	30.000	\$ 945.00
						\$31.500				
94002-8170-44	0100	0200	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	94.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$8.000				
94002-8170-44	0100	0210	712-06	SIGNS (CONSTRUCTION)	S.F.	2,902.000	0.000	\$ 0.00	2,172.500	\$ 19,552.50
						\$9.000				
94002-8170-44	0100	0220	712-06.16	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	EACH	2.000	0.000	\$ 0.00	5.000	\$ 4,750.00
						\$950.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
94002-4190-04	0500	9018	712-08.01	UNIFORMED POLICE OFFICER	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
94002-8170-44	0100	9019	712-08.01	UNIFORMED POLICE OFFICER	DOLL	0.000 \$1.000	0.000	\$ 0.00	6,594.000	\$ 6,594.00
94002-8170-44	0100	0230	712-08.03	ARROW BOARD (TYPE C)	EACH	4.000 \$800.000	0.000	\$ 0.00	4.000	\$ 3,200.00
94002-8170-44	0100	0240	712-08.10	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	HOURL	700.000 \$99.000	58.500	\$ 5,791.50	621.500	\$ 61,528.50
94002-8170-44	0100	0250	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	305.000 \$33.500	0.000	\$ 0.00	305.000	\$ 10,217.50
94002-8170-44	0100	0260	713-02.15	FLEXIBLE DELINEATOR (YELLOW)	EACH	125.000 \$33.500	0.000	\$ 0.00	125.000	\$ 4,187.50
94002-8170-44	0100	0270	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	5.000 \$5,600.000	1.000	\$ 5,600.00	7.000	\$ 39,200.00
94002-8170-44	0100	0280	713-16.21	SIGNS (DESCRIPTION) (AUTHORIZED VEHICLES ONLY)	EACH	2.000 \$285.000	0.000	\$ 0.00	2.000	\$ 570.00
94002-8170-44	0100	0290	716-01.23	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	EACH	2,322.000 \$39.000	0.000	\$ 0.00	1,910.000	\$ 74,490.00
94002-8170-44	0100	0300	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	2,322.000 \$12.250	0.000	\$ 0.00	1,562.000	\$ 19,134.50
94002-8170-44	0100	0310	716-01.40	REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER	EACH	310.000 \$6.250	0.000	\$ 0.00	0.000	\$ 0.00
94002-8170-44	0100	0320	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	1,125.000 \$25.500	0.000	\$ 0.00	775.334	\$ 19,771.02

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
94002-8170-44	0100	0330	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	4.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$153.000				
94002-8170-44	0100	0340	716-04.14	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	EACH	8.000	0.000	\$ 0.00	8.000	\$ 4,896.00
						\$612.000				
94002-8170-44	0100	0350	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	11,746.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$0.500				
94002-8170-44	0100	0360	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	70.000	0.000	\$ 0.00	87.408	\$ 111,445.20
						\$1,275.000				
94002-8170-44	0100	0370	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	6,000.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.050				
94002-8170-44	0100	0380	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	35.000	0.000	\$ 0.00	34.195	\$ 174,394.50
						\$5,100.000				
94002-8170-44	0100	0390	716-12.03	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	L.F.	11,746.000	0.000	\$ 0.00	12,672.000	\$ 77,932.80
						\$6.150				
94002-8170-44	0100	0400	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	2,080.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$3.050				
94002-8170-44	0100	0410	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 85,000.00
						\$85,000.000				
Project Number:		94002-8170-44		Project Current Amount	\$	28.13				
				Contract Current Amount	\$	28.13				