

Print Date: 01/09/2020
JJ04221

**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report**



Contract: CNP911	Estimate Number: 0017	Estimate Type: Final	Estimate Approved: No	Pay Period: 8/16/2018 to 12/13/2019
-------------------------	------------------------------	-----------------------------	------------------------------	--

Contractor: Ford Construction Company
Contractor's Address: 1311 East Court Street
Dyersburg, TN 38024

Contract Location: The repair of the bridge on I-155 over the Mississippi River

Counties: DYER

Project(s) 23001-3173-94

	Time
Allowed:	542.0 Days
Charged:	1,193.0 Days
Elapsed Calendar Days:	1,193.0 Days
Percent Time:	220.11 %
Percent Complete(\$):	121.87 %
Percent Behind:	98.24 %
	Dates
Let:	03/27/2015
Awarded:	04/07/2015
Contract Executed:	04/28/2015
Date Notice to Proceed:	05/19/2015
Work Began:	07/21/2015
To Be Completed:	11/10/2016
Substantial Work Complete:	11/02/2016
Accepted:	08/23/2018

	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:	Amounts
Total Earnings:	\$4,126,352.20	\$4,118,852.20	\$7,500.00		\$3,449,454.12
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		\$3,262,410.80
Amount Due:	\$4,126,352.20	\$4,118,852.20	\$7,500.00		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$4,126,352.20	\$4,118,852.20	7,500.00		

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description				
23001-3173-94	100.00	BH-I-155-1(119)	7,500.00		The repair of the bridge on I-155 over the Mississippi River				
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0504	9504	104-03	LS	ADDITIONAL WORK (DESCRIPTION)/traffic control phasing	Bid:	0.000	Unit Price:	\$45,103.33
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$45,103.33
23001-3173-94	0504	9505	104-03.01	LS	ADDITIONAL WORK (DESCRIPTION)/(Modification to item 604-10.60 Modular Expansion Joint)	Bid:	0.000	Unit Price:	\$16,143.84
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$16,143.84
23001-3173-94	0504	9506	104-03.02	LS	ADDITIONAL WORK (DESCRIPTION)/(extra depth concrete at joint locations)	Bid:	0.000	Unit Price:	\$11,148.78
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$11,148.78
23001-3173-94	0500	9508	104-03.03	LS	ADDITIONAL WORK (DESCRIPTION)/Emergency Modular Joint repair	Bid:	0.000	Unit Price:	\$17,952.62
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$17,952.62
23001-3173-94	0500	9009	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9006	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-69.650	Adj Total:	-69.65

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	9007	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9007	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-815.050	Adj Total:	-815.05
23001-3173-94	0500	0010	109-10.01	HOUR	TRAINEE	Bid:	520.000	Unit Price:	\$0.80
						This Est:	0.000	This Est:	\$0.00
						Total:	520.000	Total:	\$416.00
23001-3173-94	0501	0330	202-01.02	LS	REMOVAL OF ASBESTOS	Bid:	1.000	Unit Price:	\$4,340.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$4,340.00
23001-3173-94	0500	9500	209-03.21	L.F.	FILTER SOCK (12 INCH)	Bid:	0.000	Unit Price:	\$3.86
						This Est:	0.000	This Est:	\$0.00
						Total:	520.000	Total:	\$2,007.20
23001-3173-94	0500	0020	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid:	800.000	Unit Price:	\$4.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	9501	209-20.03	S.Y.	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	Bid:	0.000	Unit Price:	\$2.54
						This Est:	0.000	This Est:	\$0.00
						Total:	444.440	Total:	\$1,128.88

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	9502	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid:	0.000	Unit Price:	\$36.27
						This Est:	0.000	This Est:	\$0.00
						Total:	26.370	Total:	\$956.44
23001-3173-94	0500	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	1.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.288	Total:	\$57.60
23001-3173-94	0500	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	70.000	Unit Price:	\$362.00
						This Est:	0.000	This Est:	\$0.00
						Total:	102.200	Total:	\$36,996.40
23001-3173-94	0500	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9000	ADJUSTMENT	411	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	42.200	Adj Total:	42.20

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0500	9002	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	84.190	Adj Total:	84.19
23001-3173-94	0500	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	0050	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	0.200	Unit Price:	\$26,109.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	0060	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	900.000	Unit Price:	\$6.00
						This Est:	0.000	This Est:	\$0.00
						Total:	854.390	Total:	\$5,126.34
23001-3173-94	0500	0070	602-01	LB.	STRUCTURAL STEEL	Bid:	50,000.000	Unit Price:	\$15.90
						This Est:	0.000	This Est:	\$0.00
						Total:	62,237.200	Total:	\$989,571.48

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	9008	602-04	DOLL	STEEL INSPECTION COST	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
23001-3173-94	0500	0080	602-10.14	LS	NAVIGATION LIGHTS	Bid:	1.000	Unit Price:	\$167,955.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$167,955.00
	0500	0080	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	1.000	Adj Total:	-20,072.06
	0500	0080	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	0.000	Adj Total:	20,072.06
23001-3173-94	0500	0090	602-10.32	LB.	STRUCTURAL STEEL (REPAIRS)	Bid:	3,500.000	Unit Price:	\$15.00
						This Est:	0.000	This Est:	\$0.00
						Total:	16,944.550	Total:	\$254,168.25
23001-3173-94	0500	0100	602-10.90	LS	AERIAL LIGHTS	Bid:	1.000	Unit Price:	\$198,960.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$198,960.00
23001-3173-94	0500	0110	603-01	LS	PAINT STEEL STRUCTURE	Bid:	1.000	Unit Price:	\$15,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$15,500.00
23001-3173-94	0500	0120	603-02.20	S.F.	SPOT PAINTING EXISTING STEEL STRUCTURES	Bid:	2,000.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	80.000	Total:	\$2,400.00

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
23001-3173-94	0500	0130	604-05.31	S.Y.	BRIDGE DECK GROOVING (MECHANICAL)	Bid: 2,700.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
23001-3173-94	0502	0350	604-10.05	S.F.	CONCRETE	Bid: 100.000 This Est: 0.000 Total: 91.820	Unit Price: \$150.00 This Est: \$0.00 Total: \$13,773.00
23001-3173-94	0500	0140	604-10.20	S.Y.	HYDRODEMOLITION	Bid: 2,700.000 This Est: 0.000 Total: 2,533.360	Unit Price: \$28.00 This Est: \$0.00 Total: \$70,934.08
23001-3173-94	0500	0150	604-10.40	L.F.	EXPANSION JOINT REPAIRS (TYPE D)	Bid: 81.000 This Est: 0.000 Total: 81.000	Unit Price: \$992.00 This Est: \$0.00 Total: \$80,352.00
23001-3173-94	0503	0380	604-10.41	L.F.	EXPANSION JOINT REPAIRS (TYPE E)	Bid: 81.000 This Est: 0.000 Total: 81.000	Unit Price: \$950.00 This Est: \$0.00 Total: \$76,950.00
23001-3173-94	0500	0160	604-10.43	S.Y.	PENETRATING WATER REPELLENT CONCRETE SEAL	Bid: 355.000 This Est: 0.000 Total: 354.990	Unit Price: \$29.00 This Est: \$0.00 Total: \$10,294.71
23001-3173-94	0504	0390	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid: 81.000 This Est: 0.000 Total: 81.000	Unit Price: \$155.00 This Est: \$0.00 Total: \$12,555.00

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0502	0360	604-10.54	S.F.	CONCRETE REPAIRS	Bid:	100.000	Unit Price:	\$120.00
						This Est:	0.000	This Est:	\$0.00
						Total:	569.920	Total:	\$68,390.40
23001-3173-94	0500	0170	604-10.60	L.F.	EXPANSION JOINT REPAIRS (MODULAR TYPE)	Bid:	162.000	Unit Price:	\$3,700.00
						This Est:	0.000	This Est:	\$0.00
						Total:	162.000	Total:	\$599,400.00
23001-3173-94	0500	0180	604-10.62	L.F.	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	Bid:	200.000	Unit Price:	\$80.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,617.410	Total:	\$209,392.80
23001-3173-94	0500	0190	604-10.67	L.F.	CONCRETE REPAIRS (DESCRIPTION)/(SAW CUTTING)	Bid:	2,800.000	Unit Price:	\$8.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,800.000	Total:	\$22,400.00
23001-3173-94	0500	0200	604-10.80	LS	BRIDGE REPAIRS	Bid:	1.000	Unit Price:	\$10,100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$10,100.00
23001-3173-94	0502	0370	604-10.90	LS	MISCELLANEOUS BRIDGE ITEMS	Bid:	1.000	Unit Price:	\$1,500.00
						This Est:	1.000	This Est:	\$1,500.00
						Total:	1.000	Total:	\$1,500.00
23001-3173-94	0501	0340	604-10.91	LS	MISCELLANEOUS BRIDGE ITEMS (Description)	Bid:	1.000	Unit Price:	\$6,000.00
						This Est:	1.000	This Est:	\$6,000.00
						Total:	1.000	Total:	\$6,000.00

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	0210	617-02	L.F.	BRIDGE DECK CRACK SEALING	Bid:	2,800.000	Unit Price:	\$2.89
						This Est:	0.000	This Est:	\$0.00
						Total:	2,351.000	Total:	\$6,794.39
23001-3173-94	0504	9507	617-04.02	S.Y.	TYPE 2 THIN EPOXY OVERLAY (LOW-MOD EPOXY)	Bid:	0.000	Unit Price:	\$36.75
						This Est:	0.000	This Est:	\$0.00
						Total:	2,655.470	Total:	\$97,588.52
23001-3173-94	0500	0220	617-05	GAL.	SEALANT (DESCRIPTION)/(HIGH MOLECULAR WEIGHT METHACRYLATE)	Bid:	280.000	Unit Price:	\$87.50
						This Est:	0.000	This Est:	\$0.00
						Total:	320.000	Total:	\$28,000.00
23001-3173-94	0500	0230	619-01	S.Y.	BRIDGE DECK OVERLAY (PMC)	Bid:	2,700.000	Unit Price:	\$58.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2,544.000	Total:	\$147,552.00
23001-3173-94	0500	9010	619-01.03	C.Y.	POLYMER MODIFIED CONC (VARIABLE DEPTH-TYPE 3)	Bid:	0.000	Unit Price:	\$668.38
						This Est:	0.000	This Est:	\$0.00
						Total:	80.410	Total:	\$53,744.44
23001-3173-94	0505	0400	705-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	Bid:	452.000	Unit Price:	\$8.00
						This Est:	0.000	This Est:	\$0.00
						Total:	379.000	Total:	\$3,032.00
23001-3173-94	0506	0410	705-08.51	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	Bid:	8.000	Unit Price:	\$4,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	8.000	Total:	\$32,000.00

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	0240	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$16,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$16,800.00
23001-3173-94	0507	0420	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid:	5,960.000	Unit Price:	\$23.00
						This Est:	0.000	This Est:	\$0.00
						Total:	5,846.000	Total:	\$134,458.00
23001-3173-94	0508	0430	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	225.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	233.000	Total:	\$2,330.00
23001-3173-94	0500	0250	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	768.000	Unit Price:	\$3.00
						This Est:	0.000	This Est:	\$0.00
						Total:	912.000	Total:	\$2,736.00
23001-3173-94	0509	0440	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	16.000	Unit Price:	\$8.00
						This Est:	0.000	This Est:	\$0.00
						Total:	864.000	Total:	\$6,912.00
23001-3173-94	0500	0260	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$1,375.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$4,125.00
23001-3173-94	0500	0270	712-09.01	L.F.	REMOVABLE PAVEMENT MARKING LINE	Bid:	74,360.000	Unit Price:	\$1.75
						This Est:	0.000	This Est:	\$0.00
						Total:	74,032.000	Total:	\$129,556.00

Print Date: 01/09/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
23001-3173-94	0500	0280	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$4,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$14,400.00
23001-3173-94	0500	0290	714-16.05	LS	TEMPORARY NAVIGATIONAL LIGHTING	Bid:	1.000	Unit Price:	\$98,318.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$98,318.00
	0500	0290	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	1.000	Adj Total:	-17,794.90
23001-3173-94	0500	0290	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	0.000	Adj Total:	17,794.90
	0500	0300	716-01.10	EACH	SNOWPLOWABLE REFLECTIVE MARKER	Bid:	16.000	Unit Price:	\$50.00
						This Est:	0.000	This Est:	\$0.00
						Total:	16.000	Total:	\$800.00
23001-3173-94	0500	0310	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	0.500	Unit Price:	\$12,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.736	Total:	\$44,832.00
23001-3173-94	0500	0320	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$351,158.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$351,158.00

V47 - TSMR *END OF REPORT*