

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 02/11/2016

Vendor ID: 0000001290

Vendor Name: CHARLES BLALOCK & SONS, INC.

Contract ID: CNP912

Estimate Number: 0003

Pay Period: 06/08/2015
to: 02/02/2016

Contract Location:
from S.R. 71 and S.R. 338 (L.M. 1.72)

Time Allowed: 50.0 days
Time Charged: 22.0 days
Elapsed Calendar Days: 22.0 days
Percent Time: 44.00 %
Percent Complete (\$): 85.14 %
Percent Behind: - %

Contractor:
CHARLES BLALOCK & SONS, INC.
PO Box 4750
Sevierville, TN 37864-4750
Phone:

Date Let: 03/27/2015
Date Awarded: 04/07/2015
Date Contract Executed: 04/29/2015
Date Notice to Proceed: 05/17/2015
Date Work Began: 05/17/2015
Date to be Completed: 07/05/2015
Date Time Stopped: 06/07/2015
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:
SEVIER

Project Number	BID PCT	Fed State Project Number	Description 1
78004-3233-94	3.52	NH/HSIP-35(61)	FROM SR-71/SR-338 JUNCTION TO NORTH OF FOOT HILLS DRIVE
78004-8233-14	96.48	NH/HSIP-35(61)	The resurfacing on U.S. 411 (S.R. 35) from the junction of S
Current Contract Amount		\$	304,969.69
Original Contract Amount		\$	304,969.69

	Total to Date	Prev to Date	This Estimate
Participating	\$ 251,919.69	\$ 251,919.69	\$ 0.00
Total Earnings	\$ 251,919.69	\$ 251,919.69	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	251,919.69	\$	251,919.69	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	251,919.69	\$	251,919.69	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	251,919.69	\$	251,919.69	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
78004-3233-94	0100	9012	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
78004-8233-14	0100	9013	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
78004-3233-94	0100	9010	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
78004-8233-14	0100	9011	108-08.04	LIQUIDATED DAMAGES	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$500.000				
78004-3233-94	0100	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
78004-8233-14	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9007	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,075.670	\$ 1,075.67
78004-3233-94	0100	9008	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
78004-8233-14	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9009	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-11,326.410	\$ -11,326.41

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
78004-8233-14	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	61.000 \$829.640	0.000	\$ 0.00	23.340	\$ 19,363.80
78004-8233-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
78004-8233-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
78004-8233-14	0100	0020	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	35.000 \$119.000	0.000	\$ 0.00	0.000	\$ 0.00
78004-8233-14	0100	0030	411-03.12	ACS MIX(PG64-22) THIN LIFT D ASPHALT	TON	1,568.000 \$119.000	0.000	\$ 0.00	1,585.380	\$ 188,660.22
78004-8233-14	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-731.430	\$ -731.43
78004-8233-14	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
78004-8233-14	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,623.000	\$ 1,623.00
78004-8233-14	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
78004-8233-14	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000 \$9,240.500	0.000	\$ 0.00	1.000	\$ 9,240.50
78004-8233-14	0100	0050	712-06	SIGNS (CONSTRUCTION)	S.F.	595.000 \$9.910	0.000	\$ 0.00	146.000	\$ 1,446.86
78004-8233-14	0100	0060	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$950.000	0.000	\$ 0.00	2.000	\$ 1,900.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
78004-3233-94	0100	0010	716-01.23	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	EACH	156.000	0.000	\$ 0.00	179.000	\$ 5,370.00
						\$30.000				
78004-3233-94	0100	0020	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	327.000	0.000	\$ 0.00	139.000	\$ 1,277.41
						\$9.190				
78004-3233-94	0100	0030	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	18.000	0.000	\$ 0.00	15.000	\$ 2,062.50
						\$137.500				
78004-8233-14	0100	0070	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	5.900	0.000	\$ 0.00	4.981	\$ 20,957.56
						\$4,207.500				
78004-3233-94	0100	0040	716-12.03	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	L.F.	174.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.930				
78004-3233-94	0100	0050	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	150.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.650				
78004-8233-14	0100	0080	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 11,000.00
						\$11,000.000				