

Rpt-ID: RCPCSUM1
User:

Tennessee
Department of Transportation
Estimate Summary to Contractor

Date: 03/31/2016

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNP916

Estimate Number: 0003

Pay Period: 10/21/2015
to: 10/21/2015

Contract Location:

(L.M. 11.58) to the Hamblen County line (L.M. 16.55).

Time Allowed: 61.0 days
Time Charged: 51.0 days
Elapsed Calendar Days: 51.0 days
Percent Time: 83.61 %
Percent Complete (\$): 102.69 %
Percent Behind: - %

Contractor:

ROGERS GROUP, INC.
PO Box 25250
Nashville, TN 37202
Phone:

Date Let: 07/10/2015
Date Awarded: 07/24/2015
Date Contract Executed: 08/11/2015
Date Notice to Proceed: 09/01/2015
Date Work Began: 09/08/2015
Date to be Completed: 10/31/2015
Date Time Stopped: 10/31/2015
Date Accepted: 00/00/0000

Estimate Paid: NO

Counties:

JEFFERSON

Project Number	BID PCT	Fed State Project Number	Description 1
45006-3243-94	14.99	HSIP-34(96)	SR 34 From South Sizer Avenue to Hamblen County Line
45006-4243-04	85.01	N/A	The resurfacing on U.S. 11E (S.R. 34) from South Sizer Avenu
Current Contract Amount		\$	916,679.46
Original Contract Amount		\$	916,679.46

	Total to Date	Prev to Date	This Estimate
Participating	\$ 948,491.89	\$ 948,490.67	\$ 1.22
Total Earnings	\$ 948,491.89	\$ 948,490.67	\$ 1.22
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00

Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	948,491.89	\$	948,490.67	\$	1.22
Test Report Payment Adjustment	\$	0.00	\$	-37.71	\$	37.71
Total Adjusted Earnings	\$	948,491.89	\$	948,452.96	\$	38.93
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	948,491.89	\$	948,452.96	\$	38.93

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
45006-3243-94	0100	9010	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
45006-4243-04	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$420.000				
45006-3243-94	0100	9006	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
45006-4243-04	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
		0100	9007	ADJUSTMENT	DOLL	\$1.000	-0.440	\$ -0.44	-8,604.830	\$ -8,604.83
45006-3243-94	0100	9008	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
45006-4243-04	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
45006-4243-04	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	129.000	0.000	\$ 0.00	47.030	\$ 14,109.00
						\$300.000				
45006-4243-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
45006-4243-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
						\$1.000				
45006-4243-04	0100	0020	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	99.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$104.450				
45006-4243-04	0100	0030	411-03.08	ACS MIX(PG70-22) THIN LIFT CS ASPHALT	TON	6,412.000	-7,557.430	\$ -730,803.48	0.000	\$ 0.00
	0100	0030	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	TON	\$ 96.700	0.390	\$ 37.71	0.000	\$ 0.00
45006-4243-04	0100	9500	411-03.08	ACS MIX(PG70-22) THIN LIFT ASPHALT	TON	0.000	7,557.430	\$ 730,803.48	7,557.430	\$ 730,803.48
						\$96.700				
45006-4243-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	1.660	\$ 1.66	8,029.780	\$ 8,029.78
45006-4243-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
45006-4243-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	8,334.000	\$ 8,334.00
45006-4243-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
45006-3243-94	0100	0010	411-12.02	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	L.M.	7.500	0.000	\$ 0.00	7.500	\$ 4,556.55
						\$607.540				
45006-3243-94	0100	0020	701-02.01	CONCRETE CURB RAMP (RETROFIT)	S.F.	2,800.000	0.000	\$ 0.00	2,000.030	\$ 46,720.70
						\$23.360				
45006-4243-04	0100	0040	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 10,107.96
						\$10,107.960				
45006-4243-04	0100	0050	712-06	SIGNS (CONSTRUCTION)	S.F.	1,172.000	0.000	\$ 0.00	1,236.000	\$ 8,652.00
						\$7.000				

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description		Unit Price				
45006-4243-04	0100	0060	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$300.000	0.000	\$ 0.00	2.000	\$ 600.00
45006-3243-94	0100	0030	716-01.22	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	EACH	560.000 \$30.000	0.000	\$ 0.00	269.000	\$ 8,070.00
45006-3243-94	0100	0040	716-01.23	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	EACH	1,080.000 \$30.000	0.000	\$ 0.00	653.000	\$ 19,590.00
45006-3243-94	0100	0050	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	456.000 \$12.000	0.000	\$ 0.00	95.104	\$ 1,141.25
45006-3243-94	0100	0060	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	800.000 \$10.000	0.000	\$ 0.00	603.000	\$ 6,030.00
45006-3243-94	0100	0070	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	40.000 \$100.000	0.000	\$ 0.00	44.000	\$ 4,400.00
45006-3243-94	0100	0080	716-04.14	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	EACH	3.000 \$250.000	0.000	\$ 0.00	4.000	\$ 1,000.00
45006-4243-04	0100	0070	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	6.000 \$350.000	0.000	\$ 0.00	1.060	\$ 371.00
45006-4243-04	0100	0080	716-12.02	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	L.M.	24.000 \$2,800.000	0.000	\$ 0.00	22.520	\$ 63,056.00
45006-4243-04	0100	0090	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	1,000.000 \$1.000	0.000	\$ 0.00	525.000	\$ 525.00
45006-4243-04	0100	0100	717-01	MOBILIZATION	LS	1.000 \$21,000.000	0.000	\$ 0.00	1.000	\$ 21,000.00
Project Number:		45006-4243-04		Project Current Amount	\$	38.93				
				Contract Current Amount	\$	38.93				