

Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNQ006    **Estimate Number:** 0003    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 9/1/2016    **to** 10/27/2016

<p><b>Contractor:</b> C &amp; D Safety Company, LLC  <b>Contractor's Address:</b> 860 Visco Drive          Nashville, TN 37210-2150</p> <p><b>Contract Location:</b> Miscellaneous safety improvements on S.R. 6</p> <p><b>Counties:</b> LAWRENCE</p> <p><b>Project(s)</b> 50001-3265-94, 50001-3266-94, 50006-3209-94, 50050-3405-94</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 57.0 Days  <b>Charged:</b> 55.0 Days  <b>Elapsed Calendar Days:</b> 55.0 Days  <b>Percent Time:</b> 96.49 %  <b>Percent Complete(\$):</b> 91.32 %  <b>Percent Behind:</b> 5.17 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 05/13/2016  <b>Awarded:</b> 06/02/2016  <b>Contract Executed:</b> 06/15/2016  <b>Date Notice to Proceed:</b> 07/06/2016  <b>Work Began:</b> 07/12/2016  <b>To Be Completed:</b> 08/31/2016  <b>Substantial Work Complete:</b> 08/29/2016  <b>Accepted:</b> 09/22/2016</p>
---	---

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$180,840.29	\$180,840.29	\$0.00	<b>Current Contract:</b>	\$197,277.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$180,840.29	\$180,840.29	\$0.00	<b>Original Contract:</b>	\$197,277.00
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$180,840.29	\$180,840.29	0.00		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
50001-3265-94	20.89	HSIP/PHSIP-6(99)	0.00	The miscellaneous safety improvements at the intersection of
50001-3266-94	9.51	HSIP/PHSIP-6(100)	0.00	The miscellaneous safety improvements at the intersection of
50006-3209-94	19.81	HSIP-98(8)	0.00	The miscellaneous safety improvements on S.R. 98 from Owens
50050-3405-94	49.79	HSIP-930(11)	0.00	The miscellaneous safety improvements including high frictio

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	9001	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50001-3266-94	0100	9002	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50006-3209-94	0100	9003	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50050-3405-94	0100	9004	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50050-3405-94	0110	9005	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50050-3405-94	0110	0240	202-01	LS	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,000.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50006-3209-94	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	<b>Bid:</b> 3.300 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50001-3265-94	0100	0010	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	<b>Bid:</b> 360.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50050-3405-94	0100	0010	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	<b>Bid:</b> 125.000 <b>This Est:</b> 0.000 <b>Total:</b> 125.000	<b>Unit Price:</b> \$18.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,268.75
50050-3405-94	0100	9000	705-02.50	L.F.	SHOP CURVED GUARDRAIL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$27.23 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50050-3405-94	0100	0020	705-04.04	EACH	GUARDRAIL TERMINAL (TYPE 21)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$1,940.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,880.00
50001-3266-94	0100	0010	705-04.07	EACH	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$2,155.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,310.00
50001-3266-94	0100	0020	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$985.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50050-3405-94	0100	0030	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,090.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50001-3266-94	0100	0030	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	<b>Bid:</b> 900.000 <b>This Est:</b> 0.000 <b>Total:</b> 900.000	<b>Unit Price:</b> \$3.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,970.00
50050-3405-94	0100	0040	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	<b>Bid:</b> 600.000 <b>This Est:</b> 0.000 <b>Total:</b> 600.000	<b>Unit Price:</b> \$3.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,980.00
50001-3266-94	0100	0040	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b> 100.000 <b>This Est:</b> 0.000 <b>Total:</b> 100.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$100.00

Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0020	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,500.00
50001-3266-94	0100	0050	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,000.00
50006-3209-94	0100	0020	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,500.00
50050-3405-94	0100	0050	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$6,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,000.00
50050-3405-94	0100	0060	713-02.20	S.F.	ROADSIDE OBSTACLE DELINEATION	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$75.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 18.000	<b>Unit Price:</b> \$6.40
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 18.000	<b>Total:</b> \$115.20
50001-3266-94	0100	0060	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 96.000	<b>Unit Price:</b> \$6.40
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 96.000	<b>Total:</b> \$614.40
50006-3209-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 78.000	<b>Unit Price:</b> \$6.40
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 78.000	<b>Total:</b> \$499.20
50050-3405-94	0100	0070	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 234.000	<b>Unit Price:</b> \$6.40
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 234.000	<b>Total:</b> \$1,497.60

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
50001-3265-94	0100	0040	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b>	33.000	<b>Unit Price:</b>	\$3.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	25.000	<b>Total:</b>	\$87.50
50001-3266-94	0100	0070	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b>	351.000	<b>Unit Price:</b>	\$3.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	386.250	<b>Total:</b>	\$1,351.88
50006-3209-94	0100	0040	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b>	98.000	<b>Unit Price:</b>	\$3.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	102.500	<b>Total:</b>	\$358.75
50050-3405-94	0100	0080	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b>	566.000	<b>Unit Price:</b>	\$3.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	628.000	<b>Total:</b>	\$2,198.00

Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0050	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 514.000 <b>This Est:</b> 0.000 <b>Total:</b> 477.032	<b>Unit Price:</b> \$4.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,051.24
50001-3266-94	0100	0080	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 169.000 <b>This Est:</b> 0.000 <b>Total:</b> 160.615	<b>Unit Price:</b> \$4.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$690.64
50006-3209-94	0100	0050	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 917.000 <b>This Est:</b> 0.000 <b>Total:</b> 842.112	<b>Unit Price:</b> \$4.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,621.08
50050-3405-94	0100	0090	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 1,592.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,456.965	<b>Unit Price:</b> \$4.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,264.95
50001-3265-94	0100	0060	713-11.21	EACH	P POST SLIP BASE	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$375.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$750.00
50006-3209-94	0100	0060	713-11.21	EACH	P POST SLIP BASE	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.000	<b>Unit Price:</b> \$375.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,000.00
50050-3405-94	0100	0100	713-11.21	EACH	P POST SLIP BASE	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.000	<b>Unit Price:</b> \$375.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,000.00



Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0070	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 113.000 <b>This Est:</b> 0.000 <b>Total:</b> 112.126	<b>Unit Price:</b> \$13.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,513.70
50001-3266-94	0100	0090	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 21.000 <b>This Est:</b> 0.000 <b>Total:</b> 23.730	<b>Unit Price:</b> \$13.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$320.36
50006-3209-94	0100	0070	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 33.000 <b>This Est:</b> 0.000 <b>Total:</b> 33.000	<b>Unit Price:</b> \$13.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$445.50
50050-3405-94	0100	0110	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 162.000 <b>This Est:</b> 0.000 <b>Total:</b> 158.000	<b>Unit Price:</b> \$13.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,133.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0080	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 29.880	<b>Unit Price:</b> \$14.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$437.74
50001-3266-94	0100	0100	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 96.000 <b>This Est:</b> 0.000 <b>Total:</b> 84.150	<b>Unit Price:</b> \$14.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,232.80
50006-3209-94	0100	0080	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 215.000 <b>This Est:</b> 0.000 <b>Total:</b> 214.220	<b>Unit Price:</b> \$14.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,138.32
50050-3405-94	0100	0120	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 314.000 <b>This Est:</b> 0.000 <b>Total:</b> 304.520	<b>Unit Price:</b> \$14.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,461.22

Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0090	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 16.000 <b>This Est:</b> 0.000 <b>Total:</b> 15.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$375.00
50001-3266-94	0100	0110	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 12.000 <b>This Est:</b> 0.000 <b>Total:</b> 12.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$300.00
50006-3209-94	0100	0090	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 18.000 <b>This Est:</b> 0.000 <b>Total:</b> 23.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$575.00
50050-3405-94	0100	0130	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 54.000 <b>This Est:</b> 0.000 <b>Total:</b> 55.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,375.00
50001-3265-94	0100	0100	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 30.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$750.00
50006-3209-94	0100	0100	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 107.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
50050-3405-94	0100	0140	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 350.000 <b>This Est:</b> 0.000 <b>Total:</b> 338.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,450.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0110	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	<b>Bid:</b> 38.000 <b>This Est:</b> 0.000 <b>Total:</b> 54.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,350.00
50050-3405-94	0100	0150	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 14.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$350.00
50001-3266-94	0100	0120	716-01.23	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	<b>Bid:</b> 7.000 <b>This Est:</b> 0.000 <b>Total:</b> 12.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$300.00
50001-3266-94	0100	0130	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 95.000 <b>This Est:</b> 0.000 <b>Total:</b> 76.444	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,146.66

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
50001-3265-94	0100	0120	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	162.000	<b>Unit Price:</b>	\$12.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	148.000	<b>Total:</b>	\$1,776.00
50001-3266-94	0100	0140	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	18.000	<b>Unit Price:</b>	\$12.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	14.000	<b>Total:</b>	\$168.00
50006-3209-94	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	113.000	<b>Unit Price:</b>	\$12.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	91.000	<b>Total:</b>	\$1,092.00
50050-3405-94	0100	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	215.000	<b>Unit Price:</b>	\$12.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	129.000	<b>Total:</b>	\$1,548.00
50001-3265-94	0100	0130	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	7.000	<b>Unit Price:</b>	\$150.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	7.000	<b>Total:</b>	\$1,050.00
50001-3266-94	0100	0150	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$150.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	2.000	<b>Total:</b>	\$300.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0140	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b> 170.000 <b>This Est:</b> 0.000 <b>Total:</b> 48.000	<b>Unit Price:</b> \$2.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$96.00
50006-3209-94	0100	0120	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b> 350.000 <b>This Est:</b> 0.000 <b>Total:</b> 110.000	<b>Unit Price:</b> \$2.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$220.00
50050-3405-94	0100	0170	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b> 350.000 <b>This Est:</b> 0.000 <b>Total:</b> 70.000	<b>Unit Price:</b> \$2.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$140.00
50001-3265-94	0100	0150	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b> 320.000 <b>This Est:</b> 0.000 <b>Total:</b> 319.000	<b>Unit Price:</b> \$30.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,570.00
50001-3265-94	0100	0160	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$300.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$900.00
50050-3405-94	0100	0180	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$600.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$600.00
50050-3405-94	0100	0190	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$450.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$450.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50001-3265-94	0100	0170	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$400.00
50001-3265-94	0100	0180	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$125.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$250.00
50001-3266-94	0100	0160	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b> 14.000 <b>This Est:</b> 0.000 <b>Total:</b> 24.000	<b>Unit Price:</b> \$30.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$720.00
50001-3265-94	0100	0190	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.868	<b>Unit Price:</b> \$1,300.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,128.40
50006-3209-94	0100	0130	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 3.300 <b>This Est:</b> 0.000 <b>Total:</b> 6.639	<b>Unit Price:</b> \$1,300.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,630.70
50050-3405-94	0100	0200	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 21.300 <b>This Est:</b> 0.000 <b>Total:</b> 20.909	<b>Unit Price:</b> \$1,300.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$27,181.70
50001-3266-94	0100	0170	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	<b>Bid:</b> 0.350 <b>This Est:</b> 0.000 <b>Total:</b> 0.298	<b>Unit Price:</b> \$1,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$447.00

Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50006-3209-94	0100	0140	716-13.04	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE)	<b>Bid:</b> 550.000 <b>This Est:</b> 0.000 <b>Total:</b> 153.000	<b>Unit Price:</b> \$3.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$459.00
50050-3405-94	0100	0210	716-13.04	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE)	<b>Bid:</b> 400.000 <b>This Est:</b> 0.000 <b>Total:</b> 125.000	<b>Unit Price:</b> \$3.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$375.00
50001-3265-94	0100	0200	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,200.00
50001-3266-94	0100	0180	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$800.00
50006-3209-94	0100	0150	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,200.00
50050-3405-94	0100	0220	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$4,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,800.00
50001-3265-94	0100	0210	730-02.41	EACH	SIGNAL HEAD MODIFICATION (DESCRIPTION)/(BACKPLATE W/ REFLECTIVE BORDER)	<b>Bid:</b> 12.000 <b>This Est:</b> 0.000 <b>Total:</b> 12.000	<b>Unit Price:</b> \$350.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,200.00



Print Date: 11/07/2016  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
50006-3209-94	0100	0160	730-26.08	EACH	FLASHING WARNING BEACON (DESCRIPTION)	<b>Bid:</b> 4.000	<b>Unit Price:</b> \$2,850.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 4.000	<b>Total:</b> \$11,400.00
50050-3405-94	0100	0230	730-26.08	EACH	FLASHING WARNING BEACON (DESCRIPTION)	<b>Bid:</b> 4.000	<b>Unit Price:</b> \$2,850.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 4.000	<b>Total:</b> \$11,400.00
50001-3265-94	0100	0220	730-26.10	EACH	PEDESTRIAN SIGNAL HEAD W/PUSHBUTTON & 15IN SIGN	<b>Bid:</b> 8.000	<b>Unit Price:</b> \$750.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 8.000	<b>Total:</b> \$6,000.00