Print Date: 11/10/2016

JJ04221

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contract:CNQ023 Estimate	Number: 0003	Estimate Type	e: Final E	stimate Approved:N	Pay Period: 8/11/2016	to 09/22/2016
Contractor: Pavement Resto	rations, Inc.					Time
Contractor's 10162 Stinson S	•				Allowed:	203.0 Days
Address: Milan, TN 3835		Charged:	121.0 Days			
					Elapsed Calendar Days:	121.0 Days
	Percent Time:	59.61 %				
	Percent Complete(\$):	100.21 %				
		Percent Behind:	%			
Contract Location: The longitud	inal joint stabiliza			Dates		
			Let:	02/12/2016		
Counties: BEDFORD, DAVIDSO MONTGOMERY, RU		₋N, MAURY,	Awarded:	03/02/2016		
WONT GOWLKT, KO	ITILIXI OND, WIL		Contract Executed:	03/22/2016		
		Date Notice to Proceed:	04/12/2016			
Project(s) 98301-4263-04		Work Began:	07/25/2016			
	To Be Completed:	10/31/2016				
	Substantial Work Complete:	08/10/2016				
	Accepted:	08/16/2016				
		Fotal to Date	Previous to Date	This Estimate		Amounts
Total						
	Earnings:	\$201,415.04	\$201,415.04	\$0.00	Current Contract:	\$201,020.11
Stockpiled	Materials:	\$0.00	\$0.00	\$0.00	Original Contract:	\$201,020.11
Ame	ount Due:	\$201,415.04	\$201,415.04	\$0.00		
Test Report Payment Ad	justments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Ad	justments:	\$0.00	\$0.00	\$0.00		
Payr	nent Due:	\$201,415.04	\$201,415.04	0.00		

RR004 Page 1

Print Date: 11/10/2016

JJ04221

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98301-4263-04	100.00	N/A	0.00	The longitudinal joint stabilization on various State Routes

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Qu	antity	Total Amount	
98301-4263-04	0100	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$250.00 \$0.00 \$0.00
98301-4263-04	0100	9000	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$1,000.00 \$0.00 \$0.00
98301-4263-04	0100	0010	411-01.12	S.F.	LONGITUDINAL JOINT STABILIZATION	Bid: This Est: Total:	1,896,365.000 0.000 1,901,494.000	This Est:	\$0.08 \$0.00 \$146,415.04
98301-4263-04	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$45,000.00 \$0.00 \$45,000.00
98301-4263-04	0100	0030	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$10,000.00 \$0.00 \$10,000.00

RR004