

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



**Contract:**CNQ054    **Estimate Number:** 0012    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 8/16/2017 to 08/16/2017

|  |  |
|--|--|
| <p><b>Contractor:</b> RoadSafe Traffic Systems, Inc<br/> <b>Contractor's Address:</b> 12225 Disk Dr<br/>         Romeoville, IL 60446</p> <p><b>Contract Location:</b> The retracing of pavement markings with spray thermoplastic</p> <p><b>Counties:</b> BENTON, CARROLL, CHESTER, CROCKETT, DECATUR, DYER, FAYETTE, GIBSON, HARDEMAN, HARDIN, HAYWOOD, HENDERSON, HENRY, LAKE, LAUDERDALE, MADISON, MCNAIRY, OBION, SHELBY, TIPTON, WEAKLEY</p> <p><b>Project(s)</b> 98049-4117-04, 98049-4118-04</p> | <p><b>Time</b></p> <p><b>Allowed:</b> 439.0 Days<br/> <b>Charged:</b> 486.0 Days<br/> <b>Elapsed Calendar Days:</b> 486.0 Days<br/> <b>Percent Time:</b> 110.71 %<br/> <b>Percent Complete(\$):</b> 69.53 %<br/> <b>Percent Behind:</b> 41.18 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 02/12/2016<br/> <b>Awarded:</b> 03/02/2016<br/> <b>Contract Executed:</b> 03/28/2016<br/> <b>Date Notice to Proceed:</b> 04/18/2016<br/> <b>Work Began:</b> 08/27/2016<br/> <b>To Be Completed:</b> 06/30/2017<br/> <b>Substantial Work Complete:</b> 07/22/2017<br/> <b>Accepted:</b> 07/22/2017</p> |
|--|--|

|                                   | Total to Date  | Previous to Date | This Estimate |   |                                  |
|-----------------------------------|----------------|------------------|---------------|---|----------------------------------|
| <b>Total Earnings:</b>            | \$1,591,371.27 | \$1,591,056.27   | \$315.00      | <b>Current Contract:</b><br><b>Original Contract:</b> | \$2,255,126.00<br>\$2,255,126.00 |
| Stockpiled Materials:             | \$0.00         | \$0.00           | \$0.00        |   |                                  |
| <b>Amount Due:</b>                | \$1,591,371.27 | \$1,591,056.27   | \$315.00      |   |                                  |
| Test Report Payment Adjustments : | \$0.00         | \$0.00           | \$0.00        |   |                                  |
| Material Discrepancy Adjustments: | \$0.00         | \$0.00           | \$0.00        |   |                                  |
| <b>Payment Due:</b>               | \$1,591,371.27 | \$1,591,056.27   | 315.00        |   |                                  |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Bid % | Federal Project Number | Project Current Amount | Project Description  |
|----------------|-------|------------------------|------------------------|--|
| 98049-4117-04  | 34.22 | NA                     | 315.00                 | The random on-call pavement marking on various Interstate an |
| 98049-4118-04  | 65.78 | NA                     | 0.00                   | The retracing of pavement markings with spray thermoplastic  |

| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description | Total Item Quantity   | Total Amount  |
|----------------|-------|-------------|-----------|-------|--------------------------------------|---|---|
| 98049-4117-04  | 0700  | 9000        | 108-07    | DAY   | LIQUIDATED DAMAGES                   | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> -65.000  | <b>Unit Price:</b> \$500.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$-32,500.00    |
| 98049-4118-04  | 0700  | 9001        | 108-07    | DAY   | LIQUIDATED DAMAGES                   | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> -159.000 | <b>Unit Price:</b> \$1,000.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$-159,000.00 |
| 98049-4117-04  | 0700  | 9002        | 108-08.04 | HOUR  | LIQUIDATED DAMAGES/>= 25000<br>ADT   | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> \$1,000.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 9004        | 108-08.04 | HOUR  | LIQUIDATED DAMAGES/< 25000<br>ADT    | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> \$500.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |
| 98049-4118-04  | 0700  | 9003        | 108-08.04 | HOUR  | LIQUIDATED DAMAGES/>= 25000<br>ADT   | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> \$1,000.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00        |
| 98049-4118-04  | 0700  | 9005        | 108-08.04 | HOUR  | LIQUIDATED DAMAGES/< 25000<br>ADT    | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> \$500.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                        | Total Item Quantity  | Total Amount  |
|----------------|-------|-------------|-----------|-------|---|--|---|
| 98049-4117-04  | 0700  | 0010        | 712-01.50 | EACH  | MAINTENANCE OF TRAFFIC                                      | <b>Bid:</b> 30.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 15.000     | <b>Unit Price:</b> \$1,200.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$18,000.00 |
| 98049-4117-04  | 0700  | 0020        | 713-02.34 | EACH  | DELINEATORS (ALL)   | <b>Bid:</b> 2,000.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$10.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00         |
| 98049-4117-04  | 0700  | 0030        | 716-01.11 | EACH  | RAISED PVMT MARKERS<br>(BI-DIRECTIONAL) (1 COLOR<br>LENS)   | <b>Bid:</b> 1,000.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$7.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0040        | 716-01.12 | EACH  | RAISED PVMT MARKERS<br>(MONO-DIRECTIONAL) (1 COLOR<br>LENS) | <b>Bid:</b> 1,250.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$3.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0050        | 716-01.13 | EACH  | RAISED PVMT MARKERS<br>(BI-DIRECTIONAL) (2 COLOR<br>LENS)   | <b>Bid:</b> 750.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000     | <b>Unit Price:</b> \$7.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0060        | 716-01.21 | EACH  | Snwplwble Pvmt Mrkrs (Bi-Dir)(1<br>Color)                   | <b>Bid:</b> 1,000.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 160.000 | <b>Unit Price:</b> \$27.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$4,320.00     |
| 98049-4117-04  | 0700  | 0070        | 716-01.22 | EACH  | Snwplwble Pvmt Mrkrs (Mono-Dir)(1<br>Color)                 | <b>Bid:</b> 600.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000     | <b>Unit Price:</b> \$27.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00         |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                      | Total Item Quantity   | Total Amount   |
|----------------|-------|-------------|-----------|-------|---|---|--|
| 98049-4117-04  | 0700  | 0080        | 716-01.23 | EACH  | Snowplwble Pvmt Mrkrs (Bi-Dir)(2 Color)                   | <b>Bid:</b> 150.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 990.000    | <b>Unit Price:</b> \$27.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$26,730.00   |
| 98049-4117-04  | 0700  | 0090        | 716-01.40 | EACH  | REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER | <b>Bid:</b> 600.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> \$5.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00         |
| 98049-4117-04  | 0700  | 0100        | 716-02.03 | L.F.  | PLASTIC PAVEMENT MARKING (CROSS-WALK)                     | <b>Bid:</b> 150.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 7,807.600  | <b>Unit Price:</b> \$12.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$93,691.20   |
| 98049-4117-04  | 0700  | 0110        | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)         | <b>Bid:</b> 400.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 333.590    | <b>Unit Price:</b> \$18.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$6,004.62    |
| 98049-4117-04  | 0700  | 0120        | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                      | <b>Bid:</b> 650.000<br><b>This Est:</b> 21.000<br><b>Total:</b> 3,896.600 | <b>Unit Price:</b> \$15.00<br><b>This Est:</b> \$315.00<br><b>Total:</b> \$58,449.00 |
| 98049-4117-04  | 0700  | 0130        | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)                | <b>Bid:</b> 100.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 306.000    | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$30,600.00  |
| 98049-4117-04  | 0700  | 0140        | 716-02.07 | L.F.  | PLASTIC PAVEMENT MARKING (24" BARRIER LINE)               | <b>Bid:</b> 120.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> \$15.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00        |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description               | Total Item Quantity  | Total Amount  |
|----------------|-------|-------------|-----------|-------|--|--|---|
| 98049-4117-04  | 0700  | 0150        | 716-02.08 | L.F.  | PLASTIC PAVEMENT MARKING (8 DOTTED LINE)           | <b>Bid:</b> 300.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 1,092.000 | <b>Unit Price:</b> \$2.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$2,184.00    |
| 98049-4117-04  | 0700  | 0160        | 716-02.09 | L.F.  | PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK) | <b>Bid:</b> 120.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 68.000    | <b>Unit Price:</b> \$30.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$2,040.00   |
| 98049-4117-04  | 0700  | 0170        | 716-03.01 | EACH  | PLASTIC WORD PAVEMENT MARKING (ONLY)               | <b>Bid:</b> 60.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 132.000    | <b>Unit Price:</b> \$150.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$19,800.00 |
| 98049-4117-04  | 0700  | 0180        | 716-03.02 | EACH  | PLASTIC WORD PAVEMENT MARKING (RXR)                | <b>Bid:</b> 30.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> \$300.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00      |
| 98049-4117-04  | 0700  | 0190        | 716-03.03 | EACH  | PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)         | <b>Bid:</b> 12.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> \$248.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00      |
| 98049-4117-04  | 0700  | 0200        | 716-03.04 | EACH  | PLASTIC WORD PAVEMENT MARKING (SCHOOL)             | <b>Bid:</b> 5.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000       | <b>Unit Price:</b> \$70.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00       |
| 98049-4117-04  | 0700  | 0210        | 716-03.05 | EACH  | PLASTIC WORD PAVEMENT MARKING (BIKE LANE)          | <b>Bid:</b> 10.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00      |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description           | Total Item Quantity    | Total Amount                |
|----------------|-------|-------------|-----------|-------|--|------------------------|-----------------------------|
| 98049-4117-04  | 0700  | 0220        | 716-03.06 | EACH  | PLASTIC WORD PAVEMENT MARKING (SIGNAL AHEAD)   | <b>Bid:</b> 15.000     | <b>Unit Price:</b> \$300.00 |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 0230        | 716-03.07 | EACH  | PLASTIC WORD PAVEMENT MARKING (STOP)           | <b>Bid:</b> 20.000     | <b>Unit Price:</b> \$50.00  |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 0240        | 716-03.08 | EACH  | PLASTIC WORD PAVEMENT MARKING (PED-XING)       | <b>Bid:</b> 3.000      | <b>Unit Price:</b> \$50.00  |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 0250        | 716-04.01 | EACH  | PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW) | <b>Bid:</b> 7.000      | <b>Unit Price:</b> \$125.00 |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 0260        | 716-04.02 | EACH  | PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW) | <b>Bid:</b> 12.000     | <b>Unit Price:</b> \$125.00 |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 0270        | 716-04.04 | L.F.  | PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER) | <b>Bid:</b> 500.000    | <b>Unit Price:</b> \$5.00   |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00        |
| 98049-4117-04  | 0700  | 0280        | 716-04.05 | EACH  | PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)      | <b>Bid:</b> 5.000      | <b>Unit Price:</b> \$75.00  |
|                |       |             |           |       |  | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00     |
|                |       |             |           |       |  | <b>Total:</b> 1.000    | <b>Total:</b> \$75.00       |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description               | Total Item Quantity   | Total Amount   |
|----------------|-------|-------------|-----------|-------|--|---|--|
| 98049-4117-04  | 0700  | 0290        | 716-04.06 | EACH  | PLASTIC PAVEMENT MARKING<br>(WRONG WAY ARROW)      | <b>Bid:</b> 10.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0300        | 716-04.07 | EACH  | PLASTIC PAVEMENT MARKING<br>(EXIT ONLY ARROW)      | <b>Bid:</b> 6.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> \$220.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0310        | 716-04.08 | EACH  | PLASTIC PAVEMENT MARKING<br>(OPTION LANE ARROW)    | <b>Bid:</b> 10.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$250.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0320        | 716-04.09 | EACH  | PLASTIC PAVEMENT MARKING<br>(H.O.V. DIAMOND)       | <b>Bid:</b> 20.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0330        | 716-04.10 | EACH  | PLASTIC PAVEMENT MARKING<br>(HANDICAP SYMBOL)      | <b>Bid:</b> 5.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0340        | 716-04.12 | S.F.  | PLASTIC PAVEMENT MARKING<br>(YIELD LINE)           | <b>Bid:</b> 200.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 66.000 | <b>Unit Price:</b> \$8.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$528.00 |
| 98049-4117-04  | 0700  | 0350        | 716-04.14 | EACH  | PLASTIC PAVEMENT MARKING<br>(LANE REDUCTION ARROW) | <b>Bid:</b> 15.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity      | Total Amount                  |
|----------------|-------|-------------|-----------|-------|---|--------------------------|-------------------------------|
| 98049-4117-04  | 0700  | 0360        | 716-04.15 | EACH  | PLASTIC PAVEMENT<br>MARKING-BIKE SYMBOL/ARROW<br>SHARED | <b>Bid:</b> 20.000       | <b>Unit Price:</b> \$240.00   |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000      | <b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0370        | 716-05.01 | L.M.  | PAINTED PAVEMENT MARKING (4<br>LINE)                    | <b>Bid:</b> 30.000       | <b>Unit Price:</b> \$450.00   |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 36.502     | <b>Total:</b> \$16,425.90     |
| 98049-4118-04  | 0700  | 0010        | 716-05.72 | L.M.  | PERFORMANCE BASED<br>RETRACING SPRAY THERMO 4IN         | <b>Bid:</b> 956.000      | <b>Unit Price:</b> \$930.00   |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 943.165    | <b>Total:</b> \$877,143.45    |
| 98049-4118-04  | 0700  | 0020        | 716-05.73 | L.M.  | PERFORMANCE BASED<br>RETRACING SPRAY THERMO 6IN         | <b>Bid:</b> 376.000      | <b>Unit Price:</b> \$1,250.00 |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 307.419    | <b>Total:</b> \$384,273.75    |
| 98049-4118-04  | 0700  | 0030        | 716-05.74 | L.F.  | PERFORMANCE BASED<br>RETRACING SPRAY THERMO 8IN         | <b>Bid:</b> 72,500.000   | <b>Unit Price:</b> \$0.40     |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 48,692.000 | <b>Total:</b> \$19,476.80     |
| 98049-4117-04  | 0700  | 0380        | 716-08.01 | L.F.  | REMOVAL OF PAVEMENT<br>MARKING (LINE)                   | <b>Bid:</b> 20,000.000   | <b>Unit Price:</b> \$0.40     |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 450.000    | <b>Total:</b> \$180.00        |
| 98049-4117-04  | 0700  | 0390        | 716-08.02 | L.F.  | REMOVAL OF PAVEMENT<br>MARKING (8" BARRIER LINE)        | <b>Bid:</b> 1,000.000    | <b>Unit Price:</b> \$0.50     |
|                |       |             |           |       |   | <b>This Est:</b> 0.000   | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000      | <b>Total:</b> \$0.00          |



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                  | Total Item Quantity  | Total Amount  |
|----------------|-------|-------------|-----------|-------|---|--|---|
| 98049-4117-04  | 0700  | 0400        | 716-08.03 | L.F.  | REMOVAL OF PAVEMENT MARKING (CROSS-WALK)              | <b>Bid:</b> 100.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$1.50<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00  |
| 98049-4117-04  | 0700  | 0410        | 716-08.04 | S.Y.  | REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING) | <b>Bid:</b> 100.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$6.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00  |
| 98049-4117-04  | 0700  | 0420        | 716-08.05 | L.F.  | REMOVAL OF PAVEMENT MARKING (STOP LINE)               | <b>Bid:</b> 360.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$4.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00  |
| 98049-4117-04  | 0700  | 0430        | 716-08.06 | EACH  | REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)         | <b>Bid:</b> 20.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000  | <b>Unit Price:</b> \$20.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0440        | 716-08.07 | EACH  | REMOVAL OF PAVEMENT MARKING (STRAIGHT-TURN ARROW)     | <b>Bid:</b> 4.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$25.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0450        | 716-08.08 | EACH  | REMOVAL OF PAVEMENT MARKING (DOUBLE TURNING ARROW)    | <b>Bid:</b> 2.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$40.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0460        | 716-08.09 | L.F.  | REMOVAL OF PAVEMENT MARKING (DOTTED LINE)             | <b>Bid:</b> 100.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$0.30<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00  |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                        | Total Item Quantity    | Total Amount                  |
|----------------|-------|-------------|-----------|-------|---|------------------------|-------------------------------|
| 98049-4117-04  | 0700  | 0470        | 716-08.10 | L.F.  | REMOVAL OF PAVEMENT MARKING (TRANSVERSE SHOULDER)           | <b>Bid:</b> 100.000    | <b>Unit Price:</b> \$2.00     |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0480        | 716-08.11 | EACH  | REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(ONLY)       | <b>Bid:</b> 5.000      | <b>Unit Price:</b> \$40.00    |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0490        | 716-08.12 | EACH  | REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(STOP AHEAD) | <b>Bid:</b> 3.000      | <b>Unit Price:</b> \$70.00    |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0500        | 716-08.13 | EACH  | REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(SCHOOL)     | <b>Bid:</b> 2.000      | <b>Unit Price:</b> \$20.00    |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0510        | 716-10.50 | EACH  | PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)      | <b>Bid:</b> 30.000     | <b>Unit Price:</b> \$1,200.00 |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 26.000   | <b>Total:</b> \$31,200.00     |
| 98049-4117-04  | 0700  | 0520        | 716-12.01 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)              | <b>Bid:</b> 5.000      | <b>Unit Price:</b> \$2,900.00 |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0530        | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)              | <b>Bid:</b> 5.000      | <b>Unit Price:</b> \$3,800.00 |
|                |       |             |           |       |   | <b>This Est:</b> 0.000 | <b>This Est:</b> \$0.00       |
|                |       |             |           |       |   | <b>Total:</b> 0.000    | <b>Total:</b> \$0.00          |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                      | Total Item Quantity  | Total Amount   |
|----------------|-------|-------------|-----------|-------|---|--|--|
| 98049-4117-04  | 0700  | 0540        | 716-12.03 | L.F.  | ENHANCED FLATLINE THERMO<br>PVMT MRKNG (8IN BARRIER LINE) | <b>Bid:</b> 750.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$2.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0550        | 716-12.04 | L.F.  | ENHANCED FLATLINE THERMO<br>PVMT MRKNG (4IN DOTTED LINE)  | <b>Bid:</b> 750.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$1.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0560        | 716-12.05 | L.F.  | ENHANCED FLATLINE THERMO<br>PVMT MRKNG (6IN DOTTED LINE)  | <b>Bid:</b> 750.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$2.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0570        | 716-12.06 | L.F.  | ENHANCED FLAT LINE THERMO<br>(8IN LINE)                   | <b>Bid:</b> 400.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$2.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0580        | 716-12.07 | L.F.  | ENHANCED FLAT LINE THERMO<br>(8IN BROKEN LN)              | <b>Bid:</b> 200.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$2.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0590        | 716-12.08 | L.F.  | ENHANCED FLAT LINE THERMO<br>(12IN BARRIER LINE)          | <b>Bid:</b> 200.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$9.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |
| 98049-4117-04  | 0700  | 0600        | 716-12.09 | L.F.  | ENHANCED FLAT LINE THERMO<br>(12IN LINE)                  | <b>Bid:</b> 200.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> \$9.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00 |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                   | Total Item Quantity  | Total Amount  |
|----------------|-------|-------------|-----------|-------|--|--|---|
| 98049-4117-04  | 0700  | 0610        | 716-13.06 | L.M.  | SPRAY THERMO PVMT MRKNG<br>(40 mil) (4IN LINE)         | <b>Bid:</b> 330.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 10.732        | <b>Unit Price:</b> \$1,150.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$12,341.80 |
| 98049-4117-04  | 0700  | 0620        | 716-13.07 | L.M.  | SPRAY THERMO PVMT MRKNG<br>(40 mil) (6IN LINE)         | <b>Bid:</b> 20.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 30.917         | <b>Unit Price:</b> \$2,000.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$61,834.00 |
| 98049-4117-04  | 0700  | 0630        | 716-13.08 | L.F.  | SPRAY THERMO PVMT MRKNG<br>(40 mil) (8IN BARRIER LINE) | <b>Bid:</b> 20,000.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 12,295.000 | <b>Unit Price:</b> \$0.25<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$3,073.75      |
| 98049-4117-04  | 0700  | 0640        | 716-13.09 | L.F.  | SPRAY THERMO PVMT MRKNG<br>(40 mil) (4IN DOTTED LINE)  | <b>Bid:</b> 200.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000         | <b>Unit Price:</b> \$1.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0650        | 716-13.10 | L.F.  | SPRAY THERMO PVMT MRKNG<br>(40 mil) (6IN DOTTED LINE)  | <b>Bid:</b> 600.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000         | <b>Unit Price:</b> \$1.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00          |
| 98049-4117-04  | 0700  | 0660        | 716-50.01 | L.M.  | ROADWAY CLEANING FOR<br>PAVEMENT MARKING               | <b>Bid:</b> 15.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000          | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00        |
| 98049-4118-04  | 0700  | 0040        | 716-50.01 | L.M.  | ROADWAY CLEANING FOR<br>PAVEMENT MARKING               | <b>Bid:</b> 3.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> \$100.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00        |

Print Date: 09/25/2019  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                  | Total Item Quantity  | Total Amount   |
|----------------|-------|-------------|-----------|-------|---|--|--|
| 98049-4118-04  | 0700  | 0050        | 717-01    | LS    | MOBILIZATION  | <b>Bid:</b> 1.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 1.000   | <b>Unit Price:</b> \$95,000.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$95,000.00 |
| 98049-4117-04  | 0700  | 0670        | 717-01.03 | EACH  | MOBILIZATION (PER CALL-OUT)                           | <b>Bid:</b> 20.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 13.000 | <b>Unit Price:</b> \$1,500.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$19,500.00  |
| 98049-4117-04  | 0700  | 0680        | 717-01.04 | EACH  | MOBILIZATION (DESCRIPTION)/<br>(PER LEVEL 1 CALL-OUT) | <b>Bid:</b> 3.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> \$2,000.00<br><b>This Est:</b> \$0.00<br><b>Total:</b> \$0.00       |