

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNQ060 **Estimate Number:** 0011 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 7/1/2017 to 11/16/2017

<p>Contractor: Superior Pavement Marking, Inc. Contractor's Address: 3131 E. Governor John Sevier Highway Knoxville, TN 37914</p> <p>Contract Location: The retracing of pavement markings with spray thermoplastic</p> <p>Counties: ANDERSON, BLOUNT, CAMPBELL, CARTER, CLAIBORNE, COCKE, GRAINGER, GREENE, HAMBLLEN, HANCOCK, HAWKINS, JEFFERSON, JOHNSON, KNOX, LOUDON, MONROE, MORGAN, ROANE, SCOTT, SEVIER, SULLIVAN, UNICOI, UNIO WASHINGTON</p> <p>Project(s) 98019-4141-04, 98019-4142-04</p>	<p>Time</p> <p>Allowed: 445.0 Days Charged: 415.0 Days Elapsed Calendar Days: 415.0 Days Percent Time: 93.26 % Percent Complete(\$): 101.62 % Percent Behind: --- %</p> <p>Dates</p> <p>Let: 02/12/2016 Awarded: 03/02/2016 Contract Executed: 03/22/2016 Date Notice to Proceed: 04/12/2016 Work Began: 04/26/2016 To Be Completed: 06/30/2017 Substantial Work Complete: 05/31/2017 Accepted:</p>	
--	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$2,372,482.63	\$2,372,482.63	\$0.00	Current Contract:	\$2,341,410.50
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$2,372,482.63	\$2,372,482.63	\$0.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$2,372,482.63	\$2,372,482.63	0.00		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98019-4141-04	13.85	NA	0.00	The random on-call pavement marking on various Interstate an
98019-4142-04	86.15	NA	0.00	The retracing of pavement markings with spray thermoplastic

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98019-4142-04	0700	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	9002	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	9004	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98019-4142-04	0700	9003	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98019-4142-04	0700	9005	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0010	712-01.50	EACH	MAINTENANCE OF TRAFFIC	Bid: 25.000 This Est: 0.000 Total: 10.000	Unit Price: \$750.00 This Est: \$0.00 Total: \$7,500.00
98019-4141-04	0700	9006	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 7,483.350	Unit Price: \$1.00 This Est: \$0.00 Total: \$7,483.35
98019-4142-04	0700	9007	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0020	713-02.34	EACH	DELINEATORS (ALL)	Bid: 2,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0030	716-01.11	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	Bid: 1,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0040	716-01.12	EACH	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	Bid: 1,250.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0050	716-01.13	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (2 COLOR LENS)	Bid: 750.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0060	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 1,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0070	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0080	716-01.23	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0090	716-01.40	EACH	REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER	Bid: 700.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0100	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid: 150.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0110	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 500.000 This Est: 0.000 Total: 107.555	Unit Price: \$15.00 This Est: \$0.00 Total: \$1,613.33
98019-4141-04	0700	0120	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 900.000 This Est: 0.000 Total: 94.000	Unit Price: \$7.50 This Est: \$0.00 Total: \$705.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0130	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 120.000 This Est: 0.000 Total: 30.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$2,250.00
98019-4141-04	0700	0140	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$6.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0150	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid: 400.000 This Est: 0.000 Total: 368.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$736.00
98019-4141-04	0700	0160	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0170	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: \$125.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0180	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$250.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0190	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$200.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0200	716-03.04	EACH	PLASTIC WORD PAVEMENT MARKING (SCHOOL)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0210	716-03.05	EACH	PLASTIC WORD PAVEMENT MARKING (BIKE LANE)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$175.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0220	716-03.06	EACH	PLASTIC WORD PAVEMENT MARKING (SIGNAL AHEAD)	Bid: 8.000 This Est: 0.000 Total: 0.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0230	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid: 15.000 This Est: 0.000 Total: 0.000	Unit Price: \$125.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0240	716-03.08	EACH	PLASTIC WORD PAVEMENT MARKING (PED-XING)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0250	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 5.000 This Est: 0.000 Total: 3.000	Unit Price: \$125.00 This Est: \$0.00 Total: \$375.00
98019-4141-04	0700	0260	716-04.02	EACH	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0270	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 400.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.50 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0280	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid: 20.000 This Est: 0.000 Total: 5.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$375.00
98019-4141-04	0700	0290	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0300	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid: 10.000 This Est: 0.000 Total: 9.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$675.00
98019-4141-04	0700	0310	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0320	716-04.09	EACH	PLASTIC PAVEMENT MARKING (H.O.V. DIAMOND)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0330	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$0.00

Print Date: 12/19/2017
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0340	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 150.000	Unit Price: \$5.00
						This Est: 0.000	This Est: \$0.00
						Total: 84.000	Total: \$420.00
98019-4141-04	0700	0350	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid: 20.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 8.000	Total: \$600.00
98019-4141-04	0700	0360	716-04.15	EACH	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW SHARED	Bid: 50.000	Unit Price: \$225.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0370	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid: 30.000	Unit Price: \$350.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.272	Total: \$445.20
98019-4142-04	0700	0010	716-05.72	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 4IN	Bid: 1,396.000	Unit Price: \$875.00
						This Est: 0.000	This Est: \$0.00
						Total: 1,475.728	Total: \$1,291,262.00
	0700	0010	ADJUSTMENT	Stockpiled Materials Adjustment	Adj This Est	0.000	Adj This Est 0.00
					Adj Total:	888.370	Adj Total: -489,297.56
	0700	0010	ADJUSTMENT	Stockpiled Materials Initial Payment	Adj This Est	0.000	Adj This Est 0.00
					Adj Total:	0.000	Adj Total: 489,297.56

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4142-04	0700	0020	716-05.73	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 6IN	Bid: 626.000	Unit Price: \$1,175.00
						This Est: 0.000	This Est: \$0.00
						Total: 666.109	Total: \$782,678.08
	0700	0020	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 336.174	Adj Total: -168,720.05
	0700	0020	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 0.000	Adj Total: 168,720.05
98019-4142-04	0700	0030	716-05.74	L.F.	PERFORMANCE BASED RETRACING SPRAY THERMO 8IN	Bid: 73,630.000	Unit Price: \$0.35
						This Est: 0.000	This Est: \$0.00
						Total: 128,445.000	Total: \$44,955.75
98019-4141-04	0700	9008	716-05.78	DOLL	LOW RETROREFLECTIVE PERFORMANCE DEDUCTION	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4142-04	0700	9009	716-05.78	DOLL	LOW RETROREFLECTIVE PERFORMANCE DEDUCTION	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0380	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 20,000.000	Unit Price: \$0.35
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0390	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	Bid: 1,000.000	Unit Price: \$0.50
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0400	716-08.03	L.F.	REMOVAL OF PAVEMENT MARKING (CROSS-WALK)	Bid: 100.000	Unit Price: \$1.50
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0410	716-08.04	S.Y.	REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 100.000	Unit Price: \$6.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0420	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	Bid: 360.000	Unit Price: \$3.00
						This Est: 0.000	This Est: \$0.00
						Total: 36.000	Total: \$108.00
98019-4141-04	0700	0430	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid: 20.000	Unit Price: \$20.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0440	716-08.07	EACH	REMOVAL OF PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 4.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0450	716-08.08	EACH	REMOVAL OF PAVEMENT MARKING (DOUBLE TURNING ARROW)	Bid: 2.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0460	716-08.09	L.F.	REMOVAL OF PAVEMENT MARKING (DOTTED LINE)	Bid: 100.000	Unit Price: \$0.35
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0470	716-08.10	L.F.	REMOVAL OF PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 100.000	Unit Price: \$2.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0480	716-08.11	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(ONLY)	Bid: 5.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0490	716-08.12	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(STOP AHEAD)	Bid: 3.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0500	716-08.13	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(SCHOOL)	Bid: 2.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0510	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	Bid: 50.000	Unit Price: \$500.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98019-4141-04	0700	0520	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	Bid: 5.000	Unit Price: \$2,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.227	Total: \$2,454.00
98019-4141-04	0700	0530	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 5.000	Unit Price: \$2,500.00
						This Est: 0.000	This Est: \$0.00
						Total: 2.017	Total: \$5,042.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0540	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE	Bid: 750.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.50 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0550	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE	Bid: 750.000 This Est: 0.000 Total: 291.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$291.00
98019-4141-04	0700	0560	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE	Bid: 750.000 This Est: 0.000 Total: 82.000	Unit Price: \$1.50 This Est: \$0.00 Total: \$123.00
98019-4141-04	0700	0570	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid: 400.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.75 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0580	716-12.07	L.F.	ENHANCED FLAT LINE THERMO (8IN BROKEN LN)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.75 This Est: \$0.00 Total: \$0.00
98019-4141-04	0700	0590	716-12.08	L.F.	ENHANCED FLAT LINE THERMO (12IN BARRIER LINE)	Bid: 200.000 This Est: 0.000 Total: 1,926.000	Unit Price: \$4.25 This Est: \$0.00 Total: \$8,185.50
98019-4141-04	0700	0600	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.25 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4141-04	0700	0610	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	Bid: 60.000 This Est: 0.000 Total: 2.144	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$2,144.00
98019-4141-04	0700	0620	716-13.07	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN LINE)	Bid: 20.000 This Est: 0.000 Total: 118.837	Unit Price: \$1,250.00 This Est: \$0.00 Total: \$148,546.25
98019-4141-04	0700	0630	716-13.08	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (8IN BARRIER LINE)	Bid: 5,000.000 This Est: 0.000 Total: 45,923.000	Unit Price: \$0.30 This Est: \$0.00 Total: \$13,776.90
98019-4141-04	0700	0640	716-13.09	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN DOTTED LINE)	Bid: 200.000 This Est: 0.000 Total: 58.000	Unit Price: \$0.50 This Est: \$0.00 Total: \$29.00
98019-4141-04	0700	0650	716-13.10	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN DOTTED LINE)	Bid: 500.000 This Est: 0.000 Total: 2,945.000	Unit Price: \$0.75 This Est: \$0.00 Total: \$2,208.75
98019-4141-04	0700	0660	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 12.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
98019-4142-04	0700	0040	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00

Print Date: 12/19/2017
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4142-04	0700	0050	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$34,000.00 This Est: \$0.00 Total: \$34,000.00
98019-4141-04	0700	0670	717-01.03	EACH	MOBILIZATION (PER CALL-OUT)	Bid: 10.000 This Est: 0.000 Total: 9.000	Unit Price: \$1,500.00 This Est: \$0.00 Total: \$13,500.00
98019-4141-04	0700	0680	717-01.04	EACH	MOBILIZATION (DESCRIPTION)/ (PER LEVEL 1 CALL-OUT)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,500.00 This Est: \$0.00 Total: \$0.00