

Print Date: 05/26/2017  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNQ227    **Estimate Number:** 0006    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 3/1/2017    **to** 05/09/2017

<p><b>Contractor:</b> LoJac Enterprises, Inc.  <b>Contractor's Address:</b> P.O. Box 998          Lebanon, TN 37088</p> <p><b>Contract Location:</b> Miscellaneous safety improvements on S.R. 155 (Briley Pkwy)</p> <p><b>Counties:</b> DAVIDSON</p> <p><b>Project(s)</b> 19076-3248-94</p>	<p><b>Allowed:</b> 104.0 Days  <b>Charged:</b> 92.0 Days  <b>Elapsed Calendar Days:</b> 92.0 Days  <b>Percent Time:</b> 88.46 %  <b>Percent Complete(\$):</b> 79.58 %  <b>Percent Behind:</b> 8.88 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 06/24/2016  <b>Awarded:</b> 07/11/2016  <b>Contract Executed:</b> 07/29/2016  <b>Date Notice to Proceed:</b> 08/19/2016  <b>Work Began:</b> 09/27/2016  <b>To Be Completed:</b> 11/30/2016  <b>Substantial Work Complete:</b> 11/18/2016  <b>Accepted:</b> 11/18/2016</p>	
--	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$201,509.89	\$201,509.89	\$0.00	<b>Current Contract:</b>	\$241,674.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$201,509.89	\$201,509.89	\$0.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$201,509.89	\$201,509.89	0.00		

Print Date: 05/26/2017  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
19076-3248-94	100.00	R-PHSIP-155(25)	0.00	The miscellaneous safety improvements on S.R. 155 (Briley Pa

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$15,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$15,000.00
19076-3248-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$250.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
19076-3248-94	0100	9013	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
	0100	9013	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 777.100	<b>Adj Total:</b> 777.10
19076-3248-94	0100	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
19076-3248-94	0100	0020	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	<b>Bid:</b> 444.000	<b>Unit Price:</b> \$8.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 122.220	<b>Total:</b> \$977.76
19076-3248-94	0100	9010	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$12.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	9011	203-05	C.Y.	UNDERCUTTING	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$12.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0030	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING)	<b>Bid:</b> 750.000 <b>This Est:</b> 0.000 <b>Total:</b> 330.000	<b>Unit Price:</b> \$1.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$495.00
19076-3248-94	0100	0040	209-40.33	EACH	CATCH BASIN PROTECTION (TYPE D)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$200.00
19076-3248-94	0100	0050	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 469.000 <b>This Est:</b> 0.000 <b>Total:</b> 44.870	<b>Unit Price:</b> \$18.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$807.66
19076-3248-94	0100	0060	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	<b>Bid:</b> 337.000 <b>This Est:</b> 0.000 <b>Total:</b> 72.330	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,616.50
19076-3248-94	0100	0070	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 111.000 <b>This Est:</b> 0.000 <b>Total:</b> 143.490	<b>Unit Price:</b> \$55.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$7,891.95
19076-3248-94	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9006	ADJUSTMENT		307 AC Content Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> -523.500	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> -523.50

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0080	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0090	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	<b>Bid:</b> 6.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0100	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	9004	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	0110	411-02.10	TON	ACS MIX(PG70-22) GRADING D	<b>Bid:</b> 234.000 <b>This Est:</b> 0.000 <b>Total:</b> 312.630	<b>Unit Price:</b> \$95.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$29,699.85
19076-3248-94	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> -253.230	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> -253.23
19076-3248-94	0100	9015	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	0120	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	<b>Bid:</b> 0.200 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$30,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0130	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 2,485.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,826.670	<b>Unit Price:</b> \$8.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$30,613.36
19076-3248-94	0100	9016	705-01.13	EACH	ROCK DRILLING FOR GUARDRAIL POST	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 7.000	<b>Unit Price:</b> \$42.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$294.00
19076-3248-94	0100	0140	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	<b>Bid:</b> 280.000 <b>This Est:</b> 0.000 <b>Total:</b> 212.500	<b>Unit Price:</b> \$21.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,462.50
19076-3248-94	0100	9009	705-02.50	L.F.	SHOP CURVED GUARDRAIL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$31.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0150	705-04.03	EACH	GUARDRAIL TERMINAL (TYPE 13)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$700.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$700.00
19076-3248-94	0100	0160	705-08.51	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$2,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	0170	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b> 210.000 <b>This Est:</b> 0.000 <b>Total:</b> 150.000	<b>Unit Price:</b> \$1.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$187.50
19076-3248-94	0100	0180	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0190	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$40,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$40,000.00
19076-3248-94	0100	0200	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	<b>Bid:</b> 600.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0210	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 25.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$500.00
19076-3248-94	0100	0220	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0230	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 330.000 <b>This Est:</b> 0.000 <b>Total:</b> 383.800	<b>Unit Price:</b> \$9.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,550.15

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	9017	712-08.01	DOLL	UNIFORMED POLICE OFFICER	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 794.330	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$794.33
19076-3248-94	0100	0240	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$825.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$825.00
19076-3248-94	0100	0250	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 288.000 <b>This Est:</b> 0.000 <b>Total:</b> 70.700	<b>Unit Price:</b> \$3.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$247.45
19076-3248-94	0100	0260	713-11.21	EACH	P POST SLIP BASE	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$350.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0270	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 9.000 <b>This Est:</b> 0.000 <b>Total:</b> 9.000	<b>Unit Price:</b> \$12.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$108.00
19076-3248-94	0100	0280	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 19.000 <b>This Est:</b> 0.000 <b>Total:</b> 18.250	<b>Unit Price:</b> \$12.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$228.13
19076-3248-94	0100	0290	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS	<b>Bid:</b> 108.000 <b>This Est:</b> 0.000 <b>Total:</b> 108.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,160.00



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	0300	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,900.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0310	716-01.23	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 28.000	<b>Unit Price:</b> \$110.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,080.00
19076-3248-94	0100	0320	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 15.000 <b>This Est:</b> 0.000 <b>Total:</b> 11.000	<b>Unit Price:</b> \$55.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$605.00
19076-3248-94	0100	0330	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 34.000 <b>This Est:</b> 0.000 <b>Total:</b> 40.000	<b>Unit Price:</b> \$22.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$880.00
19076-3248-94	0100	0340	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$220.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$660.00
19076-3248-94	0100	0350	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$302.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$907.50
19076-3248-94	0100	0360	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.423	<b>Unit Price:</b> \$4,950.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,093.85

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19076-3248-94	0100	0370	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.430	<b>Unit Price:</b> \$8,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,784.00
19076-3248-94	0100	0380	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$45,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$45,000.00
19076-3248-94	0100	0390	730-14.02	L.F.	SAW SLOT	<b>Bid:</b> 600.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$4.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0400	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b> 1,200.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$0.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0410	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	<b>Bid:</b> 107.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0420	801-03	M.G.	WATER (SEEDING & SODDING)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19076-3248-94	0100	0430	803-01	S.Y.	SODDING (NEW SOD)	<b>Bid:</b> 200.000 <b>This Est:</b> 0.000 <b>Total:</b> 253.340	<b>Unit Price:</b> \$4.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,140.03