

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNQ234 **Estimate Number:** 0022 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 7/11/2019 to 07/16/2019

<p>Contractor: Vulcan Construction Materials, LLC Contractor's Address: PO Box 101131 Atlanta, GA 30392</p> <p>Contract Location: The grading, drainage and paving on I-40 EB at I-440 South</p> <p>Counties: DAVIDSON</p> <p>Project(s) 19005-3159-44</p>	<p>Time</p> <p>Allowed: 532.0 Days Charged: 532.0 Days Elapsed Calendar Days: 532.0 Days Percent Time: 100.00 % Percent Complete(\$): 92.83 % Percent Behind: 7.17 %</p> <p>Dates</p> <p>Let: 06/24/2016 Awarded: 07/11/2016 Contract Executed: 07/28/2016 Date Notice to Proceed: 08/18/2016 Work Began: 09/14/2016 To Be Completed: 01/31/2018 Substantial Work Complete: 01/31/2018 Accepted: 01/31/2018</p>
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,993,547.10	\$1,993,547.10	\$0.00	Current Contract:	\$2,122,964.72
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,993,547.10	\$1,993,547.10	\$0.00	Original Contract:	\$2,073,192.15
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$-470.00	\$-470.00	\$0.00		
Payment Due:	\$1,993,077.10	\$1,993,077.10	0.00		

Print Date: 09/25/2019
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
19005-3159-44	100.40	IM/NH-40-4(81)	0.00	The grading, drainage and paving on I-40 EB at the interchan

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
19005-3159-44	0900	9515	104-04.30	LS	ADDITIONAL WORK ()/Asbestos Testing	Bid:	0.000	Unit Price:	\$840.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$840.00
19005-3159-44	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	\$45,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$45,000.00
19005-3159-44	0100	9019	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19005-3159-44	0100	9017	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	-6.000	Total:	\$-6,000.00
19005-3159-44	0100	9018	108-08.09	EACH	LIQUIDATED DAMAGES/Per 20 Minutes for Rolling Roadblock	Bid:	0.000	Unit Price:	\$500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19005-3159-44	0100	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9014	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	19,317.730	Adj Total:	19,317.73

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9015	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
		9015	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est 0.000 Adj Total: 4,923.350	Adj This Est 0.00 Adj Total: 4,923.35
19005-3159-44	0100	0020	109-10.01	HOUR	TRAINEE	Bid: 580.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.80 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0030	201-01	LS	CLEARING AND GRUBBING	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$70,000.00 This Est: \$0.00 Total: \$70,000.00
19005-3159-44	0100	0040	202-01	LS	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$1,000.00
19005-3159-44	0100	9503	202-06.41	LS	REMOVAL OF BUILDINGS (TRACT NO.)/Removal of house on tract number 15.	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$5,762.24 This Est: \$0.00 Total: \$5,762.24
19005-3159-44	0100	0050	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid: 26,118.000 This Est: 0.000 Total: 16,419.600	Unit Price: \$23.00 This Est: \$0.00 Total: \$377,650.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9000	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$34.50 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0060	203-01.11	S.Y.	PRESPLITTING OF ROCK EXCAVATION	Bid: 2,202.000 This Est: 0.000 Total: 2,658.340	Unit Price: \$22.00 This Est: \$0.00 Total: \$58,483.48
19005-3159-44	0100	9001	203-05	C.Y.	UNDERCUTTING	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$34.50 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0070	203-06	M.G.	WATER	Bid: 54.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0080	204-08.01	C.Y.	BACKFILL MATERIAL (FLOWABLE FILL)	Bid: 12.000 This Est: 0.000 Total: 4.000	Unit Price: \$262.50 This Est: \$0.00 Total: \$1,050.00
19005-3159-44	0100	0090	209-02.05	L.F.	12" TEMPORARY SLOPE DRAIN	Bid: 30.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.50 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0100	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 136.000 This Est: 0.000 Total: 51.850	Unit Price: \$5.00 This Est: \$0.00 Total: \$259.25
19005-3159-44	0100	0110	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 320.000 This Est: 0.000 Total: 548.000	Unit Price: \$3.95 This Est: \$0.00 Total: \$2,164.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0120	209-08.07	EACH	ROCK CHECK DAM PER	Bid: 14.000 This Est: 0.000 Total: 5.000	Unit Price: \$262.50 This Est: \$0.00 Total: \$1,312.50
19005-3159-44	0100	0130	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 3.000 This Est: 0.000 Total: 6.000	Unit Price: \$393.75 This Est: \$0.00 Total: \$2,362.50
19005-3159-44	0100	0140	209-09.01	BAG	SANDBAGS	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0150	209-20.03	S.Y.	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	Bid: 800.000 This Est: 0.000 Total: 0.000	Unit Price: \$2.60 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0160	303-01	TON	MINERAL AGGREGATE , TYPE A BASE, GRADING D	Bid: 7,882.000 This Est: 0.000 Total: 5,695.050	Unit Price: \$21.00 This Est: \$0.00 Total: \$119,596.05
19005-3159-44	0100	0170	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 9.000 This Est: 0.000 Total: 35.730	Unit Price: \$43.00 This Est: \$0.00 Total: \$1,536.39
19005-3159-44	0100	0180	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 268.000 This Est: 0.000 Total: 0.000	Unit Price: \$64.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0190	307-03.01	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A	Bid: 1,718.000	Unit Price: \$64.00
						This Est: 0.000	This Est: \$0.00
						Total: 1,082.830	Total: \$69,301.12
19005-3159-44	0100	0200	307-03.02	TON	PERF. GRADE ASPH. CEMENT(PG76-22)GRADING AS	Bid: 7.000	Unit Price: \$555.00
						This Est: 0.000	This Est: \$0.00
						Total: 12.760	Total: \$7,081.80
19005-3159-44	0100	0210	307-03.03	TON	AGGREGATE(BPMB-HM) GRADING AS	Bid: 207.000	Unit Price: \$48.00
						This Est: 0.000	This Est: \$0.00
						Total: 412.610	Total: \$19,805.28
19005-3159-44	0100	0220	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid: 322.000	Unit Price: \$64.00
						This Est: 0.000	This Est: \$0.00
						Total: 880.490	Total: \$56,351.36
19005-3159-44	0100	9002	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9002	ADJUSTMENT		307 AC Content Adjustment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: -4,570.260	Adj Total: -4,570.26
19005-3159-44	0100	9003	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9003	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 1,164.750	Adj Total: 1,164.75

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9004	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0230	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 9.000 This Est: 0.000 Total: 4.560	Unit Price: \$835.00 This Est: \$0.00 Total: \$3,807.60
19005-3159-44	0100	0240	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 32.000 This Est: 0.000 Total: 15.380	Unit Price: \$47.00 This Est: \$0.00 Total: \$722.86
19005-3159-44	0100	0250	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 3.000 This Est: 0.000 Total: 11.967	Unit Price: \$685.00 This Est: \$0.00 Total: \$8,197.40
19005-3159-44	0100	9005	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0260	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid: 153.000 This Est: 0.000 Total: 0.000	Unit Price: \$72.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0270	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid: 1,289.000 This Est: 0.000 Total: 2,260.950	Unit Price: \$72.00 This Est: \$0.00 Total: \$162,788.40
19005-3159-44	0100	9007	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9007	ADJUSTMENT	411 AC Content Adjustment	Adj This Est 0.000 Adj Total: -2,196.700	Adj This Est 0.00 Adj Total: -2,196.70	
19005-3159-44	0100	9016	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid: 0.000 This Est: 0.000 Total: 2,541.400	Unit Price: \$1.00 This Est: \$0.00 Total: \$2,541.40
19005-3159-44	0100	9008	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	9009	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9009	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 2,035.200	Adj This Est 0.00 Adj Total: 2,035.20	
19005-3159-44	0100	9010	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0280	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 1.000 This Est: 0.000 Total: 1.160	Unit Price: \$9,700.00 This Est: \$0.00 Total: \$11,252.00
19005-3159-44	0100	0290	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 15,000.000 This Est: 0.000 Total: 3,577.780	Unit Price: \$1.75 This Est: \$0.00 Total: \$6,261.12
19005-3159-44	0100	0300	607-06.02	L.F.	30" CONCRETE PIPE CULVERT (CLASS III)	Bid: 15.000 This Est: 0.000 Total: 19.000	Unit Price: \$110.00 This Est: \$0.00 Total: \$2,090.00
19005-3159-44	0100	0310	611-07.01	C.Y.	CLASS A CONCRETE (PIPE ENDWALLS)	Bid: 6.000 This Est: 0.000 Total: 2.980	Unit Price: \$1,200.00 This Est: \$0.00 Total: \$3,576.00
19005-3159-44	0100	0320	611-07.02	LB.	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	Bid: 198.000 This Est: 0.000 Total: 90.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$270.00
19005-3159-44	0100	0330	621-03.02	L.F.	18" TEMPORARY DRAINAGE PIPE	Bid: 34.000 This Est: 0.000 Total: 20.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$500.00
19005-3159-44	0100	0340	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	Bid: 725.000 This Est: 0.000 Total: 762.500	Unit Price: \$18.75 This Est: \$0.00 Total: \$14,296.88

Print Date: 09/25/2019
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9011	705-02.50	L.F.	SHOP CURVED GUARDRAIL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$28.13 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0350	705-04.03	EACH	GUARDRAIL TERMINAL (TYPE 13)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$656.25 This Est: \$0.00 Total: \$656.25
19005-3159-44	0100	0360	705-08.51	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: \$5,000.00 This Est: \$0.00 Total: \$15,000.00
19005-3159-44	0100	0370	706-01	L.F.	GUARDRAIL REMOVED	Bid: 708.000 This Est: 0.000 Total: 708.000	Unit Price: \$0.80 This Est: \$0.00 Total: \$566.40
19005-3159-44	0100	0380	707-01.01	L.F.	CHAIN-LINK FENCE (4-FOOT)	Bid: 1,720.000 This Est: 0.000 Total: 0.000	Unit Price: \$13.40 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0390	707-01.02	EACH	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 4	Bid: 19.000 This Est: 0.000 Total: 0.000	Unit Price: \$175.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	9500	707-01.11	L.F.	CHAIN LINK FENCE (6 FOOT)	Bid: 0.000 This Est: 0.000 Total: 1,834.000	Unit Price: \$17.14 This Est: \$0.00 Total: \$31,434.76

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9501	707-01.12	EACH	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6	Bid: 0.000	Unit Price: \$214.20
						This Est: 0.000	This Est: \$0.00
						Total: 20.000	Total: \$4,284.00
19005-3159-44	0100	0400	707-06.01	L.F.	REMOVAL OF FENCE (DESCRIPTION)/(DESCRIPTION)	Bid: 1,600.000	Unit Price: \$4.75
						This Est: 0.000	This Est: \$0.00
						Total: 1,603.000	Total: \$7,614.25
19005-3159-44	0100	0410	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	Bid: 3,830.000	Unit Price: \$1.55
						This Est: 0.000	This Est: \$0.00
						Total: 2,300.000	Total: \$3,565.00
19005-3159-44	0100	0420	708-02.01	EACH	MARKERS (CONCRETE R.O.W. POSTS)	Bid: 9.000	Unit Price: \$235.00
						This Est: 0.000	This Est: \$0.00
						Total: 11.000	Total: \$2,585.00
	0100	0420	ADJUSTMENT		Material Discrepancy Payment Adjus	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: -2.000	Adj Total: -470.00
19005-3159-44	0100	0430	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid: 50.000	Unit Price: \$30.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
19005-3159-44	0100	0440	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	Bid: 83.000	Unit Price: \$35.00
						This Est: 0.000	This Est: \$0.00
						Total: 607.380	Total: \$21,258.30

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0450	709-05.08	TON	MACHINED RIP-RAP (CLASS B)	Bid: 62.000 This Est: 0.000 Total: 63.280	Unit Price: \$36.00 This Est: \$0.00 Total: \$2,278.08
19005-3159-44	0100	0460	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE)	Bid: 1,051.000 This Est: 0.000 Total: 1,153.000	Unit Price: \$7.35 This Est: \$0.00 Total: \$8,474.55
19005-3159-44	0100	0470	710-05	L.F.	LATERAL UNDERDRAIN	Bid: 216.000 This Est: 0.000 Total: 174.000	Unit Price: \$3.70 This Est: \$0.00 Total: \$643.80
19005-3159-44	0100	0480	710-06.15	EACH	LATERAL UNDERDRAIN ENDWALL (6:1)	Bid: 5.000 This Est: 0.000 Total: 4.000	Unit Price: \$682.50 This Est: \$0.00 Total: \$2,730.00
19005-3159-44	0100	9516	711-04.03	L.F.	CONCRETE GLARE SCREEN (DESCRIPTION)/CONCRETE GLARE SCREEN	Bid: 0.000 This Est: 0.000 Total: 30.000	Unit Price: \$240.00 This Est: \$0.00 Total: \$7,200.00
19005-3159-44	0100	9517	711-05.01	L.F.	REMOVAL & DISPOSAL OF CONCRETE MEDIAN BARRIER	Bid: 0.000 This Est: 0.000 Total: 37.000	Unit Price: \$35.00 This Est: \$0.00 Total: \$1,295.00
19005-3159-44	0100	0490	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$80,000.00 This Est: \$0.00 Total: \$80,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9514	712-01.01	LS	ADDITIONAL TRAFFIC CONTROL	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,038.84 This Est: \$0.00 Total: \$1,038.84
19005-3159-44	0100	0500	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 1,700.000 This Est: 0.000 Total: 2,616.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$78,480.00
19005-3159-44	0100	0510	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 20.000 This Est: 0.000 Total: 33.000	Unit Price: \$38.00 This Est: \$0.00 Total: \$1,254.00
19005-3159-44	0100	0520	712-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	Bid: 119.000 This Est: 0.000 Total: 110.000	Unit Price: \$8.50 This Est: \$0.00 Total: \$935.00
19005-3159-44	0100	0530	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$38.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0540	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$38.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0550	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 665.000 This Est: 0.000 Total: 1,095.300	Unit Price: \$9.50 This Est: \$0.00 Total: \$10,405.35

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	9020	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 41,666.690	Unit Price: \$1.00 This Est: \$0.00 Total: \$41,666.69
19005-3159-44	0100	0560	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: \$900.00 This Est: \$0.00 Total: \$2,700.00
19005-3159-44	0100	0570	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	Bid: 32.000 This Est: 0.000 Total: 14.000	Unit Price: \$105.00 This Est: \$0.00 Total: \$1,470.00
19005-3159-44	0100	0580	712-09.02	L.F.	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	Bid: 1,700.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0590	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	Bid: 1.000 This Est: 0.000 Total: 0.720	Unit Price: \$600.00 This Est: \$0.00 Total: \$432.00
19005-3159-44	0100	0600	713-01.02	LB.	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	Bid: 100.000 This Est: 0.000 Total: 200.400	Unit Price: \$2.50 This Est: \$0.00 Total: \$501.00
19005-3159-44	0100	0610	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 65.000 This Est: 0.000 Total: 9.000	Unit Price: \$32.50 This Est: \$0.00 Total: \$292.50
19005-3159-44	0100	0620	713-06	LB.	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	Bid: 180.000 This Est: 0.000 Total: 416.200	Unit Price: \$4.30 This Est: \$0.00 Total: \$1,789.66

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0630	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid: 45.000 This Est: 0.000 Total: 44.500	Unit Price: \$12.75 This Est: \$0.00 Total: \$567.38
19005-3159-44	0100	0640	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS	Bid: 212.000 This Est: 0.000 Total: 212.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$4,240.00
19005-3159-44	0100	0650	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,700.00 This Est: \$0.00 Total: \$3,700.00
19005-3159-44	0100	0660	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$6,500.00 This Est: \$0.00 Total: \$13,000.00
19005-3159-44	0100	0670	714-03.01	L.F.	DIRECT BURIAL CONDUIT (2" PVC SCHEDULE 40)	Bid: 2,100.000 This Est: 0.000 Total: 2,650.000	Unit Price: \$8.20 This Est: \$0.00 Total: \$21,730.00
19005-3159-44	0100	0680	714-05.04	EACH	PULL BOXES (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$495.00 This Est: \$0.00 Total: \$990.00
19005-3159-44	0100	0690	714-06.06	L.F.	CABLE (1/C # 4 AWG)	Bid: 4,410.000 This Est: 0.000 Total: 4,480.000	Unit Price: \$1.60 This Est: \$0.00 Total: \$7,168.00
19005-3159-44	0100	0700	714-06.08	L.F.	CABLE (DESCRIPTION)/(# 6 COPPER SOFT DRAWN BARE)	Bid: 2,205.000 This Est: 0.000 Total: 2,240.000	Unit Price: \$1.40 This Est: \$0.00 Total: \$3,136.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0710	714-08.09	EACH	LIGHT STANDARDS (DESCRIPTION)/(45')	Bid: 1.000 This Est: 0.000 Total: 7.000	Unit Price: \$2,675.00 This Est: \$0.00 Total: \$18,725.00
19005-3159-44	0100	0720	714-08.20	EACH	FOUNDATION (ONLY) FOR LIGHT STANDARD	Bid: 10.000 This Est: 0.000 Total: 10.000	Unit Price: \$1,810.00 This Est: \$0.00 Total: \$18,100.00
19005-3159-44	0100	0730	714-08.30	EACH	REMOVE & RELOCATE LIGHT STANDARD	Bid: 9.000 This Est: 0.000 Total: 6.000	Unit Price: \$670.00 This Est: \$0.00 Total: \$4,020.00
19005-3159-44	0100	0740	714-09.03	EACH	LUMINAIRES (250 WATT)	Bid: 10.000 This Est: 0.000 Total: 9.000	Unit Price: \$890.00 This Est: \$0.00 Total: \$8,010.00
19005-3159-44	0100	0750	716-01.07	EACH	TEMPORARY RAISED PAVEMENT MARKER, YELLOW	Bid: 281.000 This Est: 0.000 Total: 283.000	Unit Price: \$10.50 This Est: \$0.00 Total: \$2,971.50
19005-3159-44	0100	0760	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid: 27.000 This Est: 0.000 Total: 176.000	Unit Price: \$78.75 This Est: \$0.00 Total: \$13,860.00
19005-3159-44	0100	9513	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	Bid: 0.000 This Est: 0.000 Total: 5.000	Unit Price: \$1,680.00 This Est: \$0.00 Total: \$8,400.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0770	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 2.000 This Est: 0.000 Total: 1.990	Unit Price: \$5,250.00 This Est: \$0.00 Total: \$10,447.50
19005-3159-44	0100	0780	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$30,000.00 This Est: \$0.00 Total: \$30,000.00
19005-3159-44	0100	0790	725-20.23	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPANS 71FT TO 90FT)/(SPANS 71FT TO 90FT)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$200,000.00 This Est: \$0.00 Total: \$200,000.00
19005-3159-44	0100	0800	725-20.43	EACH	PULL BOX (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$495.00 This Est: \$0.00 Total: \$990.00
19005-3159-44	0100	0810	725-20.44	EACH	PULL BOX (TYPE D)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: \$1,560.00 This Est: \$0.00 Total: \$4,680.00
19005-3159-44	0100	0820	725-20.45	EACH	PULL BOX (TYPE E)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,870.00 This Est: \$0.00 Total: \$1,870.00
19005-3159-44	0100	0830	725-20.56	L.F.	CABLE (1/C #4 AWG.)	Bid: 1,620.000 This Est: 0.000 Total: 2,000.000	Unit Price: \$2.30 This Est: \$0.00 Total: \$4,600.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0840	725-21.05	EACH	DYNAMIC MESSAGE SIGN REMOVE & REPLACE	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$17,720.00 This Est: \$0.00 Total: \$17,720.00
19005-3159-44	0100	9502	725-21.53	EACH	REMOVAL & REPLACE TYPE C CABINET	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$6,239.59 This Est: \$0.00 Total: \$6,239.59
19005-3159-44	0100	0850	725-22.24	L.F.	CONDUIT BANK (TYPE 4)	Bid: 2,477.000 This Est: 0.000 Total: 4,515.000	Unit Price: \$10.50 This Est: \$0.00 Total: \$47,407.50
19005-3159-44	0100	0860	725-22.50	L.F.	DMS CONDUIT BANK	Bid: 75.000 This Est: 0.000 Total: 75.000	Unit Price: \$13.65 This Est: \$0.00 Total: \$1,023.75
19005-3159-44	0100	0870	725-23.01	EACH	ITS CABLE MARKER	Bid: 8.000 This Est: 0.000 Total: 10.000	Unit Price: \$125.00 This Est: \$0.00 Total: \$1,250.00
19005-3159-44	0100	0880	725-23.10	L.F.	FIBER OPTIC CABLE (72 F)	Bid: 2,712.000 This Est: 0.000 Total: 2,120.000	Unit Price: \$2.20 This Est: \$0.00 Total: \$4,664.00
19005-3159-44	0100	0890	725-23.21	L.F.	FIBER OPTIC DROP CABLE (12 F)	Bid: 635.000 This Est: 0.000 Total: 286.000	Unit Price: \$2.10 This Est: \$0.00 Total: \$600.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0900	725-23.27	EACH	FIBER OPTIC CLOSURE (DESCRIPTION)/(96F)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$1,000.00
19005-3159-44	0100	0910	725-23.28	EACH	FIBER OPTIC SPLICE FUSION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$615.00 This Est: \$0.00 Total: \$615.00
19005-3159-44	0100	0920	725-24.41	LS	BURN-IN PERIOD	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,050.00 This Est: \$0.00 Total: \$3,050.00
19005-3159-44	0100	0930	725-24.51	LS	SYSTEM INTEGRATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$4,250.00 This Est: \$0.00 Total: \$4,250.00
19005-3159-44	0100	0940	725-24.55	LS	AS-BUILT PLANS	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$700.00 This Est: \$0.00 Total: \$700.00
19005-3159-44	0100	0950	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 227.000 This Est: 0.000 Total: 971.990	Unit Price: \$3.00 This Est: \$0.00 Total: \$2,915.97
19005-3159-44	0100	0960	740-11.02	L.F.	TEMPORARY SEDIMENT TUBE 12IN (DESCRIPTION)/(EROSION CONTROL)	Bid: 2,660.000 This Est: 0.000 Total: 1,720.000	Unit Price: \$2.20 This Est: \$0.00 Total: \$3,784.00
19005-3159-44	0100	0970	740-11.03	L.F.	TEMPORARY SEDIMENT TUBE 18IN (DESCRIPTION)/(SEE PLANS	Bid: 1,772.000 This Est: 0.000 Total: 2,860.000	Unit Price: \$3.25 This Est: \$0.00 Total: \$9,295.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0900	9504	795-01.01	L.F.	4IN DIP RESTRAINED JOINT WATER LINE	Bid: 0.000 This Est: 0.000 Total: 120.000	Unit Price: \$95.00 This Est: \$0.00 Total: \$11,400.00
19005-3159-44	0900	1040	795-01.03	L.F.	6IN DIP RESTRAINED JOINT WATER LINE	Bid: 183.000 This Est: 0.000 Total: 0.000	Unit Price: \$92.90 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	9505	795-01.05	L.F.	8IN DIP RESTRAINED JOINT WATER LINE	Bid: 0.000 This Est: 0.000 Total: 134.000	Unit Price: \$60.00 This Est: \$0.00 Total: \$8,040.00
19005-3159-44	0900	9506	795-06.01	EACH	CONNECT TO 2IN WATER LINE	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$1,000.00
19005-3159-44	0900	1050	795-06.04	EACH	CONNECT TO 6IN WATER LINE	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$475.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	9507	795-06.05	EACH	CONNECT TO 8IN WATER LINE	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: \$2,500.00 This Est: \$0.00 Total: \$5,000.00
19005-3159-44	0900	9508	795-08.05	EACH	8IN GATE VALVE ASSEMBLY	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$1,850.00 This Est: \$0.00 Total: \$1,850.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0900	1060	795-09.01	EACH	3/4IN WATER SERVICE METER ASSEMBLY	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$440.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	1070	795-09.09	EACH	RELOCATE/RECONNECT SERVICE ASSEMBLY	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$480.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	1080	795-09.28	L.F.	3/4IN COPPER SERVICE PIPE	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: \$27.85 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	9509	795-11.01	EACH	BLOW-OFF ASSEMBLY	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$2,800.00 This Est: \$0.00 Total: \$2,800.00
19005-3159-44	0900	1090	795-13.01	LB.	DI FITTINGS	Bid: 1,000.000 This Est: 0.000 Total: 710.000	Unit Price: \$8.55 This Est: \$0.00 Total: \$6,070.50
19005-3159-44	0900	1100	797-05.01	L.F.	8IN DIP GRAVITY SEWER 0FT-6F DEPTH	Bid: 455.000 This Est: 0.000 Total: 338.000	Unit Price: \$96.50 This Est: \$0.00 Total: \$32,617.00
19005-3159-44	0900	1110	797-07.02	EACH	48IN MANHOLE 4FT-6FT DEPTH	Bid: 8.000 This Est: 0.000 Total: 3.000	Unit Price: \$3,420.00 This Est: \$0.00 Total: \$10,260.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0900	9510	797-07.03	EACH	48IN MANHOLE 6FT-8FT DEPTH	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$3,500.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	9511	797-07.04	EACH	48IN MANHOLE 8FT-10FT DEPTH	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$4,000.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	9512	797-07.05	EACH	48IN MANHOLE 10FT-12FT DEPTH	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$4,500.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	1120	797-08.04	L.F.	4IN PVC PIPE FOR SERVICE LATERAL	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: \$32.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	1130	797-08.05	L.F.	6IN PVC PIPE FOR SERVICE LATERAL	Bid: 50.000 This Est: 0.000 Total: 6.000	Unit Price: \$34.60 This Est: \$0.00 Total: \$207.60
19005-3159-44	0900	1140	797-08.07	EACH	4IN CLEAN OUT ASSEMBLY	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$380.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	1150	797-08.08	EACH	6IN CLEAN OUT ASSEMBLY	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$440.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0900	1160	797-10.06	EACH	CONNECT 6IN LATERAL TO SEWER LINE	Bid: 5.000 This Est: 0.000 Total: 1.000	Unit Price: \$330.00 This Est: \$0.00 Total: \$330.00
19005-3159-44	0900	1170	797-10.09	EACH	CONNECT EX. 8IN SEWER TO NEW MANHOLE	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$800.00
19005-3159-44	0900	1180	797-11.25	EACH	RETIREIN PLACE 48IN MANHOLE	Bid: 5.000 This Est: 0.000 Total: 3.000	Unit Price: \$700.00 This Est: \$0.00 Total: \$2,100.00
19005-3159-44	0900	1190	797-11.30	L.F.	RETIREIN PLACE EXISTING SEWER <8IN	Bid: 538.000 This Est: 0.000 Total: 426.000	Unit Price: \$7.45 This Est: \$0.00 Total: \$3,173.70
19005-3159-44	0900	1200	797-11.40	S.Y.	RESTORE ASPHALT	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0900	1210	797-11.42	S.Y.	RESTORE GRAVEL	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	0980	801-01	UNIT	SEEDING (WITH MULCH)	Bid: 16.000 This Est: 0.000 Total: 33.840	Unit Price: \$52.50 This Est: \$0.00 Total: \$1,776.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-3159-44	0100	0990	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	Bid: 62.000 This Est: 0.000 Total: 0.000	Unit Price: \$31.50 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	9012	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$23.63 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	1000	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 67.000 This Est: 0.000 Total: 0.000	Unit Price: \$21.00 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	9013	801-06	UNIT	MULCH	Bid: 0.000 This Est: 0.000 Total: 32.440	Unit Price: \$31.50 This Est: \$0.00 Total: \$1,021.86
19005-3159-44	0100	1010	802-13.11	EACH	ARONIA MELANOCARPA (BLCK CHOKEBERRY 2-5FT C.G.)	Bid: 13.000 This Est: 0.000 Total: 0.000	Unit Price: \$47.25 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	1020	802-13.15	EACH	PHYSOCARPUS OPULIFOLIUS (NINEBARK) 2-5FT C.G.	Bid: 13.000 This Est: 0.000 Total: 0.000	Unit Price: \$47.25 This Est: \$0.00 Total: \$0.00
19005-3159-44	0100	1030	803-01	S.Y.	SODDING (NEW SOD)	Bid: 4,000.000 This Est: 0.000 Total: 5,380.450	Unit Price: \$3.40 This Est: \$0.00 Total: \$18,293.53