

Print Date: 07/14/2017  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNQ253    **Estimate Number:** 0002    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 4/1/2017 to 05/15/2017

<p><b>Contractor:</b> Vulcan Construction Materials, LLC  <b>Contractor's Address:</b> PO Box 101131          Atlanta, GA 30392</p> <p><b>Contract Location:</b> The replacement of an overhead sign structure on I-40EB (L.M)</p> <p><b>Counties:</b> DAVIDSON</p> <p><b>Project(s)</b> 19005-4164-04</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 194.0 Days  <b>Charged:</b> 164.0 Days  <b>Elapsed Calendar Days:</b> 164.0 Days  <b>Percent Time:</b> 84.54 %  <b>Percent Complete(\$):</b> 94.96 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 08/19/2016  <b>Awarded:</b> 09/06/2016  <b>Contract Executed:</b> 09/28/2016  <b>Date Notice to Proceed:</b> 10/19/2016  <b>Work Began:</b> 03/28/2017  <b>To Be Completed:</b> 04/30/2017  <b>Substantial Work Complete:</b> 03/31/2017  <b>Accepted:</b> 03/31/2017</p>
--	---

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$53,300.00	\$53,300.00	\$0.00	<b>Current Contract:</b>	\$56,000.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$53,300.00	\$53,300.00	\$0.00	<b>Original Contract:</b>	\$56,000.00
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$53,300.00	\$53,300.00	0.00		

Print Date: 07/14/2017  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
 Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
19005-4164-04	100.00	N/A	0.00	The replacement of an overhead sign structure on I-40EB (L.M)

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-4164-04	0100	9001	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19005-4164-04	0100	9000	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19005-4164-04	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,200.00
19005-4164-04	0100	0020	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$900.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,800.00
19005-4164-04	0100	0030	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$90.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19005-4164-04	0100	0040	713-15.11	LS	SIGN SUPPORT ASSEMBLY ON BRIDGES (SIGN NO )(SIGN NO.1)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$21,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$21,750.00

Print Date: 07/14/2017  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19005-4164-04	0100	0050	713-15.12	LS	SIGN SUPPORT ASSEMBLY ON BRIDGES (SIGN NO )/(SIGN NO.2)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$21,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$21,750.00
19005-4164-04	0100	0060	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$500.00
19005-4164-04	0100	0070	713-16.50	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION)/(TWO EXISTING SIGNS)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$1,950.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,900.00
19005-4164-04	0100	0080	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,400.00