

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNR018 **Estimate Number:** 0014 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 7/16/2018 to 03/15/2019

<p>Contractor: Traf-Mark Industries, L.L.C. Contractor's Address: PO Box 1539 Collierville, TN 38027</p> <p>Contract Location: The random on-call pavement marking and retracing of pavemen</p> <p>Counties: BENTON, CARROLL, CHESTER, CROCKETT, DECATUR, DYER, FAYETTE, GIBSON, HARDEMAN, HARDIN, HAYWOOD, HENDERSON, HENRY, LAKE, LAUDERDALE, MADISON, MCNAIRY, OBION, SHELBY, TIPTON, WEAKLEY</p> <p>Project(s) 98049-4145-04, 98049-4146-04</p>	<p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 450.0 Days Charged: 450.0 Days Elapsed Calendar Days: 450.0 Days Percent Time: 100.00 % Percent Complete(\$): 80.23 % Percent Behind: 19.77 %</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 02/10/2017 Awarded: 02/24/2017 Contract Executed: 03/17/2017 Date Notice to Proceed: 04/07/2017 Work Began: 04/17/2017 To Be Completed: 06/30/2018 Substantial Work Complete: 06/30/2018 Accepted: 06/30/2018</p>
--	--

	Total to Date	Previous to Date	This Estimate		
Total Earnings:	\$1,861,458.51	\$1,860,656.71	\$801.80	Current Contract:	\$2,310,910.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		Original Contract:
Amount Due:	\$1,861,458.51	\$1,860,656.71	\$801.80		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$1,861,458.51	\$1,860,656.71	801.80		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98049-4145-04	32.14	N/A	801.80	The random on-call pavement marking on various Interstate an
98049-4146-04	67.86	N/A	0.00	The retracing of pavement markings with spray thermoplastic

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98049-4146-04	0700	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0010	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$415.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$415.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0030	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$415.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0040	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$415.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0050	712-01.50	EACH	MAINTENANCE OF TRAFFIC	Bid: 30.000 This Est: 0.000 Total: 11.000	Unit Price: \$1,300.00 This Est: \$0.00 Total: \$14,300.00
98049-4145-04	0700	0060	713-02.34	EACH	DELINEATORS (ALL)	Bid: 2,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0070	716-01.11	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	Bid: 1,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$7.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0080	716-01.12	EACH	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	Bid: 1,250.000 This Est: 0.000 Total: 0.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0090	716-01.13	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (2 COLOR LENS)	Bid: 750.000 This Est: 0.000 Total: 0.000	Unit Price: \$7.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0100	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 1,000.000 This Est: 0.000 Total: 1,916.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$53,648.00
98049-4145-04	0700	0110	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	Bid: 600.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0120	716-01.23	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	Bid: 150.000 This Est: 0.000 Total: 1,675.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$46,900.00
98049-4145-04	0700	0130	716-01.40	EACH	REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER	Bid: 600.000 This Est: 0.000 Total: 3,279.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$16,395.00
98049-4145-04	0700	0140	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid: 150.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0150	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 400.000 This Est: 0.000 Total: 75.000	Unit Price: \$18.00 This Est: \$0.00 Total: \$1,350.00
98049-4145-04	0700	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 650.000 This Est: 0.000 Total: 47.000	Unit Price: \$14.00 This Est: \$0.00 Total: \$658.00
98049-4145-04	0700	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 100.000 This Est: 0.000 Total: 4.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$400.00
98049-4145-04	0700	0180	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0190	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8 DOTTED LINE)	Bid: 300.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0200	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0210	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 60.000 This Est: 0.000 Total: 2.000	Unit Price: \$115.00 This Est: \$0.00 Total: \$230.00
98049-4145-04	0700	0220	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid: 30.000 This Est: 0.000 Total: 0.000	Unit Price: \$290.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0230	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid: 12.000 This Est: 0.000 Total: 0.000	Unit Price: \$260.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0240	716-03.04	EACH	PLASTIC WORD PAVEMENT MARKING (SCHOOL)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$70.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0250	716-03.05	EACH	PLASTIC WORD PAVEMENT MARKING (BIKE LANE)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0260	716-03.06	EACH	PLASTIC WORD PAVEMENT MARKING (SIGNAL AHEAD)	Bid: 15.000	Unit Price: \$300.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0270	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid: 20.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0280	716-03.08	EACH	PLASTIC WORD PAVEMENT MARKING (PED-XING)	Bid: 3.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0290	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 7.000	Unit Price: \$125.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0300	716-04.02	EACH	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	Bid: 12.000	Unit Price: \$125.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0310	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 500.000	Unit Price: \$5.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0320	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid: 5.000	Unit Price: \$65.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0330	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0340	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: \$240.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0350	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$250.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0360	716-04.09	EACH	PLASTIC PAVEMENT MARKING (H.O.V. DIAMOND)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0370	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0380	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0390	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid: 15.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0400	716-04.15	EACH	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW SHARED	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$210.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0410	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4 LINE)	Bid: 30.000 This Est: 0.000 Total: 121.240	Unit Price: \$475.00 This Est: \$0.00 Total: \$57,589.00
98049-4146-04	0700	0010	716-05.72	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 4IN	Bid: 1,117.000 This Est: 0.000 Total: 1,023.831	Unit Price: \$900.00 This Est: \$0.00 Total: \$921,447.90
98049-4146-04	0700	0020	716-05.73	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 6IN	Bid: 383.000 This Est: 0.000 Total: 292.699	Unit Price: \$1,200.00 This Est: \$0.00 Total: \$351,238.80
98049-4146-04	0700	0030	716-05.74	L.F.	PERFORMANCE BASED RETRACING SPRAY THERMO 8IN	Bid: 20,000.000 This Est: 0.000 Total: 41,530.000	Unit Price: \$0.35 This Est: \$0.00 Total: \$14,535.50
98049-4145-04	0700	0420	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 20,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.40 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0430	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	Bid: 1,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.50 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0440	716-08.03	L.F.	REMOVAL OF PAVEMENT MARKING (CROSS-WALK)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.50 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0450	716-08.04	S.Y.	REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$6.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0460	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	Bid: 360.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0470	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0480	716-08.07	EACH	REMOVAL OF PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0490	716-08.08	EACH	REMOVAL OF PAVEMENT MARKING (DOUBLE TURNING ARROW)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0500	716-08.09	L.F.	REMOVAL OF PAVEMENT MARKING (DOTTED LINE)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.50 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0510	716-08.10	L.F.	REMOVAL OF PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 100.000	Unit Price: \$2.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0520	716-08.11	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(ONLY)	Bid: 5.000	Unit Price: \$30.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0530	716-08.12	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(STOP AHEAD)	Bid: 3.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0540	716-08.13	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(SCHOOL)	Bid: 2.000	Unit Price: \$10.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0550	716-10.23	L.M.	PREFRMD PLSTC PVMNT MRKING 4IN LINE W/1.5IN BLACK SILHOUETTE	Bid: 1.000	Unit Price: \$4,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0560	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	Bid: 30.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0570	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	Bid: 5.000	Unit Price: \$2,900.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0580	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 5.000	Unit Price: \$3,800.00
						This Est: 0.211	This Est: \$801.80
						Total: 69.342	Total: \$263,499.60
98049-4145-04	0700	0590	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid: 750.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0600	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE)	Bid: 750.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0610	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 750.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0620	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid: 400.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 5,651.000	Total: \$5,651.00
98049-4145-04	0700	0630	716-12.07	L.F.	ENHANCED FLAT LINE THERMO (8IN BROKEN LN)	Bid: 200.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98049-4145-04	0700	0640	716-12.08	L.F.	ENHANCED FLAT LINE THERMO (12IN BARRIER LINE)	Bid: 200.000	Unit Price: \$10.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0650	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$9.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0660	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	Bid: 330.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,100.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0670	716-13.07	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN LINE)	Bid: 20.000 This Est: 0.000 Total: 1.669	Unit Price: \$2,000.00 This Est: \$0.00 Total: \$3,338.00
98049-4145-04	0700	0680	716-13.08	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (8IN BARRIER LINE)	Bid: 20,000.000 This Est: 0.000 Total: 1,996.000	Unit Price: \$0.20 This Est: \$0.00 Total: \$399.20
98049-4145-04	0700	0690	716-13.09	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN DOTTED LINE)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
98049-4145-04	0700	0700	716-13.10	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN DOTTED LINE)	Bid: 600.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98049-4145-04	0700	0710	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 15.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00
98049-4146-04	0700	0040	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 3.000 This Est: 0.000 Total: 1.285	Unit Price: \$100.00 This Est: \$0.00 Total: \$128.50
98049-4146-04	0700	0050	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$96,000.00 This Est: \$0.00 Total: \$96,000.00
98049-4145-04	0700	0720	717-01.03	EACH	MOBILIZATION (PER CALL-OUT)	Bid: 20.000 This Est: 0.000 Total: 11.000	Unit Price: \$1,250.00 This Est: \$0.00 Total: \$13,750.00
98049-4145-04	0700	0730	717-01.04	EACH	MOBILIZATION (DESCRIPTION)/ (PER LEVEL 1 CALL-OUT)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$2,200.00 This Est: \$0.00 Total: \$0.00