

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNR054    **Estimate Number:** 0013    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 10/18/2018 to 01/07/2019

<p><b>Contractor:</b> Superior Pavement Marking, Inc.  <b>Contractor's Address:</b> 3131 E. Governor John Sevier Highway          Knoxville, TN 37914</p> <p><b>Contract Location:</b> The retracing of pavement markings with spray thermoplastic</p> <p><b>Counties:</b> ANDERSON, BLOUNT, CAMPBELL, CARTER, CLAIBORNE, COCKE, GRAINGER, GREENE, HAMBLEN, HANCOCK, HAWKINS, JEFFERSON, JOHNSON, KNOX, LOUDON, MONROE, MORGAN, ROANE, SCOTT, SEVIER, SULLIVAN, UNICOI, UNIOI WASHINGTON</p> <p><b>Project(s)</b> 98019-4169-04, 98019-4170-04</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 499.0 Days  <b>Charged:</b> 499.0 Days  <b>Elapsed Calendar Days:</b> 499.0 Days  <b>Percent Time:</b> 100.00 %  <b>Percent Complete(\$):</b> 88.14 %  <b>Percent Behind:</b> 11.86 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 02/10/2017  <b>Awarded:</b> 02/24/2017  <b>Contract Executed:</b> 03/16/2017  <b>Date Notice to Proceed:</b> 04/06/2017  <b>Work Began:</b> 04/25/2017  <b>To Be Completed:</b> 08/17/2018  <b>Substantial Work Complete:</b> 08/17/2018  <b>Accepted:</b></p>
--	---

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$2,356,111.73	\$2,356,111.73	\$0.00	<b>Current Contract:</b>	\$2,670,497.10
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$2,356,111.73	\$2,356,111.73	\$0.00	<b>Original Contract:</b>	\$2,670,497.10
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$2,356,111.73	\$2,356,111.73	0.00		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98019-4169-04	13.86	NA	0.00	The random on-call pavement marking on various Interstate an
98019-4170-04	86.14	NA	0.00	The retracing of pavement markings with spray thermoplastic

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4170-04	0700	9001	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> -55.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$-55,000.00
98019-4169-04	0700	0010	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$550.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$550.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0030	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$550.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0040	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$550.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 01/24/2019  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0050	712-01.50	EACH	MAINTENANCE OF TRAFFIC	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 42.000	<b>Unit Price:</b> \$750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$31,500.00
98019-4169-04	0700	9002	712-08.01	DOLL	UNIFORMED POLICE OFFICER	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 7,892.060	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$7,892.06
98019-4170-04	0700	9003	712-08.01	DOLL	UNIFORMED POLICE OFFICER	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 8,235.160	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,235.16
98019-4169-04	0700	0060	713-02.34	EACH	DELINEATORS (ALL)	<b>Bid:</b> 2,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0070	716-01.11	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	<b>Bid:</b> 1,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0080	716-01.12	EACH	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	<b>Bid:</b> 1,250.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0090	716-01.13	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (2 COLOR LENS)	<b>Bid:</b> 750.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0100	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 1,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0110	716-01.22	EACH	Snowplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0120	716-01.23	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(2 Color)	<b>Bid:</b> 100.000 <b>This Est:</b> 0.000 <b>Total:</b> 799.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$15,980.00
98019-4169-04	0700	0130	716-01.40	EACH	REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 700.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,136.000	<b>Unit Price:</b> \$4.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,544.00
98019-4169-04	0700	0140	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0150	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 129.334	<b>Unit Price:</b> \$14.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,810.68
98019-4169-04	0700	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 900.000 <b>This Est:</b> 0.000 <b>Total:</b> 852.000	<b>Unit Price:</b> \$7.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,964.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 120.000	<b>Unit Price:</b> \$75.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 63.000	<b>Total:</b> \$4,725.00
98019-4169-04	0700	0180	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	<b>Bid:</b> 200.000	<b>Unit Price:</b> \$6.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0190	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8 DOTTED LINE)	<b>Bid:</b> 400.000	<b>Unit Price:</b> \$2.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 104.000	<b>Total:</b> \$208.00
98019-4169-04	0700	0200	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b> 120.000	<b>Unit Price:</b> \$15.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0210	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 50.000	<b>Unit Price:</b> \$125.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$125.00
98019-4169-04	0700	0220	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	<b>Bid:</b> 20.000	<b>Unit Price:</b> \$250.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 6.000	<b>Total:</b> \$1,500.00
98019-4169-04	0700	0230	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 5.000	<b>Unit Price:</b> \$200.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0240	716-03.04	EACH	PLASTIC WORD PAVEMENT MARKING (SCHOOL)	<b>Bid:</b> 5.000	<b>Unit Price:</b> \$150.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 3.000	<b>Total:</b> \$450.00
98019-4169-04	0700	0250	716-03.05	EACH	PLASTIC WORD PAVEMENT MARKING (BIKE LANE)	<b>Bid:</b> 20.000	<b>Unit Price:</b> \$175.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0260	716-03.06	EACH	PLASTIC WORD PAVEMENT MARKING (SIGNAL AHEAD)	<b>Bid:</b> 8.000	<b>Unit Price:</b> \$150.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0270	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	<b>Bid:</b> 15.000	<b>Unit Price:</b> \$125.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0280	716-03.08	EACH	PLASTIC WORD PAVEMENT MARKING (PED-XING)	<b>Bid:</b> 4.000	<b>Unit Price:</b> \$150.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0290	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	<b>Bid:</b> 5.000	<b>Unit Price:</b> \$125.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 12.000	<b>Total:</b> \$1,500.00
98019-4169-04	0700	0300	716-04.02	EACH	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	<b>Bid:</b> 5.000	<b>Unit Price:</b> \$150.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1.000	<b>Total:</b> \$150.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0310	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	<b>Bid:</b> 400.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$4.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0320	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$75.00
98019-4169-04	0700	0330	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 9.000	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$675.00
98019-4169-04	0700	0340	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 7.000	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$525.00
98019-4169-04	0700	0350	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 9.000	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$675.00
98019-4169-04	0700	0360	716-04.09	EACH	PLASTIC PAVEMENT MARKING (H.O.V. DIAMOND)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0370	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0380	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b> 150.000	<b>Unit Price:</b> \$5.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0390	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	<b>Bid:</b> 20.000	<b>Unit Price:</b> \$75.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 13.000	<b>Total:</b> \$975.00
98019-4169-04	0700	0400	716-04.15	EACH	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW SHARED	<b>Bid:</b> 50.000	<b>Unit Price:</b> \$225.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 8.000	<b>Total:</b> \$1,800.00
98019-4169-04	0700	0410	716-05.01	L.M.	PAINTED PAVEMENT MARKING (L LINE)	<b>Bid:</b> 30.000	<b>Unit Price:</b> \$350.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.572	<b>Total:</b> \$200.20
98019-4170-04	0700	0010	716-05.72	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 4IN	<b>Bid:</b> 1,676.000	<b>Unit Price:</b> \$848.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1,555.606	<b>Total:</b> \$1,319,153.89
	0700	0010	ADJUSTMENT		Stockpiled Materials Adjustment	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 1,008.370	<b>Adj Total:</b> -582,892.74
	0700	0010	ADJUSTMENT		Stockpiled Materials Initial Payment	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 0.000	<b>Adj Total:</b> 582,892.74
98019-4170-04	0700	0020	716-05.73	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 6IN	<b>Bid:</b> 700.000	<b>Unit Price:</b> \$1,148.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 721.330	<b>Total:</b> \$828,086.84



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4170-04	0700	0030	716-05.74	L.F.	PERFORMANCE BASED RETRACING SPRAY THERMO 8IN	<b>Bid:</b> 156,880.000	<b>Unit Price:</b> \$0.32
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 228,326.000	<b>Total:</b> \$73,064.32
98019-4170-04	0700	9004	716-05.78	DOLL	LOW RETROREFLECTIVE PERFORMANCE DEDUCTION	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> -137,917.570	<b>Total:</b> \$-137,917.57
98019-4169-04	0700	0420	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	<b>Bid:</b> 20,000.000	<b>Unit Price:</b> \$0.35
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 2,209.000	<b>Total:</b> \$773.15
98019-4169-04	0700	0430	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	<b>Bid:</b> 1,000.000	<b>Unit Price:</b> \$0.50
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0440	716-08.03	L.F.	REMOVAL OF PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> 100.000	<b>Unit Price:</b> \$1.50
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0450	716-08.04	S.Y.	REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING)	<b>Bid:</b> 100.000	<b>Unit Price:</b> \$6.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0460	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 360.000	<b>Unit Price:</b> \$2.50
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 48.000	<b>Total:</b> \$120.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0470	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 20.000	<b>Unit Price:</b> \$20.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0480	716-08.07	EACH	REMOVAL OF PAVEMENT MARKING (STRAIGHT-TURN ARROW)	<b>Bid:</b> 4.000	<b>Unit Price:</b> \$25.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0490	716-08.08	EACH	REMOVAL OF PAVEMENT MARKING (DOUBLE TURNING ARROW)	<b>Bid:</b> 2.000	<b>Unit Price:</b> \$25.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0500	716-08.09	L.F.	REMOVAL OF PAVEMENT MARKING (DOTTED LINE)	<b>Bid:</b> 100.000	<b>Unit Price:</b> \$0.35
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0510	716-08.10	L.F.	REMOVAL OF PAVEMENT MARKING (TRANSVERSE SHOULDER)	<b>Bid:</b> 100.000	<b>Unit Price:</b> \$2.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0520	716-08.11	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(ONLY	<b>Bid:</b> 5.000	<b>Unit Price:</b> \$50.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98019-4169-04	0700	0530	716-08.12	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(STOP AHEAD)	<b>Bid:</b> 3.000	<b>Unit Price:</b> \$75.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0540	716-08.13	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/ (SCHOOL)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0550	716-10.23	L.M.	PREFRMD PLSTC PVMNT MRKING 4IN LINE W/1.5IN BLACK SILHOUETTE	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$25,750.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0560	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 33.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$16,500.00
98019-4169-04	0700	0570	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.012	<b>Unit Price:</b> \$2,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$24.00
98019-4169-04	0700	0580	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.282	<b>Unit Price:</b> \$2,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,205.00
98019-4169-04	0700	0590	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	<b>Bid:</b> 750.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4169-04	0700	0600	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE)	<b>Bid:</b> 750.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98019-4169-04	0700	0610	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b>	750.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	81.000	<b>Total:</b>	\$81.00
98019-4169-04	0700	0620	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	<b>Bid:</b>	400.000	<b>Unit Price:</b>	\$1.75
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98019-4169-04	0700	0630	716-12.07	L.F.	ENHANCED FLAT LINE THERMO (8IN BROKEN LN)	<b>Bid:</b>	200.000	<b>Unit Price:</b>	\$1.75
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98019-4169-04	0700	0640	716-12.08	L.F.	ENHANCED FLAT LINE THERMO (12IN BARRIER LINE)	<b>Bid:</b>	200.000	<b>Unit Price:</b>	\$4.25
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98019-4169-04	0700	0650	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	<b>Bid:</b>	200.000	<b>Unit Price:</b>	\$4.25
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98019-4169-04	0700	0660	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	<b>Bid:</b>	60.000	<b>Unit Price:</b>	\$1,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	48.093	<b>Total:</b>	\$48,093.00
98019-4169-04	0700	0670	716-13.07	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN LINE)	<b>Bid:</b>	20.000	<b>Unit Price:</b>	\$1,250.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	94.639	<b>Total:</b>	\$118,298.75

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0680	716-13.08	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (8IN BARRIER LINE)	<b>Bid:</b> 5,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,385.000	<b>Unit Price:</b> \$0.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$715.50
98019-4169-04	0700	0690	716-13.09	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN DOTTED LINE)	<b>Bid:</b> 200.000 <b>This Est:</b> 0.000 <b>Total:</b> 286.000	<b>Unit Price:</b> \$0.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$143.00
98019-4169-04	0700	0700	716-13.10	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN DOTTED LINE)	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 6,349.000	<b>Unit Price:</b> \$0.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,761.75
98019-4169-04	0700	0710	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	<b>Bid:</b> 12.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4170-04	0700	0040	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98019-4170-04	0700	0050	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$25,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$25,000.00
98019-4169-04	0700	0720	717-01.03	EACH	MOBILIZATION (PER CALL-OUT)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 11.000	<b>Unit Price:</b> \$1,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$16,500.00

Print Date: 01/24/2019  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98019-4169-04	0700	0730	717-01.04	EACH	MOBILIZATION (DESCRIPTION)/ (PER LEVEL 1 CALL-OUT)	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00