

Print Date: 12/18/2018  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNR235    **Estimate Number:** 0004    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 1/1/2018    to 11/07/2018

<p><b>Contractor:</b> Tennessee Valley Paving Co., Inc.  <b>Contractor's Address:</b> 135 Old Carters Creek Pike          Franklin, TN 37064</p> <p><b>Contract Location:</b> The resurfacing on U.S. 431 (S.R. 106) from S.R. 397 (L.M. 1)</p> <p><b>Counties:</b> WILLIAMSON</p> <p><b>Project(s)</b> 94014-3237-94, 94014-8237-14</p>	<p><b>Allowed:</b> 94.0 Days  <b>Charged:</b> 93.0 Days  <b>Elapsed Calendar Days:</b> 93.0 Days  <b>Percent Time:</b> 98.94 %  <b>Percent Complete(\$):</b> 102.37 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b>  <b>Let:</b> 06/23/2017  <b>Awarded:</b> 07/14/2017  <b>Contract Executed:</b> 08/01/2017  <b>Date Notice to Proceed:</b> 08/22/2017  <b>Work Began:</b> 10/16/2017  <b>To Be Completed:</b> 11/23/2017  <b>Substantial Work Complete:</b> 11/22/2017  <b>Accepted:</b> 12/15/2017</p>	
--	--	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$432,915.85	\$432,915.85	\$0.00	<b>Current Contract:</b>	\$417,939.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$432,915.85	\$432,915.85	\$0.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$-178.10	\$-178.10	\$0.00		
<b>Payment Due:</b>	\$432,737.75	\$432,737.75	0.00		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
94014-3237-94	21.29	STP-NH/HSIP-106(41)	0.00	SR-106, from SR-397 (L.M. 12.48) to SR-96 (L.M. 14.86)
94014-8237-14	78.71	STP-NH/HSIP-106(41)	0.00	The resurfacing on U.S. 431 (S.R. 106) from S.R. 397 (L.M. 1

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-3237-94	0100	9015	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	9016	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-3237-94	0100	9019	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	9020	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-3237-94	0100	9017	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	9018	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-3237-94	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
	0100	9009	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 15.990	<b>Adj Total:</b> 15.99
94014-8237-14	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
	0100	9010	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 5,881.850	<b>Adj Total:</b> 5,881.85
94014-3237-94	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-8237-14	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-3237-94	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 125.000	<b>Unit Price:</b> \$18.75
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 33.090	<b>Total:</b> \$620.44
94014-8237-14	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 500.000	<b>Unit Price:</b> \$18.75
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-8237-14	0100	0020	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 250.000	<b>Unit Price:</b> \$50.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-8237-14	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-8237-14	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-8237-14	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-8237-14	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b> 18.000	<b>Unit Price:</b> \$575.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 14.089	<b>Total:</b> \$8,101.18
94014-8237-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
94014-8237-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

Print Date: 12/18/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
94014-8237-14	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	<b>Bid:</b>	2,760.000	<b>Unit Price:</b>	\$80.10
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	3,268.350	<b>Total:</b>	\$261,794.84
94014-8237-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	<b>Adj This Est</b>	0.000	<b>Adj This Est</b>	0.00
						<b>Adj Total:</b>	-2,392.720	<b>Adj Total:</b>	-2,392.72
94014-3237-94	0100	9013	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94014-8237-14	0100	9014	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	-14,476.470	<b>Total:</b>	\$-14,476.47
94014-8237-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94014-8237-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
	0100	9002	ADJUSTMENT		411 Anti-Strip Adjustment	<b>Adj This Est</b>	0.000	<b>Adj This Est</b>	0.00
						<b>Adj Total:</b>	1,578.000	<b>Adj Total:</b>	1,578.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-8237-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	0050	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b> 3.700 <b>This Est:</b> 0.000 <b>Total:</b> 2.100	<b>Unit Price:</b> \$2,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,200.00
94014-8237-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 2,734.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$16.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	9500	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 46,796.130	<b>Unit Price:</b> \$1.17 <b>This Est:</b> \$0.00 <b>Total:</b> \$54,751.47
94014-8237-14	0100	0070	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,600.00
94014-3237-94	0100	0020	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TC 31IN	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$400.00
94014-3237-94	0100	0030	705-04.05	EACH	GUARDRAIL TERMINAL (TYPE-IN-LINE)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$875.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 12/18/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-3237-94	0100	0040	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL3	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 112.500	<b>Unit Price:</b> \$22.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,475.00
94014-3237-94	0100	0050	705-06.10	EACH	GR TERMINAL TRAILING END (TYPE 13) MASH TL3	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-3237-94	0100	0060	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 6.000	<b>Unit Price:</b> \$2,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$16,800.00
94014-3237-94	0100	0070	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b> 375.000 <b>This Est:</b> 0.000 <b>Total:</b> 337.500	<b>Unit Price:</b> \$1.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$421.88
94014-8237-14	0100	0080	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$7,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$7,000.00
94014-8237-14	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$35.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	0100	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$25.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 12/18/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-8237-14	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 576.000 <b>This Est:</b> 0.000 <b>Total:</b> 524.000	<b>Unit Price:</b> \$8.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,454.00
94014-3237-94	0100	9022	712-08.01	DOLL	UNIFORMED POLICE OFFICER	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-8237-14	0100	9021	712-08.01	DOLL	UNIFORMED POLICE OFFICER	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 8,652.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,652.00
94014-3237-94	0100	0080	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$100.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$200.00
94014-3237-94	0100	0090	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$110.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$220.00
94014-3237-94	0100	0100	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 166.000 <b>This Est:</b> 0.000 <b>Total:</b> 175.000	<b>Unit Price:</b> \$35.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,125.00
94014-3237-94	0100	0110	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 9.000	<b>Unit Price:</b> \$35.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$315.00



Print Date: 12/18/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-3237-94	0100	0120	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> 350.000 <b>This Est:</b> 0.000 <b>Total:</b> 130.000	<b>Unit Price:</b> \$6.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$780.00
94014-3237-94	0100	0130	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 90.000 <b>This Est:</b> 0.000 <b>Total:</b> 166.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,320.00
94014-3237-94	0100	0140	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 84.000 <b>This Est:</b> 0.000 <b>Total:</b> 172.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,440.00
94014-3237-94	0100	0150	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 6.000	<b>Unit Price:</b> \$200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,200.00
94014-3237-94	0100	0160	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$400.00
94014-3237-94	0100	0170	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$600.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,200.00
94014-3237-94	0100	0180	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 9.800 <b>This Est:</b> 0.000 <b>Total:</b> 9.760	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,760.00

Print Date: 12/18/2018  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94014-3237-94	0100	0190	716-10.30	S.F.	TRUNCATED DOME DETECTABLE WARNING MAT	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$100.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94014-3237-94	0100	0200	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 5.918	<b>Unit Price:</b> \$5,280.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$31,247.04
94014-3237-94	0100	0210	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	<b>Bid:</b> 4.800 <b>This Est:</b> 0.000 <b>Total:</b> 3.347	<b>Unit Price:</b> \$3,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$11,714.50
94014-8237-14	0100	0120	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$500.00
94014-8237-14	0100	0130	730-14.02	L.F.	SAW SLOT	<b>Bid:</b> 1,600.000 <b>This Est:</b> 0.000 <b>Total:</b> 117.000	<b>Unit Price:</b> \$3.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$438.75
94014-8237-14	0100	0140	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b> 3,500.000 <b>This Est:</b> 0.000 <b>Total:</b> 274.000	<b>Unit Price:</b> \$0.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$178.10
	0100	0140	ADJUSTMENT		Material Discrepancy Payment Adjus	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> -274.000	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> -178.10