

Print Date: 02/06/2019  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNS036    **Estimate Number:** 0005    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 8/1/2018    **to** 01/30/2019

<p><b>Contractor:</b> Jones Bros. Contractors, LLC  <b>Contractor's Address:</b> PO Box 1001          Mt. Juliet, TN 37121</p> <p><b>Contract Location:</b> The resurfacing on S.R. 254 (Old Hickory Boulevard) from S.R</p> <p><b>Counties:</b> DAVIDSON</p> <p><b>Project(s)</b> 19057-3224-94, 19057-8224-14</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 55.0 Days  <b>Charged:</b> 55.0 Days  <b>Elapsed Calendar Days:</b> 55.0 Days  <b>Percent Time:</b> 100.00 %  <b>Percent Complete(\$):</b> 78.71 %  <b>Percent Behind:</b> 21.29 %</p> <p><b>Dates</b></p> <p><b>Let:</b> 02/09/2018  <b>Awarded:</b> 02/23/2018  <b>Contract Executed:</b> 02/27/2018  <b>Date Notice to Proceed:</b> 04/16/2018  <b>Work Began:</b> 04/16/2018  <b>To Be Completed:</b> 06/09/2018  <b>Substantial Work Complete:</b> 06/09/2018  <b>Accepted:</b> 07/12/2018</p>	
---	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$784,559.46	\$784,559.46	\$0.00	<b>Current Contract:</b>	\$977,864.62
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$784,559.46	\$784,559.46	\$0.00	<b>Original Contract:</b>	\$967,447.88
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$784,559.46	\$784,559.46	0.00		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
19057-3224-94	4.32	NH/HSIP-254(10)	0.00	SR-254 From SR-106 to Granny White Pike
19057-8224-14	95.68	NH/HSIP-254(10)	0.00	The resurfacing on S.R. 254 (Old Hickory Boulevard) from S.R

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-3224-94	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$420.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$420.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-3224-94	0100	9013	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-3224-94	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9010	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 3,683.740	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> 3,683.74

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-3224-94	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9012	ADJUSTMENT		Bituminous Adjustment (BITM)	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 17,251.190	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> 17,251.19
19057-3224-94	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 100.000 <b>This Est:</b> 0.000 <b>Total:</b> 22.110	<b>Unit Price:</b> \$20.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$453.26
19057-8224-14	0100	0010	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 1,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$20.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	0020	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	<b>Bid:</b> 1,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 683.580	<b>Unit Price:</b> \$77.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$52,738.20
19057-8224-14	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 2,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 598.630	<b>Unit Price:</b> \$75.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$44,897.25

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-8224-14	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
	0100	9006	ADJUSTMENT	307 AC Content Adjustment	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00	
					<b>Adj Total:</b> -7,708.480	<b>Adj Total:</b> -7,708.48	
19057-8224-14	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
					<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00	
					<b>Total:</b> 0.000	<b>Total:</b> \$0.00	
19057-8224-14	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
					<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00	
					<b>Total:</b> 0.000	<b>Total:</b> \$0.00	
19057-8224-14	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b> 26.000	<b>Unit Price:</b> \$550.00
					<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00	
					<b>Total:</b> 10.805	<b>Total:</b> \$5,942.75	
19057-8224-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
					<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00	
					<b>Total:</b> 0.000	<b>Total:</b> \$0.00	
19057-8224-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
					<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00	
					<b>Total:</b> 0.000	<b>Total:</b> \$0.00	

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-8224-14	0100	0050	411-02.10	TON	ACS MIX(PG70-22) GRADING D	<b>Bid:</b> 3,963.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,513.680	<b>Unit Price:</b> \$98.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$344,340.64
19057-8224-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9000	ADJUSTMENT	411 AC Content Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> -3,641.090	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> -3,641.09	
19057-8224-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-3224-94	0100	0020	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b> 4.200 <b>This Est:</b> 0.000 <b>Total:</b> 4.050	<b>Unit Price:</b> \$600.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,430.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-8224-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 3,978.000 <b>This Est:</b> 0.000 <b>Total:</b> 4,165.370	<b>Unit Price:</b> \$33.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$141,414.31
19057-8224-14	0100	0070	705-01.04	L.F.	METAL BEAM GUARD FENCE	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 25.000	<b>Unit Price:</b> \$91.40 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,285.00
19057-3224-94	0100	0030	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL3	<b>Bid:</b> 225.000 <b>This Est:</b> 0.000 <b>Total:</b> 50.000	<b>Unit Price:</b> \$19.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$965.00
19057-3224-94	0100	0040	705-06.10	EACH	GR TERMINAL TRAILING END (TYPE 13) MASH TL3	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$908.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$908.15
19057-3224-94	0100	0050	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL3	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$841.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-3224-94	0100	9501	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$2,958.37 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,916.74
19057-3224-94	0100	0060	705-06.30	EACH	GR TERMINAL (TYPE 21) MASH TL2	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,392.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,392.00

Print Date: 02/06/2019  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-3224-94	0100	0070	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b> 225.000 <b>This Est:</b> 0.000 <b>Total:</b> 50.000	<b>Unit Price:</b> \$0.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$47.50
19057-8224-14	0100	0080	706-06.03	L.F.	RADIUS RAIL	<b>Bid:</b> 138.000 <b>This Est:</b> 0.000 <b>Total:</b> 50.000	<b>Unit Price:</b> \$27.10 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,355.00
19057-8224-14	0100	0090	706-10.26	EACH	ROUNDED END ELEMENT	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$80.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	0100	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$25,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$25,000.00
19057-8224-14	0100	0110	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.10 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	0120	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.10 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	0130	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 1,032.000 <b>This Est:</b> 0.000 <b>Total:</b> 945.000	<b>Unit Price:</b> \$6.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,284.25

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-8224-14	0100	9017	712-08.01	DOLL	UNIFORMED POLICE OFFICER	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 8,850.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,850.00
19057-3224-94	0100	0080	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 35.000	<b>Unit Price:</b> \$36.73 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,285.55
19057-8224-14	0100	9500	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$2,250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,500.00
19057-3224-94	0100	0090	716-01.21	EACH	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	<b>Bid:</b> 177.000 <b>This Est:</b> 0.000 <b>Total:</b> 311.000	<b>Unit Price:</b> \$30.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,516.60
19057-3224-94	0100	0100	716-01.22	EACH	Snwplwble Pvmt Mrkrs (Mono-Dir)(1 Color)	<b>Bid:</b> 66.000 <b>This Est:</b> 0.000 <b>Total:</b> 144.000	<b>Unit Price:</b> \$30.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,406.40
19057-8224-14	0100	0140	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 90.000 <b>This Est:</b> 0.000 <b>Total:</b> 98.000	<b>Unit Price:</b> \$20.40 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,999.20
19057-8224-14	0100	0150	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 142.000	<b>Unit Price:</b> \$15.30 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,172.60



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-8224-14	0100	0160	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 23.000 <b>This Est:</b> 0.000 <b>Total:</b> 21.000	<b>Unit Price:</b> \$153.05 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,214.05
19057-8224-14	0100	0170	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b> 225.000 <b>This Est:</b> 0.000 <b>Total:</b> 118.000	<b>Unit Price:</b> \$35.70 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,212.60
19057-8224-14	0100	0180	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6 DOTTED LINE)	<b>Bid:</b> 1,100.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,057.000	<b>Unit Price:</b> \$2.05 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,166.85
19057-8224-14	0100	0190	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 6.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> \$408.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,632.60
19057-8224-14	0100	0200	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$153.05 <b>This Est:</b> \$0.00 <b>Total:</b> \$459.15
19057-8224-14	0100	0210	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4 LINE)	<b>Bid:</b> 11.600 <b>This Est:</b> 0.000 <b>Total:</b> 22.799	<b>Unit Price:</b> \$1,020.40 <b>This Est:</b> \$0.00 <b>Total:</b> \$23,264.10
19057-3224-94	0100	0110	716-10.30	S.F.	TRUNCATED DOME DETECTABLE WARNING MAT	<b>Bid:</b> 64.000 <b>This Est:</b> 0.000 <b>Total:</b> 72.000	<b>Unit Price:</b> \$76.55 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,511.60

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19057-8224-14	0100	0220	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	<b>Bid:</b> 6.200 <b>This Est:</b> 0.000 <b>Total:</b> 6.066	<b>Unit Price:</b> \$3,570.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$21,655.62
19057-8224-14	0100	0230	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	<b>Bid:</b> 1,080.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.05 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
19057-8224-14	0100	0240	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 5.400 <b>This Est:</b> 0.000 <b>Total:</b> 5.121	<b>Unit Price:</b> \$2,142.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$10,973.53
19057-8224-14	0100	0250	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$25,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$25,000.00
19057-8224-14	0100	0260	730-14.02	L.F.	SAW SLOT	<b>Bid:</b> 2,800.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,396.000	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,025.60
19057-8224-14	0100	0270	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b> 6,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,516.000	<b>Unit Price:</b> \$0.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,758.00