

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNS115 **Estimate Number:** 0004 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 1/12/2019 to 01/16/2019

<p>Contractor: Eubank Asphalt Paving & Sealing Contractor's Address: BOX 190 CHARLOTTE, TN 37036</p> <p>Contract Location: The resurfacing on S.R. 46 from U.S. 431 (S.R. 106) to S.R.</p> <p>Counties: WILLIAMSON</p> <p>Project(s) 94012-8221-14, 94019-8206-14</p>	<p align="right">Time</p> <p align="right">Allowed: 55.0 Days Charged: 32.0 Days Elapsed Calendar Days: 32.0 Days Percent Time: 58.18 % Percent Complete(\$): 98.53 % Percent Behind: --- %</p> <p align="right">Dates</p> <p align="right">Let: 03/23/2018 Awarded: 04/11/2018 Contract Executed: 04/16/2018 Date Notice to Proceed: 07/23/2018 Work Began: 07/23/2018 To Be Completed: 09/15/2018 Substantial Work Complete: 08/23/2018 Accepted: 09/05/2018</p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,525,824.27	\$1,525,824.27	\$0.00	Current Contract:	\$1,438,869.21
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,525,824.27	\$1,525,824.27	\$0.00	Original Contract:	\$1,438,889.00
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$1,525,824.27	\$1,525,824.27	0.00		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
94012-8221-14	47.95	NH-96(53)	0.00	The resurfacing on S.R. 96 from S.R. 46 (L.M. 5.20) to west
94019-8206-14	52.05	STP-46(32)	0.00	The resurfacing on S.R. 46 from U.S. 431 (S.R. 106) (L.M. 0.

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	9024	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$740.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
94019-8206-14	0100	9025	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000 Unit Price: \$740.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
94012-8221-14	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000 Unit Price: \$1.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
	0100	9020	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000 Adj This Est 0.00
						Adj Total:	3,497.840 Adj Total: 3,497.84
94019-8206-14	0100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000 Unit Price: \$1.00
						This Est:	0.000 This Est: \$0.00
						Total:	0.000 Total: \$0.00
	0100	9021	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000 Adj This Est 0.00
						Adj Total:	4,873.270 Adj Total: 4,873.27

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9022	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 44,804.180	Adj Total: 44,804.18
94019-8206-14	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9023	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est 0.000	Adj This Est 0.00
						Adj Total: 54,330.520	Adj Total: 54,330.52
94012-8221-14	0100	0010	303-01	TON	MINERAL AGGREGATE , TYPE A BASE, GRADING D	Bid: 1,000.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 24.500	Total: \$612.50
94019-8206-14	0100	0220	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid: 350.000	Unit Price: \$80.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
94019-8206-14	0100	0010	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 750.000	Unit Price: \$80.00
						This Est: 0.000	This Est: \$0.00
						Total: 2,105.430	Total: \$168,434.40
94019-8206-14	0100	0020	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid: 250.000	Unit Price: \$90.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0020	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$80.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9015	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9016	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9017	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

Print Date: 02/06/2019
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 30.000 This Est: 0.000 Total: 5.082	Unit Price: \$500.00 This Est: \$0.00 Total: \$2,541.00
94019-8206-14	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 35.000 This Est: 0.000 Total: 7.328	Unit Price: \$500.00 This Est: \$0.00 Total: \$3,664.00
94012-8221-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9013	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 5,296.000 This Est: 0.000 Total: 5,401.770	Unit Price: \$77.00 This Est: \$0.00 Total: \$415,936.29

Print Date: 02/06/2019
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0040	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 4,597.000 This Est: 0.000 Total: 5,381.860	Unit Price: \$79.00 This Est: \$0.00 Total: \$425,166.94
94012-8221-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9018	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9019	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	0050	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid: 4.300 This Est: 0.000 Total: 4.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$2,000.00
94019-8206-14	0100	0050	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 9.000 This Est: 0.000 Total: 8.500	Unit Price: \$500.00 This Est: \$0.00 Total: \$4,250.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid: 4,553.000 This Est: 0.000 Total: 0.000	Unit Price: \$16.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid: 5,439.000 This Est: 0.000 Total: 0.000	Unit Price: \$16.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	9500	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 0.000 This Est: 0.000 Total: 75,217.710	Unit Price: \$1.08 This Est: \$0.00 Total: \$81,235.13
94019-8206-14	0100	9501	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 0.000 This Est: 0.000 Total: 72,793.600	Unit Price: \$1.08 This Est: \$0.00 Total: \$78,617.09
94019-8206-14	0100	0070	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL3	Bid: 150.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0080	705-06.30	EACH	GR TERMINAL (TYPE 21) MASH TL2	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$2,800.00 This Est: \$0.00 Total: \$0.00

Print Date: 02/06/2019
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,750.00 This Est: \$0.00 Total: \$3,750.00
94019-8206-14	0100	0090	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$3,750.00 This Est: \$0.00 Total: \$3,750.00
94012-8221-14	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0100	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	0090	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0110	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 1,046.000 This Est: 0.000 Total: 342.830	Unit Price: \$8.50 This Est: \$0.00 Total: \$2,914.06
94019-8206-14	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 1,136.000 This Est: 0.000 Total: 629.500	Unit Price: \$8.50 This Est: \$0.00 Total: \$5,350.75
94012-8221-14	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$250.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	0120	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 672.000 This Est: 0.000 Total: 700.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$19,600.00
94019-8206-14	0100	0130	716-01.21	EACH	Snowplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	Bid: 373.000 This Est: 0.000 Total: 386.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$10,808.00
94012-8221-14	0100	0130	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 672.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0140	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 373.000 This Est: 0.000 Total: 469.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$4,690.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0140	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 819.000 This Est: 0.000 Total: 250.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$5,000.00
94012-8221-14	0100	0150	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 135.000 This Est: 0.000 Total: 35.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$525.00
94019-8206-14	0100	0150	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 60.000 This Est: 0.000 Total: 34.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$510.00
94012-8221-14	0100	0160	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 14.000 This Est: 0.000 Total: 19.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$2,850.00
94019-8206-14	0100	0160	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$300.00
94012-8221-14	0100	0170	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8 DOTTED LINE)	Bid: 3,500.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	0180	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 12.000 This Est: 0.000 Total: 10.000	Unit Price: \$300.00 This Est: \$0.00 Total: \$3,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0190	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4 LINE)	Bid: 10.900 This Est: 0.000 Total: 12.372	Unit Price: \$800.00 This Est: \$0.00 Total: \$9,897.60
94019-8206-14	0100	0170	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4 LINE)	Bid: 22.000 This Est: 0.000 Total: 29.546	Unit Price: \$800.00 This Est: \$0.00 Total: \$23,636.80
94012-8221-14	0100	0200	716-05.21	L.F.	PAINTED PAVEMENT MARKING(4"DOTTED LINE)	Bid: 1,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.50 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	0210	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 10.900 This Est: 0.000 Total: 11.271	Unit Price: \$4,800.00 This Est: \$0.00 Total: \$54,100.80
94012-8221-14	0100	0220	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 1,000.000 This Est: 0.000 Total: 450.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$900.00
94019-8206-14	0100	0180	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid: 22.000 This Est: 0.000 Total: 21.561	Unit Price: \$2,100.00 This Est: \$0.00 Total: \$45,278.10

Print Date: 02/06/2019
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
94012-8221-14	0100	0230	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$19,500.00 This Est: \$0.00 Total: \$19,500.00
94019-8206-14	0100	0190	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$19,500.00 This Est: \$0.00 Total: \$19,500.00
94012-8221-14	0100	0240	730-14.02	L.F.	SAW SLOT	Bid: 800.000 This Est: 0.000 Total: 0.000	Unit Price: \$6.00 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0200	730-14.02	L.F.	SAW SLOT	Bid: 550.000 This Est: 0.000 Total: 0.000	Unit Price: \$6.00 This Est: \$0.00 Total: \$0.00
94012-8221-14	0100	0250	730-14.03	L.F.	LOOP WIRE	Bid: 1,700.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.70 This Est: \$0.00 Total: \$0.00
94019-8206-14	0100	0210	730-14.03	L.F.	LOOP WIRE	Bid: 1,200.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.70 This Est: \$0.00 Total: \$0.00