

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNS260    **Estimate Number:** 0009    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 9/16/2019 to 03/30/2020

<p><b>Contractor:</b> Superior Traffic Control, LLC  <b>Contractor's Address:</b> 114 Capital Way          Christiana, TN 37037</p> <p><b>Contract Location:</b> The miscellaneous safety improvements at various stop contro</p> <p><b>Counties:</b> BENTON, CARROLL, CHESTER, CROCKETT, DECATUR, DYER, FAYETTE, GIBSON, HARDEMAN, HARDIN, HAYWOOD, HENDERSON, HENRY, LAKE, LAUDERDALE, MADISON, MCNAIRY, OBION, TIPTON, WEAKLEY</p> <p><b>Project(s)</b> 98048-3261-94, 98048-3262-94, 98048-3263-94, 98048-3264-94, 98048-3265-94, 98048-3266-94, 98048-3267-94, 98048-3269-94</p>	<p><b>Allowed:</b> 242.0 Days  <b>Charged:</b> 242.0 Days  <b>Elapsed Calendar Days:</b> 242.0 Days  <b>Percent Time:</b> 100.00 %  <b>Percent Complete(\$):</b> 103.24 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b>  <b>Let:</b> 08/17/2018  <b>Awarded:</b> 09/07/2018  <b>Contract Executed:</b> 09/11/2018  <b>Date Notice to Proceed:</b> 10/02/2018  <b>Work Began:</b> 12/10/2018  <b>To Be Completed:</b> 05/31/2019  <b>Substantial Work Complete:</b> 05/31/2019  <b>Accepted:</b> 05/31/2019</p>	
---	--	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$378,911.19	\$377,996.32	\$914.87	<b>Current Contract:</b>	\$367,529.55
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$378,911.19	\$377,996.32	\$914.87	<b>Original Contract:</b>	\$367,529.55
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$378,911.19	\$377,996.32	914.87		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98048-3261-94	10.75	HSIP-REG4(133)	413.64	The miscellaneous safety improvements at various stop contro
98048-3262-94	15.65	HSIP-REG4(142)	361.50	The miscellaneous safety improvements at various stop contro
98048-3263-94	14.00	HSIP-REG4(143)	-698.19	The miscellaneous safety improvements at various stop contro
98048-3264-94	6.25	HSIP-REG4(144)	167.35	The miscellaneous safety improvements at various stop contro
98048-3265-94	15.99	HSIP-REG4(145)	650.10	The miscellaneous safety improvements at various stop contro
98048-3266-94	18.55	HSIP-REG4(146)	-79.20	The miscellaneous safety improvements at various stop contro
98048-3267-94	5.12	HSIP-REG4(151)	128.63	The miscellaneous safety improvements at various stop contro
98048-3269-94	13.68	HSIP-REG4(149)	-28.96	The miscellaneous safety improvements at various stop contro

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
----------------	-------	-------------	-----------	-------	--------------------------------------	---------------------	--------------

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	9000	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3262-94	0100	9001	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3263-94	0100	9002	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3264-94	0100	9003	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3265-94	0100	9004	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3266-94	0100	9005	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3267-94	0100	9006	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3269-94	0100	9007	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$400.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 05/08/2020  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0010	604-04.20	S.F.	PAINTING CONCRETE SURFACES	<b>Bid:</b> 205.000 <b>This Est:</b> 0.000 <b>Total:</b> 384.000	<b>Unit Price:</b> \$4.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,728.00
98048-3264-94	0100	0010	604-04.20	S.F.	PAINTING CONCRETE SURFACES	<b>Bid:</b> 445.000 <b>This Est:</b> 0.000 <b>Total:</b> 400.000	<b>Unit Price:</b> \$4.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,800.00
98048-3265-94	0100	0010	604-04.20	S.F.	PAINTING CONCRETE SURFACES	<b>Bid:</b> 70.000 <b>This Est:</b> 0.000 <b>Total:</b> 162.000	<b>Unit Price:</b> \$4.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$729.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0020	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3262-94	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3263-94	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3264-94	0100	0020	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3265-94	0100	0020	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3266-94	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3267-94	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25
98048-3269-94	0100	0010	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,406.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,406.25

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 384.000 <b>This Est:</b> 0.000 <b>Total:</b> 420.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,373.00
98048-3262-94	0100	0020	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 522.000 <b>This Est:</b> 0.000 <b>Total:</b> 516.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,915.40
98048-3263-94	0100	0020	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 516.000 <b>This Est:</b> 0.000 <b>Total:</b> 408.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,305.20
98048-3264-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 180.000 <b>This Est:</b> 0.000 <b>Total:</b> 168.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$949.20
98048-3265-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 600.000 <b>This Est:</b> 0.000 <b>Total:</b> 600.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,390.00
98048-3266-94	0100	0020	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 522.000 <b>This Est:</b> 0.000 <b>Total:</b> 432.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,440.80
98048-3267-94	0100	0020	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 180.000 <b>This Est:</b> 0.000 <b>Total:</b> 186.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,050.90
98048-3269-94	0100	0020	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 408.000 <b>This Est:</b> 0.000 <b>Total:</b> 466.000	<b>Unit Price:</b> \$5.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,632.90

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0040	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 1,235.000 <b>This Est:</b> 0.000 <b>Total:</b> 917.300	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,531.61
98048-3262-94	0100	0030	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 1,118.000 <b>This Est:</b> 120.900 <b>Total:</b> 1,144.600	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$465.47 <b>Total:</b> \$4,406.71
98048-3263-94	0100	0030	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 832.000 <b>This Est:</b> -78.000 <b>Total:</b> 772.300	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$-300.30 <b>Total:</b> \$2,973.36
98048-3264-94	0100	0040	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 299.000 <b>This Est:</b> 0.000 <b>Total:</b> 319.100	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,228.54
98048-3265-94	0100	0040	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 1,619.000 <b>This Est:</b> 78.000 <b>Total:</b> 1,807.000	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$300.30 <b>Total:</b> \$6,956.95
98048-3266-94	0100	0030	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 182.000 <b>This Est:</b> 0.000 <b>Total:</b> 259.600	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$999.46
98048-3267-94	0100	0030	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 475.000 <b>This Est:</b> -1.000 <b>Total:</b> 455.500	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$-3.85 <b>Total:</b> \$1,753.68
98048-3269-94	0100	0030	713-11.01	LB.	"U" SECTION STEEL POSTS	<b>Bid:</b> 494.000 <b>This Est:</b> 0.000 <b>Total:</b> 465.100	<b>Unit Price:</b> \$3.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,790.64

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0050	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 1,377.000 <b>This Est:</b> 114.800 <b>Total:</b> 1,877.400	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$413.28 <b>Total:</b> \$6,758.64
98048-3262-94	0100	0040	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 2,525.000 <b>This Est:</b> -28.880 <b>Total:</b> 2,279.320	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$-103.97 <b>Total:</b> \$8,205.55
98048-3263-94	0100	0040	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 3,016.000 <b>This Est:</b> 4.300 <b>Total:</b> 1,655.400	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$15.48 <b>Total:</b> \$5,959.44
98048-3264-94	0100	0050	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 975.000 <b>This Est:</b> 17.300 <b>Total:</b> 1,034.500	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$62.28 <b>Total:</b> \$3,724.20
98048-3265-94	0100	0050	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 2,141.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,954.000	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$7,034.40
98048-3266-94	0100	0040	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 3,504.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,764.100	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,950.76
98048-3267-94	0100	0040	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 606.000 <b>This Est:</b> 36.800 <b>Total:</b> 589.100	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$132.48 <b>Total:</b> \$2,120.76
98048-3269-94	0100	0040	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 1,832.000 <b>This Est:</b> -116.500 <b>Total:</b> 2,108.500	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$-419.40 <b>Total:</b> \$7,590.60



Print Date: 05/08/2020  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3269-94	0100	0050	713-11.21	EACH	P POST SLIP BASE	<b>Bid:</b> 4.000	<b>Unit Price:</b> \$400.00
						<b>This Est:</b> 1.000	<b>This Est:</b> \$400.00
						<b>Total:</b> 92.000	<b>Total:</b> \$36,800.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0060	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 30.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$382.50
98048-3262-94	0100	0050	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 62.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$790.50
98048-3263-94	0100	0050	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 50.500	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$643.88
98048-3264-94	0100	0060	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 18.000 <b>This Est:</b> 0.000 <b>Total:</b> 18.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$229.50
98048-3265-94	0100	0060	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 127.000 <b>This Est:</b> 0.000 <b>Total:</b> 133.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,695.75
98048-3266-94	0100	0050	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 31.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$395.25
98048-3267-94	0100	0050	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 30.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$0.00 <b>Total:</b> \$382.50
98048-3269-94	0100	0060	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 25.000 <b>This Est:</b> -0.750 <b>Total:</b> 25.000	<b>Unit Price:</b> \$12.75 <b>This Est:</b> \$-9.56 <b>Total:</b> \$318.75

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0070	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 704.000 <b>This Est:</b> 0.000 <b>Total:</b> 646.950	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,539.74
98048-3262-94	0100	0060	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 815.000 <b>This Est:</b> 0.000 <b>Total:</b> 737.850	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,739.62
98048-3263-94	0100	0060	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 692.000 <b>This Est:</b> -20.710 <b>Total:</b> 546.010	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$-273.37 <b>Total:</b> \$7,207.33
98048-3264-94	0100	0070	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 344.000 <b>This Est:</b> 7.960 <b>Total:</b> 332.750	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$105.07 <b>Total:</b> \$4,392.30
98048-3265-94	0100	0070	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 749.000 <b>This Est:</b> 26.500 <b>Total:</b> 769.470	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$349.80 <b>Total:</b> \$10,157.00
98048-3266-94	0100	0060	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 753.000 <b>This Est:</b> 0.000 <b>Total:</b> 688.580	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,089.26
98048-3267-94	0100	0060	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 231.000 <b>This Est:</b> 0.000 <b>Total:</b> 230.880	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,047.62
98048-3269-94	0100	0070	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 619.000 <b>This Est:</b> 0.000 <b>Total:</b> 618.250	<b>Unit Price:</b> \$13.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,160.90

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0080	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 49.000 <b>This Est:</b> 0.000 <b>Total:</b> 54.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$810.00
98048-3262-94	0100	0070	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 54.000 <b>This Est:</b> 0.000 <b>Total:</b> 65.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$975.00
98048-3263-94	0100	0070	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 54.000 <b>This Est:</b> 0.000 <b>Total:</b> 51.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$765.00
98048-3264-94	0100	0080	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 28.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$420.00
98048-3265-94	0100	0080	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 86.000 <b>This Est:</b> 0.000 <b>Total:</b> 85.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,275.00
98048-3266-94	0100	0070	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 57.000 <b>This Est:</b> 0.000 <b>Total:</b> 56.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$840.00
98048-3267-94	0100	0070	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 27.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$405.00
98048-3269-94	0100	0080	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 58.000 <b>This Est:</b> 0.000 <b>Total:</b> 67.000	<b>Unit Price:</b> \$15.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,005.00

Print Date: 05/08/2020  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3263-94	0100	0080	716-01.21	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 110.000 <b>This Est:</b> 0.000 <b>Total:</b> 121.000	<b>Unit Price:</b> \$35.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,235.00
98048-3263-94	0100	0090	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	<b>Bid:</b> 18.000 <b>This Est:</b> -4.000 <b>Total:</b> 14.000	<b>Unit Price:</b> \$35.00 <b>This Est:</b> -\$140.00 <b>Total:</b> \$490.00
98048-3261-94	0100	0090	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 26.000 <b>This Est:</b> 0.020 <b>Total:</b> 31.200	<b>Unit Price:</b> \$18.00 <b>This Est:</b> \$0.36 <b>Total:</b> \$561.60
98048-3263-94	0100	0100	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 95.000 <b>This Est:</b> 0.000 <b>Total:</b> 60.000	<b>Unit Price:</b> \$18.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,080.00
98048-3265-94	0100	0090	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 282.000 <b>This Est:</b> 0.000 <b>Total:</b> 104.220	<b>Unit Price:</b> \$18.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,875.96
98048-3266-94	0100	0080	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> 176.000 <b>This Est:</b> 0.000 <b>Total:</b> 133.000	<b>Unit Price:</b> \$18.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,394.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 263.000 <b>This Est:</b> 0.000 <b>Total:</b> 247.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,211.00
98048-3262-94	0100	0080	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 359.000 <b>This Est:</b> 0.000 <b>Total:</b> 373.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,849.00
98048-3263-94	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 242.000 <b>This Est:</b> 0.000 <b>Total:</b> 208.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,704.00
98048-3264-94	0100	0090	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 123.000 <b>This Est:</b> 0.000 <b>Total:</b> 96.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,248.00
98048-3265-94	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 301.000 <b>This Est:</b> 0.000 <b>Total:</b> 250.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,250.00
98048-3266-94	0100	0090	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 413.000 <b>This Est:</b> 0.000 <b>Total:</b> 377.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,901.00
98048-3267-94	0100	0080	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 47.000 <b>This Est:</b> 0.000 <b>Total:</b> 48.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$624.00
98048-3269-94	0100	0090	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 243.000 <b>This Est:</b> 0.000 <b>Total:</b> 171.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,223.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3265-94	0100	0110	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 26.000 <b>This Est:</b> 0.000 <b>Total:</b> 26.000	<b>Unit Price:</b> \$160.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,160.00
98048-3266-94	0100	0100	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 13.000 <b>This Est:</b> 0.000 <b>Total:</b> 13.000	<b>Unit Price:</b> \$160.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,080.00
98048-3269-94	0100	0100	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 6.000	<b>Unit Price:</b> \$160.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$960.00
98048-3263-94	0100	0120	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	<b>Bid:</b> 6.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$20.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98048-3264-94	0100	0100	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$650.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$650.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 4.000	<b>Unit Price:</b> \$325.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 4.000	<b>Total:</b> \$1,300.00
98048-3262-94	0100	0090	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 5.000	<b>Unit Price:</b> \$325.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 5.000	<b>Total:</b> \$1,625.00
98048-3263-94	0100	0130	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 7.000	<b>Unit Price:</b> \$325.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 6.000	<b>Total:</b> \$1,950.00
98048-3264-94	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 2.000	<b>Unit Price:</b> \$325.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 2.000	<b>Total:</b> \$650.00
98048-3266-94	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 7.000	<b>Unit Price:</b> \$325.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 7.000	<b>Total:</b> \$2,275.00
98048-3269-94	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b> 6.000	<b>Unit Price:</b> \$325.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 5.000	<b>Total:</b> \$1,625.00
98048-3263-94	0100	0140	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	<b>Bid:</b> 2.000	<b>Unit Price:</b> \$150.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 2.000	<b>Total:</b> \$300.00



Print Date: 05/08/2020  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3262-94	0100	0100	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	<b>Bid:</b> 425.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$9.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98048-3261-94	0100	0120	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	15.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	19.950	<b>Total:</b>	\$359.10
98048-3262-94	0100	0110	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	88.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	26.600	<b>Total:</b>	\$478.80
98048-3263-94	0100	0150	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	176.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	53.730	<b>Total:</b>	\$967.14
98048-3265-94	0100	0120	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	284.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	78.470	<b>Total:</b>	\$1,412.46
98048-3266-94	0100	0120	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	132.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.600	<b>This Est:</b>	\$10.80
						<b>Total:</b>	39.900	<b>Total:</b>	\$718.20
98048-3267-94	0100	0090	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	50.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	25.000	<b>Total:</b>	\$450.00
98048-3269-94	0100	0120	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	15.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	18.600	<b>Total:</b>	\$334.80

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98048-3266-94	0100	0130	716-04.16	L.F.	PLASTIC PAVEMENT MARKING (NOISE STRIP)	<b>Bid:</b>	576.000	<b>Unit Price:</b>	\$15.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	410.000	<b>Total:</b>	\$6,150.00
98048-3262-94	0100	0120	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	<b>Bid:</b>	100.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98048-3265-94	0100	0130	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	<b>Bid:</b>	150.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98048-3263-94	0100	0160	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	35.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98048-3265-94	0100	0140	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	60.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	46.000	<b>Total:</b>	\$460.00
98048-3266-94	0100	0140	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	14.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	14.000	<b>Total:</b>	\$140.00
98048-3267-94	0100	0100	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	100.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	67.000	<b>Total:</b>	\$670.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0130	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 2.770 <b>This Est:</b> 0.000 <b>Total:</b> 4.885	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$8,793.00
98048-3262-94	0100	0130	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 7.210 <b>This Est:</b> 0.000 <b>Total:</b> 7.147	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$12,864.60
98048-3263-94	0100	0170	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 2.373 <b>This Est:</b> 0.000 <b>Total:</b> 1.921	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,457.80
98048-3264-94	0100	0120	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 1.540 <b>This Est:</b> 0.000 <b>Total:</b> 1.555	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,799.00
98048-3265-94	0100	0150	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 2.610 <b>This Est:</b> 0.000 <b>Total:</b> 2.771	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$4,987.80
98048-3266-94	0100	0150	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 6.829 <b>This Est:</b> -0.050 <b>Total:</b> 7.630	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$-90.00 <b>Total:</b> \$13,734.00
98048-3267-94	0100	0110	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 1.200 <b>This Est:</b> 0.000 <b>Total:</b> 1.172	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,109.60
98048-3269-94	0100	0130	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	<b>Bid:</b> 3.870 <b>This Est:</b> 0.000 <b>Total:</b> 3.709	<b>Unit Price:</b> \$1,800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,676.20

Print Date: 05/08/2020  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98048-3267-94	0100	0120	716-13.03	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (8IN BARRIER LINE)	<b>Bid:</b>	390.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	3,605.000	<b>Total:</b>	\$7,210.00
98048-3261-94	0100	0140	716-13.04	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN DOTTED LINE)	<b>Bid:</b>	689.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3261-94	0100	0150	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3262-94	0100	0140	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3263-94	0100	0180	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3264-94	0100	0130	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3265-94	0100	0160	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3266-94	0100	0160	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3267-94	0100	0130	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50
98048-3269-94	0100	0140	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$2,062.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,062.50

Print Date: 05/08/2020  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98048-3269-94	0100	0150	730-26.08	EACH	FLASHING WARNING BEACON (DESCRIPTION)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> \$2,850.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$11,400.00