

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNT033 **Estimate Number:** 0003 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 9/1/2019 **to** 09/01/2019

<p>Contractor: Hudson Construction Company Contractor's Address: 1615 Sholar Avenue Chattanooga, TN 37406</p> <p>Contract Location: The resurfacing (microsurfacing) on S.R. 306 and S.R. 308 in</p> <p>Counties: BRADLEY, MCMINN, MEIGS</p> <p>Project(s) 06015-8216-14, 06017-8212-14, 54016-8225-14, 61016-8202-14</p>	<p>Time</p> <p>Allowed: 35.0 Days Charged: 35.0 Days Elapsed Calendar Days: 35.0 Days Percent Time: 100.00 % Percent Complete(\$): 100.81 % Percent Behind: --- %</p> <p>Dates</p> <p>Let: 02/08/2019 Awarded: 02/15/2019 Contract Executed: 02/26/2019 Date Notice to Proceed: 06/18/2019 Work Began: 06/18/2019 To Be Completed: 07/22/2019 Substantial Work Complete: 07/22/2019 Accepted: 08/20/2019</p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,785,121.36	\$1,850,910.85	\$-65,789.49	Current Contract:	\$1,771,256.18
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,785,121.36	\$1,850,910.85	\$-65,789.49		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$1,785,121.36	\$1,850,910.85	-65,789.49		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
06015-8216-14	18.07	STP-306(14)	368.55	The resurfacing (microsurfacing) on S.R. 306 from S.R. 308 (
06017-8212-14	25.03	STP-308(9)	-140,505.40	The resurfacing (microsurfacing) on S.R. 308 from S.R. 306 (
54016-8225-14	41.67	STP-305(14)	74,713.22	The resurfacing (microsurfacing) on S.R. 305 from west of I-
61016-8202-14	15.23	STP-306(15)	-365.86	The resurfacing (microsurfacing) on S.R. 306 from the Bradle

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	9008	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00
06017-8212-14	0100	9009	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00
54016-8225-14	0100	9010	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00
61016-8202-14	0100	9011	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	9000	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
06017-8212-14	0100	9001	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
54016-8225-14	0100	9002	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
61016-8202-14	0100	9003	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	9004	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
06017-8212-14	0100	9005	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
54016-8225-14	0100	9006	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
61016-8202-14	0100	9007	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
06017-8212-14	0100	0010	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid: 6.200 This Est: 0.000 Total: 4.946	Unit Price: \$310.00 This Est: \$0.00 Total: \$1,533.26
06015-8216-14	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 4.900 This Est: 0.000 Total: 4.399	Unit Price: \$310.00 This Est: \$0.00 Total: \$1,363.69
61016-8202-14	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 4.000 This Est: 0.000 Total: 3.347	Unit Price: \$310.00 This Est: \$0.00 Total: \$1,037.57

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
06015-8216-14	0100	0020	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	Bid:	70.000	Unit Price:	\$985.68
						This Est:	0.000	This Est:	\$0.00
						Total:	72.039	Total:	\$71,007.40
06017-8212-14	0100	0020	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	Bid:	99.000	Unit Price:	\$985.68
						This Est:	-64.678	This Est:	-\$63,751.81
						Total:	98.883	Total:	\$97,467.00
54016-8225-14	0100	0010	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	Bid:	159.000	Unit Price:	\$985.68
						This Est:	0.000	This Est:	\$0.00
						Total:	158.304	Total:	\$156,037.09
61016-8202-14	0100	0020	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	Bid:	58.000	Unit Price:	\$985.68
						This Est:	0.000	This Est:	\$0.00
						Total:	58.640	Total:	\$57,800.28

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0030	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid: 583.000 This Est: 0.000 Total: 578.258	Unit Price: \$118.68 This Est: \$0.00 Total: \$68,627.66
06017-8212-14	0100	0030	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid: 822.000 This Est: -637.411 Total: 798.155	Unit Price: \$118.68 This Est: \$-75,647.94 Total: \$94,725.04
54016-8225-14	0100	0020	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid: 1,324.000 This Est: 625.986 Total: 1,272.355	Unit Price: \$118.68 This Est: \$74,292.02 Total: \$151,003.09
61016-8202-14	0100	0030	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid: 477.000 This Est: 0.000 Total: 470.641	Unit Price: \$118.68 This Est: \$0.00 Total: \$55,855.67

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0040	414-04.03	TON	ASPHALT EMULSION (SCRUB SEAL)	Bid: 60.000 This Est: 0.000 Total: 59.610	Unit Price: \$866.60 This Est: \$0.00 Total: \$51,658.03
06017-8212-14	0100	0040	414-04.03	TON	ASPHALT EMULSION (SCRUB SEAL)	Bid: 85.000 This Est: 0.000 Total: 86.590	Unit Price: \$866.60 This Est: \$0.00 Total: \$75,038.89
54016-8225-14	0100	0030	414-04.03	TON	ASPHALT EMULSION (SCRUB SEAL)	Bid: 136.000 This Est: 0.000 Total: 134.140	Unit Price: \$866.60 This Est: \$0.00 Total: \$116,245.72
61016-8202-14	0100	0040	414-04.03	TON	ASPHALT EMULSION (SCRUB SEAL)	Bid: 52.000 This Est: 0.000 Total: 46.970	Unit Price: \$866.60 This Est: \$0.00 Total: \$40,704.20

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
06015-8216-14	0100	0050	414-04.04	TON	MINERAL AGGREGATE (SCRUB SEAL)	Bid:	497.000	Unit Price:	\$104.78
						This Est:	0.000	This Est:	\$0.00
						Total:	431.940	Total:	\$45,258.67
06017-8212-14	0100	0050	414-04.04	TON	MINERAL AGGREGATE (SCRUB SEAL)	Bid:	701.000	Unit Price:	\$104.78
						This Est:	0.000	This Est:	\$0.00
						Total:	607.170	Total:	\$63,619.27
54016-8225-14	0100	0040	414-04.04	TON	MINERAL AGGREGATE (SCRUB SEAL)	Bid:	1,129.000	Unit Price:	\$104.78
						This Est:	0.000	This Est:	\$0.00
						Total:	946.580	Total:	\$99,182.65
61016-8202-14	0100	0050	414-04.04	TON	MINERAL AGGREGATE (SCRUB SEAL)	Bid:	427.000	Unit Price:	\$104.78
						This Est:	0.000	This Est:	\$0.00
						Total:	350.990	Total:	\$36,776.73

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$12,888.00 This Est: \$0.00 Total: \$12,888.00
06017-8212-14	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$16,468.00 This Est: \$0.00 Total: \$16,468.00
54016-8225-14	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$31,504.00 This Est: \$0.00 Total: \$31,504.00
61016-8202-14	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$10,740.00 This Est: \$0.00 Total: \$10,740.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 335.000 This Est: 63.000 Total: 397.660	Unit Price: \$5.85 This Est: \$368.55 Total: \$2,326.31
06017-8212-14	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 395.000 This Est: -189.000 Total: 376.660	Unit Price: \$5.85 This Est: \$-1,105.65 Total: \$2,203.46
54016-8225-14	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 549.000 This Est: 72.000 Total: 693.320	Unit Price: \$5.85 This Est: \$421.20 Total: \$4,055.92
61016-8202-14	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 263.000 This Est: -62.540 Total: 300.660	Unit Price: \$5.85 This Est: \$-365.86 Total: \$1,758.86

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0080	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 230.000 This Est: 0.000 Total: 205.000	Unit Price: \$24.00 This Est: \$0.00 Total: \$4,920.00
06017-8212-14	0100	0080	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 252.000 This Est: 0.000 Total: 255.000	Unit Price: \$24.00 This Est: \$0.00 Total: \$6,120.00
54016-8225-14	0100	0070	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 500.000 This Est: 0.000 Total: 502.000	Unit Price: \$24.00 This Est: \$0.00 Total: \$12,048.00
61016-8202-14	0100	0080	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 190.000 This Est: 0.000 Total: 163.000	Unit Price: \$24.00 This Est: \$0.00 Total: \$3,912.00

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0090	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 230.000 This Est: 0.000 Total: 202.000	Unit Price: \$12.00 This Est: \$0.00 Total: \$2,424.00
06017-8212-14	0100	0090	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 252.000 This Est: 0.000 Total: 236.000	Unit Price: \$12.00 This Est: \$0.00 Total: \$2,832.00
54016-8225-14	0100	0080	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 500.000 This Est: 0.000 Total: 486.000	Unit Price: \$12.00 This Est: \$0.00 Total: \$5,832.00
61016-8202-14	0100	0090	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 190.000 This Est: 0.000 Total: 172.000	Unit Price: \$12.00 This Est: \$0.00 Total: \$2,064.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 160.000 This Est: 0.000 Total: 16.000	Unit Price: \$8.75 This Est: \$0.00 Total: \$140.00
06017-8212-14	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 125.000 This Est: 0.000 Total: 101.000	Unit Price: \$8.75 This Est: \$0.00 Total: \$883.75
54016-8225-14	0100	0090	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 299.000 This Est: 0.000 Total: 290.000	Unit Price: \$8.75 This Est: \$0.00 Total: \$2,537.50
61016-8202-14	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 50.000 This Est: 0.000 Total: 73.000	Unit Price: \$8.75 This Est: \$0.00 Total: \$638.75
06015-8216-14	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$225.00 This Est: \$0.00 Total: \$225.00
61016-8202-14	0100	0110	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$225.00 This Est: \$0.00 Total: \$225.00
54016-8225-14	0100	0100	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 30.000 This Est: 0.000 Total: 30.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$450.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0120	716-05.01	L.M.	PAINTED PAVEMENT MARKING (LINE)	Bid: 6.100 This Est: 0.000 Total: 41.085	Unit Price: \$575.00 This Est: \$0.00 Total: \$23,623.88
06017-8212-14	0100	0110	716-05.01	L.M.	PAINTED PAVEMENT MARKING (LINE)	Bid: 7.800 This Est: 0.000 Total: 61.059	Unit Price: \$575.00 This Est: \$0.00 Total: \$35,108.93
61016-8202-14	0100	0120	716-05.01	L.M.	PAINTED PAVEMENT MARKING (LINE)	Bid: 5.000 This Est: 0.000 Total: 11.184	Unit Price: \$575.00 This Est: \$0.00 Total: \$6,430.80
06015-8216-14	0100	0130	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 11.000 This Est: 0.000 Total: 12.551	Unit Price: \$750.00 This Est: \$0.00 Total: \$9,413.25
06017-8212-14	0100	0120	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 14.300 This Est: 0.000 Total: 12.646	Unit Price: \$750.00 This Est: \$0.00 Total: \$9,484.50
54016-8225-14	0100	0110	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 11.200 This Est: 0.000 Total: 32.837	Unit Price: \$750.00 This Est: \$0.00 Total: \$24,627.75
61016-8202-14	0100	0130	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 9.600 This Est: 0.000 Total: 12.848	Unit Price: \$750.00 This Est: \$0.00 Total: \$9,636.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0140	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 4.900 This Est: 0.000 Total: 4.582	Unit Price: \$3,750.00 This Est: \$0.00 Total: \$17,182.50
06017-8212-14	0100	0130	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 6.500 This Est: 0.000 Total: 6.219	Unit Price: \$3,750.00 This Est: \$0.00 Total: \$23,321.25
54016-8225-14	0100	0120	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 26.200 This Est: 0.000 Total: 27.285	Unit Price: \$3,750.00 This Est: \$0.00 Total: \$102,318.75
61016-8202-14	0100	0140	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 4.600 This Est: 0.000 Total: 4.650	Unit Price: \$3,750.00 This Est: \$0.00 Total: \$17,437.50
06015-8216-14	0100	0150	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid: 6.100 This Est: 0.000 Total: 5.536	Unit Price: \$1,800.00 This Est: \$0.00 Total: \$9,964.80
61016-8202-14	0100	0150	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid: 5.000 This Est: 0.000 Total: 5.042	Unit Price: \$1,800.00 This Est: \$0.00 Total: \$9,075.60
06017-8212-14	0100	0140	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid: 7.800 This Est: 0.000 Total: 7.717	Unit Price: \$2,200.00 This Est: \$0.00 Total: \$16,977.40

Print Date: 08/17/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
06015-8216-14	0100	0160	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$10,508.40 This Est: \$0.00 Total: \$10,508.40
06017-8212-14	0100	0150	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$13,427.40 This Est: \$0.00 Total: \$13,427.40
54016-8225-14	0100	0130	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$25,687.20 This Est: \$0.00 Total: \$25,687.20
61016-8202-14	0100	0160	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$8,757.00 This Est: \$0.00 Total: \$8,757.00