

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNT115 **Estimate Number:** 0014 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 8/1/2020 to 10/21/2020

<p>Contractor: R.D. Construction, LLC Contractor's Address: PO Box 95 Pikeville, TN 37367</p> <p>Contract Location: The on-call guardrail repair and new guardrail installation</p> <p>Counties: BEDFORD, CHEATHAM, DAVIDSON, DICKSON, GILES, HICKMAN, HOUSTON, HUMPHREYS, LAWRENCE, LEWIS, LINCOLN, MACON, MARSHALL, MAURY, MONTGOMERY, MOORE, PERRY, ROBERTSON, RUTHERFORD, SMITH, STEWART SUMNER, TROUSDALE, WAYNE, WILLIAMSON, WILSON</p> <p>Project(s) 98303-4135-04</p>	<p>Time</p> <p>Allowed: 414.0 Days Charged: 414.0 Days Elapsed Calendar Days: 414.0 Days Percent Time: 100.00 % Percent Complete(\$): 100.35 % Percent Behind: --- %</p> <p>Dates</p> <p>Let: 03/29/2019 Awarded: 04/16/2019 Contract Executed: 04/23/2019 Date Notice to Proceed: 05/14/2019 Work Began: 07/01/2019 To Be Completed: 06/30/2020 Substantial Work Complete: 06/30/2020 Accepted: 06/30/2020</p>	
--	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$3,819,522.90	\$3,823,722.90	\$-4,200.00	Current Contract:	\$3,780,767.50
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$3,819,522.90	\$3,823,722.90	\$-4,200.00		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$3,819,522.90	\$3,823,722.90	-4,200.00		

Print Date: 12/04/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98303-4135-04	100.00	N/A	-4,200.00	The on-call guardrail repair and new guardrail installation

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	9002	108-07	DAY	LIQUIDATED DAMAGES/ROUTINE WORK ORDER	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	9003	108-07	DAY	LIQUIDATED DAMAGES/EMERGENCY WORK ORDER	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	9004	108-07	DAY	LIQUIDATED DAMAGES/FAILURE TO COMPLETE WORK	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	9005	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	9006	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0010	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS	Bid: 216.000 This Est: 0.000 Total: 268.500	Unit Price: \$75.00 This Est: \$0.00 Total: \$20,137.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0020	705-01.02	L.F.	GUARDRAIL AT BRIDGE PIERS	Bid: 35.000 This Est: 0.000 Total: 0.000	Unit Price: \$35.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0030	705-01.04	L.F.	METAL BEAM GUARD FENCE	Bid: 240.000 This Est: 0.000 Total: 37.500	Unit Price: \$65.00 This Est: \$0.00 Total: \$2,437.50
98303-4135-04	0700	9007	705-01.13	EACH	ROCK DRILLING FOR GUARDRAIL POST	Bid: 0.000 This Est: 0.000 Total: 244.000	Unit Price: \$34.00 This Est: \$0.00 Total: \$8,296.00
98303-4135-04	0700	9001	705-01.50	L.F.	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$93.75 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0050	705-02.01	L.F.	SINGLE GUARDRAIL, WITH RUB-RAIL (TYPE 2)	Bid: 75.000 This Est: 0.000 Total: 75.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$1,125.00
98303-4135-04	0700	0060	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2)	Bid: 30,000.000 This Est: 0.000 Total: 27,160.700	Unit Price: \$17.00 This Est: \$0.00 Total: \$461,731.90
98303-4135-04	0700	0070	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TC 31IN	Bid: 500.000 This Est: 0.000 Total: 394.000	Unit Price: \$25.00 This Est: \$0.00 Total: \$9,850.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0080	705-02.20	L.F.	SINGLE GUARDRAIL (TYPE 2) LONG POST (6 FT-9 FT)	Bid: 350.000	Unit Price: \$23.50
						This Est: 0.000	This Est: \$0.00
						Total: 2,487.500	Total: \$58,456.25
98303-4135-04	0700	0090	705-02.25	L.F.	SINGLE GUARDRAIL (TYPE 2) LONG POST (9 FT-12 FT)	Bid: 125.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 937.500	Total: \$23,437.50
98303-4135-04	0700	9000	705-02.50	L.F.	SHOP CURVED GUARDRAIL	Bid: 0.000	Unit Price: \$25.50
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98303-4135-04	0700	0100	705-03.01	L.F.	MEDIAN DIVIDER GUARDRAIL, WITH RUB-RAIL (TYPE 2)	Bid: 50.000	Unit Price: \$15.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98303-4135-04	0700	0110	705-03.02	L.F.	MEDIAN DIVIDER GUARDRAIL (TYPE 2)	Bid: 50.000	Unit Price: \$15.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98303-4135-04	0700	0120	705-03.03	L.F.	MEDIAN DIVIDER GUARDRAIL (TYPE 2) (27" MT HT)	Bid: 225.000	Unit Price: \$15.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98303-4135-04	0700	0130	705-03.04	L.F.	MEDIAN DIVIDER GUARDRAIL AT CONCRETE BARRIER	Bid: 50.000	Unit Price: \$15.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0140	705-04.02	EACH	GUARDRAIL TERMINAL (TYPE 12)	Bid: 4.000 This Est: 0.000 Total: 1.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$500.00
98303-4135-04	0700	0150	705-04.03	EACH	GUARDRAIL TERMINAL (TYPE 13)	Bid: 44.000 This Est: 0.000 Total: 39.000	Unit Price: \$700.00 This Est: \$0.00 Total: \$27,300.00
98303-4135-04	0700	0160	705-04.05	EACH	GUARDRAIL TERMINAL (TYPE-IN-LINE)	Bid: 10.000 This Est: 0.000 Total: 17.000	Unit Price: \$750.00 This Est: \$0.00 Total: \$12,750.00
98303-4135-04	0700	0170	705-04.11	TON	STONE FOR GUARDRAIL END TERMINAL PAD	Bid: 10,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0180	705-04.24	S.F.	GUARDRAIL END TERMINAL DELINEATION SHEETING	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: \$55.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0190	705-04.29	EACH	C-A-T CRASH CUSHION ATTENUATING TERMINAL	Bid: 4.000 This Est: 0.000 Total: 5.000	Unit Price: \$4,800.00 This Est: \$0.00 Total: \$24,000.00
98303-4135-04	0700	0200	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL3	Bid: 15,000.000 This Est: 0.000 Total: 13,405.000	Unit Price: \$19.00 This Est: \$0.00 Total: \$254,695.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0210	705-06.10	EACH	GR TERMINAL TRAILING END (TYPE 13) MASH TL3	Bid: 10.000 This Est: 0.000 Total: 18.000	Unit Price: \$1,100.00 This Est: \$0.00 Total: \$19,800.00
98303-4135-04	0700	0220	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL3	Bid: 10.000 This Est: 0.000 Total: 2.000	Unit Price: \$750.00 This Est: \$0.00 Total: \$1,500.00
98303-4135-04	0700	0230	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid: 500.000 This Est: 0.000 Total: 608.000	Unit Price: \$2,700.00 This Est: \$0.00 Total: \$1,641,600.00
98303-4135-04	0700	0240	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL2	Bid: 10.000 This Est: 0.000 Total: 4.000	Unit Price: \$2,000.00 This Est: \$0.00 Total: \$8,000.00
98303-4135-04	0700	0250	705-10.30	L.F.	GUARDRAIL ATTACHMENT TO SLOPE FACE ENDPOST	Bid: 35.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0260	705-10.31	L.F.	GUARDRAIL ATTACHMENT TO VERTICAL FACE ENDPOST	Bid: 35.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0270	705-10.32	EACH	GUARDRAIL ATTACHMENT TO EXISTING BRIDGE PIER PROTECTION	Bid: 44.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0280	705-11.01	L.F.	GUARDRAIL AT BRIDGE ENDS (POWDER COATED)	Bid: 87.000 This Est: 0.000 Total: 0.000	Unit Price: \$85.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0290	705-11.03	L.F.	SINGLE GUARDRAIL (TYPE 2) (POWDER COATED)	Bid: 700.000 This Est: 0.000 Total: 0.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0300	705-11.08	EACH	GUARDRAIL TERMINAL (TYPE 13) (POWDER COATED)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,475.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0310	706-01	L.F.	GUARDRAIL REMOVED	Bid: 2,800.000 This Est: 0.000 Total: 2,050.000	Unit Price: \$0.25 This Est: \$0.00 Total: \$512.50
98303-4135-04	0700	0320	706-02.21	L.F.	RESET SINGLE GUARDRAIL (TYPE 2)	Bid: 560.000 This Est: 0.000 Total: 0.000	Unit Price: \$7.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0330	706-03.01	EACH	POSTS FURNISHED	Bid: 16.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0340	706-06.02	L.F.	MEDIAN DIVIDER THRIE RAIL (TYPE 2)	Bid: 35.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0350	706-06.03	L.F.	RADIUS RAIL	Bid: 1,400.000 This Est: 0.000 Total: 2,425.000	Unit Price: \$23.50 This Est: \$0.00 Total: \$56,987.50
98303-4135-04	0700	0360	706-06.05	L.F.	RADIUS RAIL LONG POST (6-9 FT)	Bid: 75.000 This Est: 0.000 Total: 12.500	Unit Price: \$25.00 This Est: \$0.00 Total: \$312.50
98303-4135-04	0700	0370	706-06.06	L.F.	RADIUS RAIL LONG POST (9-12 FT)	Bid: 75.000 This Est: 0.000 Total: 12.500	Unit Price: \$27.50 This Est: \$0.00 Total: \$343.75
98303-4135-04	0700	0380	706-10.26	EACH	ROUNDED END ELEMENT	Bid: 36.000 This Est: 0.000 Total: 93.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$9,300.00
98303-4135-04	0700	0390	706-10.54	L.F.	RE-ALIGN GUARDRAIL	Bid: 2,100.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.50 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0400	706-10.56	EACH	BUFFER ENDS 88"	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0410	706-10.71	EACH	HAZARD MARKERS	Bid: 7.000 This Est: 0.000 Total: 0.000	Unit Price: \$35.00 This Est: \$0.00 Total: \$0.00

Print Date: 12/04/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0420	706-10.72	EACH	PULL AND REINSTALL GUARDARAIL POST FOR VERIFICATION	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$150.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0430	706-10.74	C.Y.	CONCRETE BARRIER WALL REPAIR	Bid: 20.000 This Est: 0.000 Total: 8.500	Unit Price: \$3,500.00 This Est: \$0.00 Total: \$29,750.00
98303-4135-04	0700	0440	706-10.80	EACH	MICHIGAN AND MODIFIED MICHIGAN END SHOE	Bid: 10.000 This Est: 0.000 Total: 24.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$1,200.00
98303-4135-04	0700	0450	706-10.81	EACH	GUARDRAIL REFLECTORS	Bid: 80.000 This Est: 0.000 Total: 0.000	Unit Price: \$7.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0460	706-10.82	C.Y.	CONCRETE BRIDGE END OR PIEI PROTECTION REPAIR	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: \$4,000.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0470	706-10.83	EACH	DRILL BR. PAR. WALL FOR MICHIGAN END SHOE	Bid: 12.000 This Est: 0.000 Total: 0.000	Unit Price: \$200.00 This Est: \$0.00 Total: \$0.00
98303-4135-04	0700	0480	712-01.02	EACH	LANE CLOSURE	Bid: 1,188.000 This Est: -6.000 Total: 1,239.000	Unit Price: \$700.00 This Est: \$-4,200.00 Total: \$867,300.00

Print Date: 12/04/2020
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98303-4135-04	0700	0490	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD	Bid: 300.000	Unit Price: \$800.00
						This Est: 0.000	This Est: \$0.00
						Total: 236.000	Total: \$188,800.00
98303-4135-04	0700	0500	717-01	LS	MOBILIZATION	Bid: 1.000	Unit Price: \$40,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$40,000.00
98303-4135-04	0700	0510	717-01.04	EACH	MOBILIZATION (DESCRIPTION)/ (EMERGENCY CALL-OUT)	Bid: 25.000	Unit Price: \$950.00
						This Est: 0.000	This Est: \$0.00
						Total: 52.000	Total: \$49,400.00