

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract: CNT168 Estimate Number: 0006 Estimate Type: Final Estimate Approved: No Pay Period: 1/31/2020 to 09/04/2020																															
Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville, TN 37202 Contract Location: The resurfacing on S.R. 386 from the bridge over U.S. 31E (S Counties: SUMNER Project(s) 83076-4254-04, 83076-8254-14																															
Allowed: 143.0 Days Charged: 141.0 Days Elapsed Calendar Days: 141.0 Days Percent Time: 98.60 % Percent Complete(\$): 104.57 % Percent Behind: --- % Dates Let: 05/10/2019 Awarded: 05/29/2019 Contract Executed: 06/05/2019 Date Notice to Proceed: 06/26/2019 Work Began: 09/08/2019 To Be Completed: 11/15/2019 Substantial Work Complete: 11/13/2019 Accepted: 01/10/2020																															
<table> <tr> <th></th><th>Total to Date</th><th>Previous to Date</th><th>This Estimate</th></tr> <tr> <td>Total Earnings:</td><td>\$2,057,355.43</td><td>\$2,020,555.43</td><td>\$36,800.00</td></tr> <tr> <td>Stockpiled Materials:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Amount Due:</td><td>\$2,057,355.43</td><td>\$2,020,555.43</td><td>\$36,800.00</td></tr> <tr> <td>Test Report Payment Adjustments :</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Material Discrepancy Adjustments:</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr> <tr> <td>Payment Due:</td><td>\$2,057,355.43</td><td>\$2,020,555.43</td><td>36,800.00</td></tr> </table>					Total to Date	Previous to Date	This Estimate	Total Earnings:	\$2,057,355.43	\$2,020,555.43	\$36,800.00	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$2,057,355.43	\$2,020,555.43	\$36,800.00	Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$2,057,355.43	\$2,020,555.43	36,800.00
	Total to Date	Previous to Date	This Estimate																												
Total Earnings:	\$2,057,355.43	\$2,020,555.43	\$36,800.00																												
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																												
Amount Due:	\$2,057,355.43	\$2,020,555.43	\$36,800.00																												
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00																												
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																												
Payment Due:	\$2,057,355.43	\$2,020,555.43	36,800.00																												
Current Contract: \$1,977,208.04 Original Contract: \$1,977,208.04 Amounts																															

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
83076-4254-04	5.18	N/A	0.00		SR-386 Bridge over SR-6			
83076-8254-14	94.82	NH-386(23)	36,800.00		The resurfacing on S.R. 386 from the bridge over U.S. 31E (S			

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-4254-04	0500	9017	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	9018	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-4254-04	0500	9015	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	9016	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-4254-04	0500	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	9012	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9012	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-10,163.750	Adj Total:	-10,163.75

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-4254-04	0500	9013	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	18.000	Unit Price:	\$1,650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	441.000	Unit Price:	\$32.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0030	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	1,000.000	Unit Price:	\$76.00
						This Est:	0.000	This Est:	\$0.00
						Total:	999.980	Total:	\$75,998.48
83076-8254-14	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9006	ADJUSTMENT	307	AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-1,059.970	Adj Total:	-1,059.97

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-8254-14	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
		0100	9007		ADJUSTMENT 307 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	888.000	Adj Total:	888.00
83076-8254-14	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	86.000	Unit Price:	\$800.00
						This Est:	46.000	This Est:	\$36,800.00
						Total:	78.500	Total:	\$62,800.00
83076-8254-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0050	407-07.01	LS	INTELLIGENT COMPACTION EQUIPMENT	Bid:	1.000	Unit Price:	\$5,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$5,000.00
83076-8254-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-8254-14	0100	0060	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	12,820.000	Unit Price:	\$78.00
						This Est:	0.000	This Est:	\$0.00
						Total:	14,054.840	Total:	\$1,096,277.52
83076-8254-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-8,483.080	Adj Total:	-8,483.08
83076-4254-04	0500	9009	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	9010	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	31,773.590	Total:	\$31,773.59
83076-8254-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9002	ADJUSTMENT		411 Anti-Strip Adjustment	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	12,715.500	Adj Total:	12,715.50

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-8254-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0070	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	17.400	Unit Price:	\$410.00
						This Est:	0.000	This Est:	\$0.00
						Total:	17.400	Total:	\$7,134.00
83076-8254-14	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	12,699.000	Unit Price:	\$15.00
						This Est:	0.000	This Est:	\$0.00
						Total:	13,066.320	Total:	\$195,994.80
83076-8254-14	0100	0090	501-01.13	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10" FAST TRACK	Bid:	3.000	Unit Price:	\$1,033.33
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-4254-04	0500	0010	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid:	402.000	Unit Price:	\$255.00
						This Est:	0.000	This Est:	\$0.00
						Total:	445.000	Total:	\$113,475.00
83076-8254-14	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$88,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$88,000.00
83076-8254-14	0100	0110	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	100.000	Unit Price:	\$10.30
						This Est:	0.000	This Est:	\$0.00
						Total:	62.000	Total:	\$638.60

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-8254-14	0100	0120	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	4.000	Unit Price:	\$5.15
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0130	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,583.000	Unit Price:	\$6.70
						This Est:	0.000	This Est:	\$0.00
						Total:	2,003.300	Total:	\$13,422.11
83076-8254-14	0100	0140	712-06.16	EACH	SIGNS (CONSTRUCTION) (REDUCED SPEED WARNING)	Bid:	2.000	Unit Price:	\$570.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
83076-8254-14	0100	0150	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$950.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$950.00
83076-8254-14	0100	0160	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	Bid:	500.000	Unit Price:	\$103.00
						This Est:	0.000	This Est:	\$0.00
						Total:	412.750	Total:	\$42,513.25
83076-8254-14	0100	0170	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$5,700.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$11,400.00
83076-8254-14	0100	0180	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	967.000	Unit Price:	\$30.60
						This Est:	0.000	This Est:	\$0.00
						Total:	677.000	Total:	\$20,716.20

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
83076-8254-14	0100	0190	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	967.000	Unit Price:	\$10.20
						This Est:	0.000	This Est:	\$0.00
						Total:	635.000	Total:	\$6,477.00
83076-8254-14	0100	0200	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	1,000.000	Unit Price:	\$10.20
						This Est:	0.000	This Est:	\$0.00
						Total:	55.630	Total:	\$567.43
83076-8254-14	0100	0210	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	2,845.000	Unit Price:	\$12.25
						This Est:	0.000	This Est:	\$0.00
						Total:	4,905.000	Total:	\$60,086.25
83076-8254-14	0100	0220	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6 LINE)	Bid:	20.500	Unit Price:	\$1,125.00
						This Est:	0.000	This Est:	\$0.00
						Total:	28.856	Total:	\$32,463.00
83076-8254-14	0100	0230	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	20.000	Unit Price:	\$5,100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	19.974	Total:	\$101,867.40
83076-8254-14	0100	0240	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	2,650.000	Unit Price:	\$2.05
						This Est:	0.000	This Est:	\$0.00
						Total:	1,069.000	Total:	\$2,191.45
83076-8254-14	0100	0250	716-13.08	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (8IN BARRIER LINE)	Bid:	3,800.000	Unit Price:	\$3.05
						This Est:	0.000	This Est:	\$0.00
						Total:	1,873.000	Total:	\$5,712.65

Print Date: 10/06/2020
JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
83076-8254-14	0100	0260	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$88,000.00 This Est: \$0.00 Total: \$88,000.00