

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNT374 **Estimate Number:** 0006 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 12/1/2020 to 03/17/2021

<p>Contractor: Talley Construction Company, Inc. Contractor's Address: P O Box 357 Rossville, GA 30741</p> <p>Contract Location: The resurfacing on I-24 from the Georgia State line (L.M. 0).</p> <p>Counties: HAMILTON</p> <p>Project(s) 33002-8179-44</p>	<p>Allowed: 277.0 Days Charged: 277.0 Days Elapsed Calendar Days: 277.0 Days Percent Time: 100.00 % Percent Complete(\$): 99.82 % Percent Behind: 0.18 %</p> <p>Dates Let: 12/13/2019 Awarded: 12/20/2019 Contract Executed: 01/08/2020 Date Notice to Proceed: 01/29/2020 Work Began: 06/30/2020 To Be Completed: 10/31/2020 Substantial Work Complete: 10/31/2020 Accepted: 11/19/2020</p>	
---	--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$6,076,917.97	\$6,079,146.51	\$-2,228.54	Current Contract:	\$6,342,517.54
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$6,076,917.97	\$6,079,146.51	\$-2,228.54	Original Contract:	\$6,179,177.64
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$6,076,917.97	\$6,079,146.51	-2,228.54		

Print Date: 05/25/2021
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
33002-8179-44	100.00	NH-I-24-3(100)	-2,228.54	The resurfacing on I-24 from the Georgia State line (L.M. 0.

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid: 1.000	Unit Price: \$3,360.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$3,360.00
33002-8179-44	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
33002-8179-44	0100	9012	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
33002-8179-44	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9009	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est 19.970	Adj This Est 19.97
						Adj Total: -36,666.950	Adj Total: -36,666.95
33002-8179-44	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: -1,793.890	Total: \$-1,793.89
	0100	9010	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est 103.360	Adj This Est 103.36
						Adj Total: -175,999.680	Adj Total: -175,999.68

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0020	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid: 100.000 This Est: 0.000 Total: 135.970	Unit Price: \$171.83 This Est: \$0.00 Total: \$23,363.73
33002-8179-44	0100	9006	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$257.75 This Est: \$0.00 Total: \$0.00
33002-8179-44	0100	9007	203-05	C.Y.	UNDERCUTTING	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$257.75 This Est: \$0.00 Total: \$0.00
33002-8179-44	0100	0030	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 28.000 This Est: 0.000 Total: 28.000	Unit Price: \$1,077.75 This Est: \$0.00 Total: \$30,177.00
33002-8179-44	0100	0040	303-01	TON	MINERAL AGGREGATE , TYPE A BASE, GRADING D	Bid: 2,621.000 This Est: 0.000 Total: 717.250	Unit Price: \$35.58 This Est: \$0.00 Total: \$25,519.76
33002-8179-44	0100	0050	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid: 3,463.000 This Est: 0.000 Total: 3,276.790	Unit Price: \$105.52 This Est: \$0.00 Total: \$345,766.88
33002-8179-44	0100	0060	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid: 3,738.000 This Est: 0.000 Total: 4,327.300	Unit Price: \$110.33 This Est: \$0.00 Total: \$477,431.01

Print Date: 05/25/2021
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0070	307-03.10	TON	ASPHALT CONC MIX (PG76-22) (BPMB-HM) GR CS	Bid: 7,986.000	Unit Price: \$121.96
						This Est: -20.000	This Est: \$-2,439.20
						Total: 9,074.020	Total: \$1,106,667.48
33002-8179-44	0100	9001	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9001	ADJUSTMENT	307 AC Content Adjustment	Adj This Est 90.000	Adj This Est 90.00	
					Adj Total: -71,943.120	Adj Total: -71,943.12	
33002-8179-44	0100	9002	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9002	ADJUSTMENT	307 Anti-Strip Adjustment	Adj This Est 0.000	Adj This Est 0.00	
					Adj Total: 12,976.500	Adj Total: 12,976.50	
33002-8179-44	0100	9003	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
33002-8179-44	0100	0080	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 21.000	Unit Price: \$797.62
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
33002-8179-44	0100	0090	403-01.10	S.Y.	High Performance Fog Seals	Bid: 6,759.000	Unit Price: \$2.24
						This Est: 0.000	This Est: \$0.00
						Total: 6,523.900	Total: \$14,613.54

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0100	403-02.01	TON	TRACKLESS TACK COAT	Bid: 245.000 This Est: 0.000 Total: 149.850	Unit Price: \$764.75 This Est: \$0.00 Total: \$114,597.79
33002-8179-44	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
33002-8179-44	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
33002-8179-44	0100	9500	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid: 0.000 This Est: 0.000 Total: 415.370	Unit Price: \$226.51 This Est: \$0.00 Total: \$94,085.46
33002-8179-44	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
33002-8179-44	0100	0110	411-03.23	TON	ACS MIX (PG76-22) OGFC	Bid: 16,986.000 This Est: 0.000 Total: 15,893.980	Unit Price: \$136.23 This Est: \$0.00 Total: \$2,165,236.90
33002-8179-44	0100	9011	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid: 0.000 This Est: 0.000 Total: 156,568.350	Unit Price: \$1.00 This Est: \$0.00 Total: \$156,568.35

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	9008	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9008	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 17,224.500	Adj This Est 0.00 Adj Total: 17,224.50	
33002-8179-44	0100	0120	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 25.900 This Est: 0.000 Total: 25.400	Unit Price: \$541.19 This Est: \$0.00 Total: \$13,746.23
33002-8179-44	0100	0130	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid: 26,489.000 This Est: 0.000 Total: 29,967.040	Unit Price: \$26.31 This Est: \$0.00 Total: \$788,432.82
33002-8179-44	0100	0140	502-03.24	C.Y.	FULL DEPTH PCC PAVEMENT REPAIR HIGH EARLY (DESCRIPTION)	Bid: 100.000 This Est: 0.000 Total: 135.970	Unit Price: \$284.49 This Est: \$0.00 Total: \$38,682.11
33002-8179-44	0100	0150	502-04.01	L.F.	SAWING CONCRETE PAVEMENT (FULL DEPTH)	Bid: 588.000 This Est: 0.000 Total: 588.000	Unit Price: \$4.76 This Est: \$0.00 Total: \$2,798.88
33002-8179-44	0100	0160	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TC 31IN	Bid: 13.000 This Est: 0.000 Total: 13.000	Unit Price: \$112.00 This Est: \$0.00 Total: \$1,456.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0170	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid: 13.000 This Est: 0.000 Total: 10.000	Unit Price: \$1,120.00 This Est: \$0.00 Total: \$11,200.00
33002-8179-44	0100	0180	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid: 57,128.000 This Est: 0.000 Total: 51,772.000	Unit Price: \$1.84 This Est: \$0.00 Total: \$95,260.48
33002-8179-44	0100	0190	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid: 13.000 This Est: 0.000 Total: 13.000	Unit Price: \$2,744.00 This Est: \$0.00 Total: \$35,672.00
33002-8179-44	0100	0200	706-01	L.F.	GUARDRAIL REMOVED	Bid: 650.000 This Est: 0.000 Total: 650.000	Unit Price: \$2.24 This Est: \$0.00 Total: \$1,456.00
33002-8179-44	0100	0210	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$127,500.00 This Est: \$0.00 Total: \$127,500.00
33002-8179-44	0100	9501	712-01.01	LS	ADDITIONAL TRAFFIC CONTROL	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: \$7,350.00 This Est: \$0.00 Total: \$7,350.00
33002-8179-44	0100	0220	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 424.000 This Est: 0.000 Total: 400.000	Unit Price: \$8.40 This Est: \$0.00 Total: \$3,360.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0230	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: \$28.00 This Est: \$0.00 Total: \$0.00
33002-8179-44	0100	0240	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 3,543.000 This Est: -0.340 Total: 1,807.660	Unit Price: \$7.84 This Est: -\$2.67 Total: \$14,172.05
33002-8179-44	0100	0250	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 4.000 This Est: 0.000 Total: 3.000	Unit Price: \$2,268.00 This Est: \$0.00 Total: \$6,804.00
33002-8179-44	0100	9502	712-08.06	HOUR	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 1,128.500	Unit Price: \$45.00 This Est: \$0.00 Total: \$50,782.50
33002-8179-44	0100	0260	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid: 10.000 This Est: 0.000 Total: 10.000	Unit Price: \$5,880.00 This Est: \$0.00 Total: \$58,800.00
33002-8179-44	0100	0270	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	Bid: 1,000.000 This Est: 0.000 Total: 743.000	Unit Price: \$109.20 This Est: \$0.00 Total: \$81,135.60
33002-8179-44	0100	0280	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 1,865.000 This Est: 0.000 Total: 425.000	Unit Price: \$40.88 This Est: \$0.00 Total: \$17,374.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0290	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$3,640.00 This Est: \$0.00 Total: \$14,560.00
33002-8179-44	0100	0300	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 1,138.000 This Est: 0.000 Total: 1,271.000	Unit Price: \$24.64 This Est: \$0.00 Total: \$31,317.44
33002-8179-44	0100	0310	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 1,138.000 This Est: 0.000 Total: 1,191.000	Unit Price: \$8.96 This Est: \$0.00 Total: \$10,671.36
33002-8179-44	0100	0320	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 80.000 This Est: 0.000 Total: 75.540	Unit Price: \$20.16 This Est: \$0.00 Total: \$1,522.89
33002-8179-44	0100	0330	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 145.000 This Est: 0.000 Total: 130.000	Unit Price: \$11.20 This Est: \$0.00 Total: \$1,456.00
33002-8179-44	0100	0340	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$168.00 This Est: \$0.00 Total: \$168.00
33002-8179-44	0100	0350	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 1,683.000 This Est: 0.000 Total: 1,379.000	Unit Price: \$7.56 This Est: \$0.00 Total: \$10,425.24

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0360	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid: 59.000 This Est: 0.000 Total: 56.000	Unit Price: \$21.00 This Est: \$0.00 Total: \$1,176.00
33002-8179-44	0100	0370	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid: 6.000 This Est: 0.000 Total: 6.000	Unit Price: \$252.00 This Est: \$0.00 Total: \$1,512.00
33002-8179-44	0100	0380	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: \$252.00 This Est: \$0.00 Total: \$756.00
33002-8179-44	0100	0390	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: \$280.00 This Est: \$0.00 Total: \$840.00
33002-8179-44	0100	0400	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 180.000 This Est: 0.000 Total: 190.000	Unit Price: \$20.16 This Est: \$0.00 Total: \$3,830.40
33002-8179-44	0100	0410	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid: 5.000 This Est: 0.000 Total: 4.000	Unit Price: \$252.00 This Est: \$0.00 Total: \$1,008.00
33002-8179-44	0100	0420	716-05.20	L.M.	PAINTED PAVEMENT MARKING ((LINE)	Bid: 66.500 This Est: 0.000 Total: 59.944	Unit Price: \$924.00 This Est: \$0.00 Total: \$55,388.26

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0430	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 11,234.000 This Est: 0.000 Total: 10,176.000	Unit Price: \$0.56 This Est: \$0.00 Total: \$5,698.56
33002-8179-44	0100	0440	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$2,464.00 This Est: \$0.00 Total: \$4,928.00
33002-8179-44	0100	0450	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 30.800 This Est: 0.000 Total: 31.515	Unit Price: \$4,760.00 This Est: \$0.00 Total: \$150,011.40
33002-8179-44	0100	0460	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid: 7,320.000 This Est: 0.000 Total: 5,566.000	Unit Price: \$2.52 This Est: \$0.00 Total: \$14,026.32
33002-8179-44	0100	0470	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 2,140.000 This Est: 0.000 Total: 2,044.000	Unit Price: \$1.68 This Est: \$0.00 Total: \$3,433.92
33002-8179-44	0100	0480	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	Bid: 1,320.000 This Est: 0.000 Total: 1,883.000	Unit Price: \$3.64 This Est: \$0.00 Total: \$6,854.12
33002-8179-44	0100	0490	716-12.10	L.F.	ENHANCED FLAT LINE THERMO (12IN DOTTED)	Bid: 766.000 This Est: 0.000 Total: 483.000	Unit Price: \$3.64 This Est: \$0.00 Total: \$1,758.12

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33002-8179-44	0100	0500	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid: 4.600 This Est: 0.000 Total: 2.308	Unit Price: \$3,136.00 This Est: \$0.00 Total: \$7,237.89
33002-8179-44	0100	0510	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$83,000.00 This Est: \$0.00 Total: \$83,000.00
33002-8179-44	0100	0520	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$560.00 This Est: \$0.00 Total: \$2,240.00
33002-8179-44	0100	0530	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC)	Bid: 40.000 This Est: 0.000 Total: 40.000	Unit Price: \$16.80 This Est: \$0.00 Total: \$672.00
33002-8179-44	0100	0540	730-14.02	L.F.	SAW SLOT	Bid: 800.000 This Est: 0.000 Total: 581.000	Unit Price: \$5.32 This Est: \$0.00 Total: \$3,090.92
33002-8179-44	0100	0550	730-14.03	L.F.	LOOP WIRE	Bid: 3,000.000 This Est: 0.000 Total: 2,580.000	Unit Price: \$0.84 This Est: \$0.00 Total: \$2,167.20