

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contract:CNU019 **Estimate Number:** 0012 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 7/21/2021 to 10/31/2022

<p>Contractor: Superior Pavement Marking, Inc. Contractor's Address: 3131 E. Governor John Sevier Highway Knoxville, TN 37914</p> <p>Contract Location: The retracing of pavement markings with spray thermoplastic</p> <p>Counties: ANDERSON, BLOUNT, CAMPBELL, CARTER, CLAIBORNE, COCKE, GRAINGER, GREENE, HAMBLLEN, HANCOCK, HAWKINS, JEFFERSON, JOHNSON, KNOX, LOUDON, MONROE, MORGAN, ROANE, SCOTT, SEVIER, SULLIVAN, UNICOI, UNIOI WASHINGTON</p> <p>Project(s) 98100-4158-04, 98100-4159-04</p>	<p>Time</p> <p>Allowed: 450.0 Days Charged: 463.0 Days Elapsed Calendar Days: 463.0 Days Percent Time: 102.89 % Percent Complete(\$): 98.81 % Percent Behind: 4.08 %</p> <p>Dates</p> <p>Let: 02/07/2020 Awarded: 02/28/2020 Contract Executed: 03/17/2020 Date Notice to Proceed: 04/07/2020 Work Began: 04/21/2020 To Be Completed: 06/30/2021 Substantial Work Complete: 07/13/2021 Accepted:</p>	
---	--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$3,421,920.02	\$3,433,687.02	\$-11,767.00	Current Contract: Original Contract:	\$3,465,668.80 \$3,465,668.80
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$3,421,920.02	\$3,433,687.02	\$-11,767.00		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$3,421,920.02	\$3,433,687.02	-11,767.00		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98100-4158-04	9.01	NA	0.00	The random on-call pavement marking on various Interstate an
98100-4159-04	90.99	NA	-11,767.00	The retracing of pavement markings with spray thermoplastic

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98100-4159-04	0700	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: -12.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$-12,000.00
98100-4158-04	0700	9002	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	9004	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98100-4159-04	0700	9003	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98100-4159-04	0700	9005	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00

Print Date: 11/23/2022
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0010	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$600.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$600.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0030	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$600.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0040	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$600.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0050	712-01.50	EACH	MAINTENANCE OF TRAFFIC	Bid: 30.000 This Est: 0.000 Total: 18.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$18,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	9006	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	9008	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
98100-4159-04	0700	9007	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: -11,377.370 Total: 10,593.250	Unit Price: \$1.00 This Est: \$-11,377.37 Total: \$10,593.25
98100-4159-04	0700	9009	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0060	713-02.34	EACH	DELINEATORS (ALL)	Bid: 1,000.000 This Est: 0.000 Total: 0.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0070	716-01.11	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0080	716-01.12	EACH	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	Bid: 625.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0090	716-01.13	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (2 COLOR LENS)	Bid: 350.000 This Est: 0.000 Total: 0.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0100	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0110	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 250.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0120	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$20.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0130	716-01.40	EACH	REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER	Bid: 700.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0140	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid: 150.000 This Est: 0.000 Total: 357.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$1,785.00
98100-4158-04	0700	0150	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 500.000 This Est: 0.000 Total: 640.339	Unit Price: \$14.00 This Est: \$0.00 Total: \$8,964.75

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 900.000 This Est: 0.000 Total: 855.000	Unit Price: \$7.00 This Est: \$0.00 Total: \$5,985.00
98100-4158-04	0700	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 120.000 This Est: 0.000 Total: 56.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$4,200.00
98100-4158-04	0700	0180	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 100.000 This Est: 0.000 Total: 303.000	Unit Price: \$5.75 This Est: \$0.00 Total: \$1,742.25
98100-4158-04	0700	0190	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8 DOTTED LINE)	Bid: 400.000 This Est: 0.000 Total: 302.000	Unit Price: \$2.00 This Est: \$0.00 Total: \$604.00
98100-4158-04	0700	0200	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0210	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 25.000 This Est: 0.000 Total: 4.000	Unit Price: \$125.00 This Est: \$0.00 Total: \$500.00
98100-4158-04	0700	0220	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: \$225.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0230	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid: 5.000	Unit Price: \$200.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$200.00
98100-4158-04	0700	0240	716-03.04	EACH	PLASTIC WORD PAVEMENT MARKING (SCHOOL)	Bid: 5.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0250	716-03.05	EACH	PLASTIC WORD PAVEMENT MARKING (BIKE LANE)	Bid: 10.000	Unit Price: \$175.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0260	716-03.06	EACH	PLASTIC WORD PAVEMENT MARKING (SIGNAL AHEAD)	Bid: 8.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0270	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid: 10.000	Unit Price: \$125.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0280	716-03.08	EACH	PLASTIC WORD PAVEMENT MARKING (PED-XING)	Bid: 4.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0290	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 5.000	Unit Price: \$125.00
						This Est: 0.000	This Est: \$0.00
						Total: 4.000	Total: \$500.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0300	716-04.02	EACH	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	Bid: 5.000	Unit Price: \$150.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0310	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 400.000	Unit Price: \$4.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0320	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid: 10.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 11.000	Total: \$825.00
98100-4158-04	0700	0330	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid: 10.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0340	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid: 10.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$75.00
98100-4158-04	0700	0350	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	Bid: 10.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0360	716-04.09	EACH	PLASTIC PAVEMENT MARKING (H.O.V. DIAMOND)	Bid: 20.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

Print Date: 11/23/2022
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0370	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0380	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 75.000 This Est: 0.000 Total: 27.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$135.00
98100-4158-04	0700	0390	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid: 20.000 This Est: 0.000 Total: 9.000	Unit Price: \$75.00 This Est: \$0.00 Total: \$675.00
98100-4158-04	0700	0400	716-04.15	EACH	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW SHARED	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: \$225.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0410	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4 LINE)	Bid: 15.000 This Est: 0.000 Total: 6.438	Unit Price: \$450.00 This Est: \$0.00 Total: \$2,897.10
98100-4159-04	0700	0010	716-05.72	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 4IN	Bid: 1,442.000 This Est: -0.006 Total: 387.779	Unit Price: \$875.49 This Est: \$-5.25 Total: \$339,496.64
	0700	0010	ADJUSTMENT		Stockpiled Materials Adjustment	Adj This Est 0.000 Adj Total: 189.466	Adj This Est 0.00 Adj Total: -105,670.86
	0700	0010	ADJUSTMENT		Stockpiled Materials Closure	Adj This Est 0.000 Adj Total: 0.000	Adj This Est 0.00 Adj Total: -243,986.78
	0700	0010	ADJUSTMENT		Stockpiled Materials Initial Payment	Adj This Est 0.000 Adj Total: 0.000	Adj This Est 0.00 Adj Total: 349,657.64

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4159-04	0700	0020	716-05.73	L.M.	PERFORMANCE BASED RETRACING SPRAY THERMO 6IN	Bid: 1,554.000	Unit Price: \$1,175.48
						This Est: -0.327	This Est: \$-384.38
						Total: 2,463.518	Total: \$2,895,816.14
98100-4159-04	0700	0030	716-05.74	L.F.	PERFORMANCE BASED RETRACING SPRAY THERMO 8IN	Bid: 130,321.000	Unit Price: \$0.30
						This Est: 0.000	This Est: \$0.00
						Total: 155,384.000	Total: \$46,615.20
98100-4158-04	0700	0420	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 10,000.000	Unit Price: \$0.30
						This Est: 0.000	This Est: \$0.00
						Total: 261.002	Total: \$78.30
98100-4158-04	0700	0430	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	Bid: 500.000	Unit Price: \$0.45
						This Est: 0.000	This Est: \$0.00
						Total: 1,536.000	Total: \$691.20
98100-4158-04	0700	0440	716-08.03	L.F.	REMOVAL OF PAVEMENT MARKING (CROSS-WALK)	Bid: 100.000	Unit Price: \$1.50
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0450	716-08.04	S.Y.	REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 50.000	Unit Price: \$6.00
						This Est: 0.000	This Est: \$0.00
						Total: 138.900	Total: \$833.40
98100-4158-04	0700	0460	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	Bid: 250.000	Unit Price: \$2.50
						This Est: 0.000	This Est: \$0.00
						Total: 357.000	Total: \$892.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0470	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid: 10.000	Unit Price: \$20.00
						This Est: 0.000	This Est: \$0.00
						Total: 28.000	Total: \$560.00
98100-4158-04	0700	0480	716-08.07	EACH	REMOVAL OF PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 4.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 2.000	Total: \$50.00
98100-4158-04	0700	0490	716-08.08	EACH	REMOVAL OF PAVEMENT MARKING (DOUBLE TURNING ARROW)	Bid: 2.000	Unit Price: \$25.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0500	716-08.09	L.F.	REMOVAL OF PAVEMENT MARKING (DOTTED LINE)	Bid: 50.000	Unit Price: \$0.35
						This Est: 0.000	This Est: \$0.00
						Total: 20.000	Total: \$7.00
98100-4158-04	0700	0510	716-08.10	L.F.	REMOVAL OF PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 100.000	Unit Price: \$2.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
98100-4158-04	0700	0520	716-08.11	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(ONLY	Bid: 5.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 4.000	Total: \$200.00
98100-4158-04	0700	0530	716-08.12	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/(STOP AHEAD)	Bid: 3.000	Unit Price: \$75.00
						This Est: 0.000	This Est: \$0.00
						Total: 2.000	Total: \$150.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0540	716-08.13	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION)/ (SCHOOL)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0550	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0560	716-12.01	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$2,200.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0570	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 5.000 This Est: 0.000 Total: 0.017	Unit Price: \$2,700.00 This Est: \$0.00 Total: \$45.90
98100-4158-04	0700	0580	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid: 350.000 This Est: 0.000 Total: 102.000	Unit Price: \$1.80 This Est: \$0.00 Total: \$183.60
98100-4158-04	0700	0590	716-12.04	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE)	Bid: 350.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.10 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0600	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 350.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.75 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0610	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid: 200.000 This Est: 0.000 Total: 1,648.000	Unit Price: \$1.75 This Est: \$0.00 Total: \$2,884.00
98100-4158-04	0700	0620	716-12.07	L.F.	ENHANCED FLAT LINE THERMO (8IN BROKEN LN)	Bid: 100.000 This Est: 0.000 Total: 126.000	Unit Price: \$1.75 This Est: \$0.00 Total: \$220.50
98100-4158-04	0700	0630	716-12.08	L.F.	ENHANCED FLAT LINE THERMO (12IN BARRIER LINE)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.25 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0640	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: \$4.25 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0650	716-13.06	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN LINE)	Bid: 60.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,025.00 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0660	716-13.07	L.M.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN LINE)	Bid: 20.000 This Est: 0.000 Total: 29.633	Unit Price: \$1,275.00 This Est: \$0.00 Total: \$37,782.08
98100-4158-04	0700	0670	716-13.08	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (8IN BARRIER LINE)	Bid: 5,000.000 This Est: 0.000 Total: 8,704.000	Unit Price: \$0.30 This Est: \$0.00 Total: \$2,611.20

Print Date: 11/23/2022
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98100-4158-04	0700	0680	716-13.09	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (4IN DOTTED LINE)	Bid: 300.000 This Est: 0.000 Total: 0.000	Unit Price: \$0.50 This Est: \$0.00 Total: \$0.00
98100-4158-04	0700	0690	716-13.10	L.F.	SPRAY THERMO PVMT MRKNG (40 mil) (6IN DOTTED LINE)	Bid: 2,500.000 This Est: 0.000 Total: 7,488.000	Unit Price: \$0.75 This Est: \$0.00 Total: \$5,616.00
98100-4158-04	0700	0700	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 12.000 This Est: 0.000 Total: 0.100	Unit Price: \$50.00 This Est: \$0.00 Total: \$5.00
98100-4159-04	0700	0040	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
98100-4159-04	0700	0050	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$25,000.00 This Est: \$0.00 Total: \$25,000.00
98100-4158-04	0700	0710	717-01.03	EACH	MOBILIZATION (PER CALL-OUT)	Bid: 10.000 This Est: 0.000 Total: 11.000	Unit Price: \$1,500.00 This Est: \$0.00 Total: \$16,500.00
98100-4158-04	0700	0720	717-01.04	EACH	MOBILIZATION (DESCRIPTION)/ (PER LEVEL 1 CALL-OUT)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,500.00 This Est: \$0.00 Total: \$0.00