

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNU045 **Estimate Number:** 0005 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 9/1/2020 **to** 12/10/2020

<p>Contractor: Adams Contracting, LLC Contractor's Address: 131 Prosperous Place, Suite 19A Lexington, KY 40509</p> <p>Contract Location: The construction of a concrete box bridge on S.R. 151 over H</p> <p>Counties: JACKSON</p> <p>Project(s) 44009-4215-04</p>	<p>Time</p> <p>Allowed: 138.0 Days Charged: 106.0 Days Elapsed Calendar Days: 106.0 Days Percent Time: 76.81 % Percent Complete(\$): 102.99 % Percent Behind: --- %</p> <p>Dates</p> <p>Let: 02/07/2020 Awarded: 02/28/2020 Contract Executed: 03/26/2020 Date Notice to Proceed: 04/16/2020 Work Began: 05/26/2020 To Be Completed: 08/31/2020 Substantial Work Complete: 07/30/2020 Accepted: 07/30/2020</p>
--	--

	Total to Date	Previous to Date	This Estimate	Amounts
Total Earnings:	\$596,186.22	\$596,190.18	\$-3.96	Current Contract: \$584,124.00 Original Contract: \$584,124.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00	
Amount Due:	\$596,186.22	\$596,190.18	\$-3.96	
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00	
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	
Payment Due:	\$596,186.22	\$596,190.18	-3.96	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
44009-4215-04	100.00	NA	-3.96	The construction of a concrete box bridge on S.R. 151 over H

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
44009-4215-04	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	\$10,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$10,000.00
44009-4215-04	0100	9018	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$580.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44009-4215-04	0100	9017	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
44009-4215-04	0100	9013	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
	0100	9013	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est	0.000	Adj This Est	0.00
						Adj Total:	-1,328.550	Adj Total:	-1,328.55
44009-4215-04	0300	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	9015	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9015	ADJUSTMENT	Bituminous Adjustment (BITM)	Adj This Est 0.000	Adj This Est 0.00	
					Adj Total: -2,425.830	Adj Total: -2,425.83	
44009-4215-04	0300	9016	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000	Unit Price: \$1.00
					This Est: 0.000	This Est: \$0.00	
					Total: 0.000	Total: \$0.00	
44009-4215-04	0100	0020	201-01	LS	CLEARING AND GRUBBING	Bid: 1.000	Unit Price: \$4,000.00
					This Est: 0.000	This Est: \$0.00	
					Total: 1.000	Total: \$4,000.00	
44009-4215-04	0300	0540	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.)/(EXISTING BRIDGE, STA. 2+87)	Bid: 1.000	Unit Price: \$50,000.00
					This Est: 0.000	This Est: \$0.00	
					Total: 1.000	Total: \$50,000.00	
44009-4215-04	0100	0030	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid: 324.000	Unit Price: \$45.00
					This Est: 0.000	This Est: \$0.00	
					Total: 270.790	Total: \$12,185.55	
44009-4215-04	0100	9009	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid: 0.000	Unit Price: \$67.50
					This Est: 0.000	This Est: \$0.00	
					Total: 0.000	Total: \$0.00	

Print Date: 01/07/2021
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	0040	203-03	C.Y.	BORROW EXCAVATION (UNCLASSIFIED)	Bid: 207.000 This Est: 0.000 Total: 370.220	Unit Price: \$50.00 This Est: \$0.00 Total: \$18,511.00
44009-4215-04	0100	0050	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	Bid: 77.000 This Est: 0.000 Total: 95.120	Unit Price: \$25.00 This Est: \$0.00 Total: \$2,378.00
44009-4215-04	0100	9010	203-05	C.Y.	UNDERCUTTING	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$67.50 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0060	203-06	M.G.	WATER	Bid: 11.000 This Est: 0.000 Total: 0.000	Unit Price: \$100.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0070	203-08	C.Y.	CHANNEL EXCAVATION (UNCLASSIFIED)	Bid: 22.000 This Est: 0.000 Total: 22.640	Unit Price: \$45.00 This Est: \$0.00 Total: \$1,018.80
44009-4215-04	0100	0080	204-08	C.Y.	FOUNDATION FILL MATERIAL	Bid: 55.000 This Est: 0.000 Total: 54.660	Unit Price: \$45.00 This Est: \$0.00 Total: \$2,459.70
44009-4215-04	0100	0090	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	0100	209-06.02	L.F.	12" DIA COIR LOG (DESCRIPTION (DESCRIPTION))	Bid: 200.000 This Est: 0.000 Total: 110.000	Unit Price: \$13.00 This Est: \$0.00 Total: \$1,430.00
44009-4215-04	0100	0110	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 1,047.000 This Est: 0.000 Total: 952.000	Unit Price: \$5.00 This Est: \$0.00 Total: \$4,760.00
44009-4215-04	0100	0120	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING)	Bid: 106.000 This Est: 0.000 Total: 124.000	Unit Price: \$3.00 This Est: \$0.00 Total: \$372.00
44009-4215-04	0100	0130	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$1,600.00
44009-4215-04	0100	0140	209-09.04	EACH	SEDIMENT FILTER BAG(15' X 10')	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$800.00
44009-4215-04	0100	0150	209-65.04	L.F.	TEMPORARY IN STREAM DIVERSION	Bid: 197.000 This Est: 0.000 Total: 197.000	Unit Price: \$35.00 This Est: \$0.00 Total: \$6,895.00
44009-4215-04	0100	0160	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 970.000 This Est: 0.000 Total: 1,127.990	Unit Price: \$36.00 This Est: \$0.00 Total: \$40,607.64

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0300	0550	303-01.02	TON	GRANULAR BACKFILL (BRIDGES)	Bid: 364.000 This Est: 0.000 Total: 375.310	Unit Price: \$36.00 This Est: \$0.00 Total: \$13,511.16
44009-4215-04	0100	0170	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 22.000 This Est: 0.000 Total: 62.430	Unit Price: \$40.00 This Est: \$0.00 Total: \$2,497.20
44009-4215-04	0100	0180	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid: 293.000 This Est: 0.000 Total: 255.490	Unit Price: \$160.00 This Est: \$0.00 Total: \$40,878.40
44009-4215-04	0100	0190	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 192.000 This Est: 0.000 Total: 252.680	Unit Price: \$165.00 This Est: \$0.00 Total: \$41,692.20
44009-4215-04	0100	9000	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9000	ADJUSTMENT		307 AC Content Adjustment	Adj This Est 0.000 Adj Total: -1,094.200	Adj This Est 0.00 Adj Total: -1,094.20
44009-4215-04	0100	9001	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9001	ADJUSTMENT		307 Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 264.000	Adj This Est 0.00 Adj Total: 264.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	9002	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0200	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 3.000 This Est: 0.000 Total: 1.641	Unit Price: \$900.00 This Est: \$0.00 Total: \$1,476.90
44009-4215-04	0100	0210	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 10.000 This Est: 0.000 Total: 10.470	Unit Price: \$60.00 This Est: \$0.00 Total: \$628.20
44009-4215-04	0100	0220	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 2.000 This Est: 0.000 Total: 3.520	Unit Price: \$900.00 This Est: \$0.00 Total: \$3,168.00
44009-4215-04	0100	9003	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	9004	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0230	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 145.000 This Est: 0.000 Total: 144.470	Unit Price: \$190.00 This Est: \$0.00 Total: \$27,449.30

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	9005	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
		9005	ADJUSTMENT	411 AC Content Adjustment	Adj This Est 0.000 Adj Total: -124.850	Adj This Est 0.00 Adj Total: -124.85	
44009-4215-04	0100	9006	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
		9007	ADJUSTMENT	411 Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 136.500	Adj This Est 0.00 Adj Total: 136.50	
44009-4215-04	0100	9008	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0240	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid: 0.300 This Est: 0.000 Total: 0.246	Unit Price: \$11,000.00 This Est: \$0.00 Total: \$2,706.00
44009-4215-04	0100	0250	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 255.000 This Est: 0.000 Total: 313.330	Unit Price: \$20.00 This Est: \$0.00 Total: \$6,266.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0300	0560	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES)	Bid: 100.000 This Est: 0.000 Total: 119.010	Unit Price: \$15.00 This Est: \$0.00 Total: \$1,785.15
44009-4215-04	0100	0260	607-03.02	L.F.	18" CONCRETE PIPE CULVERT (CLASS III)	Bid: 104.000 This Est: 0.000 Total: 104.000	Unit Price: \$45.00 This Est: \$0.00 Total: \$4,680.00
44009-4215-04	0300	0570	607-50.11	L.F.	PRECAST CONCRETE BOX CULVERT (8' X 6')	Bid: 44.000 This Est: 0.000 Total: 44.000	Unit Price: \$3,200.00 This Est: \$0.00 Total: \$140,800.00
44009-4215-04	0100	0270	611-07.31	EACH	18IN ENDWALL (SIDE DRAIN)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: \$2,200.00 This Est: \$0.00 Total: \$6,600.00
44009-4215-04	0100	0280	705-01.04	L.F.	METAL BEAM GUARD FENCE	Bid: 87.500 This Est: 0.000 Total: 75.000	Unit Price: \$60.00 This Est: \$0.00 Total: \$4,500.00
44009-4215-04	0100	9019	705-01.13	EACH	ROCK DRILLING FOR GUARDRAIL POST	Bid: 0.000 This Est: 0.000 Total: 3.000	Unit Price: \$38.48 This Est: \$0.00 Total: \$115.44
44009-4215-04	0100	0290	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$2,800.00 This Est: \$0.00 Total: \$11,200.00

Print Date: 01/07/2021
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	0300	708-02.01	EACH	MARKERS (CONCRETE R.O.W. POSTS)	Bid: 14.000 This Est: 0.000 Total: 14.000	Unit Price: \$450.00 This Est: \$0.00 Total: \$6,300.00
44009-4215-04	0100	0310	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0320	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	Bid: 46.000 This Est: 0.000 Total: 64.840	Unit Price: \$44.00 This Est: \$0.00 Total: \$2,852.96
44009-4215-04	0300	0580	709-05.08	TON	MACHINED RIP-RAP (CLASS B)	Bid: 27.000 This Est: 0.000 Total: 20.630	Unit Price: \$45.00 This Est: \$0.00 Total: \$928.35
44009-4215-04	0300	0590	709-05.09	TON	MACHINED RIP-RAP (CLASS C)	Bid: 175.000 This Est: 0.000 Total: 172.450	Unit Price: \$45.00 This Est: \$0.00 Total: \$7,760.25
44009-4215-04	0100	0330	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	Bid: 63.000 This Est: 0.000 Total: 75.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$1,125.00
44009-4215-04	0100	0340	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$40,000.00 This Est: \$0.00 Total: \$40,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	0350	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 20.000 This Est: 0.000 Total: 20.000	Unit Price: \$21.00 This Est: \$0.00 Total: \$420.00
44009-4215-04	0100	0360	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 8.000 This Est: 0.000 Total: 12.000	Unit Price: \$31.00 This Est: \$0.00 Total: \$372.00
44009-4215-04	0100	0370	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 548.000 This Est: -0.440 Total: 587.400	Unit Price: \$9.00 This Est: -\$3.96 Total: \$5,286.60
44009-4215-04	0100	0380	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid: 40.000 This Est: 0.000 Total: 40.000	Unit Price: \$17.00 This Est: \$0.00 Total: \$680.00
44009-4215-04	0100	0390	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid: 8.000 This Est: 0.000 Total: 8.000	Unit Price: \$31.00 This Est: \$0.00 Total: \$248.00
44009-4215-04	0100	0400	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: \$5,800.00 This Est: \$0.00 Total: \$23,200.00
44009-4215-04	0100	0410	713-16.41	LS	RELOCATE SIGN	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$105.00 This Est: \$0.00 Total: \$105.00

Print Date: 01/07/2021
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	0420	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 9.000	Unit Price: \$41.00
						This Est: 0.000	This Est: \$0.00
						Total: 8.000	Total: \$328.00
44009-4215-04	0100	0430	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 9.000	Unit Price: \$21.00
						This Est: 0.000	This Est: \$0.00
						Total: 9.000	Total: \$189.00
44009-4215-04	0100	0440	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4 LINE)	Bid: 0.500	Unit Price: \$1,250.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.501	Total: \$626.25
44009-4215-04	0100	0450	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 0.500	Unit Price: \$6,800.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.478	Total: \$3,250.40
44009-4215-04	0100	0460	717-01	LS	MOBILIZATION	Bid: 1.000	Unit Price: \$28,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 1.000	Total: \$28,000.00
44009-4215-04	0100	0470	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 344.000	Unit Price: \$3.00
						This Est: 0.000	This Est: \$0.00
						Total: 49.340	Total: \$148.02
44009-4215-04	0100	0480	801-01	UNIT	SEEDING (WITH MULCH)	Bid: 3.000	Unit Price: \$50.00
						This Est: 0.000	This Est: \$0.00
						Total: 20.440	Total: \$1,022.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44009-4215-04	0100	0490	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$50.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0500	801-01.34	UNIT	GRASS SEED MIX (RIPZN/FLPL)	Bid: 1.000 This Est: 0.000 Total: 0.800	Unit Price: \$250.00 This Est: \$0.00 Total: \$200.00
44009-4215-04	0100	9011	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$22.50 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0510	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 2.000 This Est: 0.000 Total: 9.000	Unit Price: \$15.00 This Est: \$0.00 Total: \$135.00
44009-4215-04	0100	9012	801-06	UNIT	MULCH	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$0.00
44009-4215-04	0100	0520	803-01	S.Y.	SODDING (NEW SOD)	Bid: 1,160.000 This Est: 0.000 Total: 2,079.070	Unit Price: \$5.00 This Est: \$0.00 Total: \$10,395.35
44009-4215-04	0100	0530	805-12.03	S.Y.	EROSION CONTROL BLANKET (TYPE III)	Bid: 650.000 This Est: 0.000 Total: 85.890	Unit Price: \$2.50 This Est: \$0.00 Total: \$214.73