

Print Date: 11/23/2022
 JJ04221

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNU368 **Estimate Number:** 0003 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 10/21/2021 to 10/28/2022

<p>Contractor: Central Seal Company Contractor's Address: PO Box 490 Danville, KY 40423-0490</p> <p>Contract Location: The retracing of painted pavement marking lines on various I</p> <p>Counties: ANDERSON, BLOUNT, CAMPBELL, CARTER, CLAIBORNE, COCKE, GRAINGER, GREENE, HAMBLLEN, HANCOCK, HAWKINS, JEFFERSON, JOHNSON, KNOX, LOUDON, MONROE, MORGAN, ROANE, SCOTT, SEVIER, SULLIVAN, UNICOI, UNIOI WASHINGTON</p> <p>Project(s) 98101-4109-04</p>	<p>Time</p> <p>Allowed: 255.0 Days Charged: 255.0 Days Elapsed Calendar Days: 255.0 Days Percent Time: 100.00 % Percent Complete(\$): 92.18 % Percent Behind: 7.82 %</p> <p>Dates</p> <p>Let: 12/11/2020 Awarded: 12/21/2020 Contract Executed: 12/29/2020 Date Notice to Proceed: 01/19/2021 Work Began: 08/30/2021 To Be Completed: 09/30/2021 Substantial Work Complete: 09/30/2021 Accepted:</p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$754,479.00	\$754,479.00	\$0.00	Current Contract:	\$817,202.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$754,479.00	\$754,479.00	\$0.00		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$754,479.00	\$754,479.00	0.00		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98101-4109-04	100.00	NA	0.00	The retracing of painted pavement marking lines on various I

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98101-4109-04	0700	9002	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$580.00 This Est: \$0.00 Total: \$0.00
98101-4109-04	0700	9000	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
98101-4109-04	0700	9001	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$500.00 This Est: \$0.00 Total: \$0.00
98101-4109-04	0700	0010	716-05.69	L.M.	PERFORMANCE BASED RETRACING PAINTED 4IN LINE	Bid: 2,571.000 This Est: 0.000 Total: 2,370.125	Unit Price: \$312.00 This Est: \$0.00 Total: \$739,479.00
98101-4109-04	0700	0020	716-50.01	L.M.	ROADWAY CLEANING FOR PAVEMENT MARKING	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
98101-4109-04	0700	0030	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$15,000.00 This Est: \$0.00 Total: \$15,000.00