

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNV096		Estimate Number: 0020		Estimate Type: Final		Estimate Approved: No		Pay Period: 09/21/2023 to 12/12/2023	
Contractor: Summers-Taylor, Inc. Contractor's 600 Sevier Street Address: JOHNSON CITY, TN 37604 Contract Location: The construction of a rolled steel girder bridge on Columbus Counties: POLK Project(s): 70945-3491-94						Time			
						Allowed:		511.0 Days	
						Charged:		511.0 Days	
						Elapsed Calendar Days:		511.0 Days	
						Percent Time:		100.00 %	
						Percent Complete(\$)		104.71 %	
						Percent Behind:		--- %	
						Dates			
						Let:		03/26/2021	
						Awarded:		04/09/2021	
Contract Executed:		04/20/2021							
Date Notice to Proceed:		05/11/2021							
Work Began:		05/27/2021							
To Be Completed:		10/03/2022							
Substantial Work Complete:		10/03/2022							
Accepted:		10/06/2022							
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:		Amounts \$1,483,886.73 \$1,483,886.73			
Total Earnings:	\$1,557,851.76	\$1,557,737.36	\$114.40						
Stockpiled Materials:	\$0.00	\$0.00	\$0.00						
Amount Due:	\$1,557,851.76	\$1,557,737.36	\$114.40						
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00						
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00						
Payment Due:	\$1,557,851.76	\$1,557,737.36	\$114.40						

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description					
70945-3491-94	99.98	BRZ-7000(28)	114.40	The construction of a rolled steel girder bridge on Columbus					
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	35,200.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	35,200.00
70945-3491-94	0100	9015	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	9020	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	800.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	9016	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	4,970.000	Total:	4,970.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	5,057.400	Adj Total:	5,057.40
70945-3491-94	0500	9017	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	9018	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	2,722.810	Total:	2,722.81
					Bituminous Adjustment (BITM)	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	2,722.810	Adj Total:	2,722.81
70945-3491-94	0500	9019	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0020	201-01	LS	CLEARING AND GRUBBING	Bid:	1.000	Unit Price:	68,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	68,000.00
70945-3491-94	0500	0430	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (EXIST. BR NO.700A3170001)	Bid:	1.000	Unit Price:	145,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	145,000.00
70945-3491-94	0100	0030	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid:	413.000	Unit Price:	31.50
						This Est:	0.000	This Est:	0.00
						Total:	507.010	Total:	15,970.82
70945-3491-94	0100	9011	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid:	0.000	Unit Price:	47.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	0040	203-03.51	C.Y.	BORROW EXCAVATION (UNCLASSIFIED)	Bid:	3,915.000	Unit Price:	25.75
						This Est:	0.000	This Est:	0.00
						Total:	3,673.700	Total:	94,597.78
70945-3491-94	0100	9012	203-05	C.Y.	UNDERCUTTING	Bid:	0.000	Unit Price:	47.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0500	0440	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES)	Bid:	334.000	Unit Price:	36.00
						This Est:	0.000	This Est:	0.00
						Total:	592.590	Total:	21,333.24
70945-3491-94	0500	9013	204-02.02	C.Y.	EXTRA DEPTH DRY EXCAVATION (a)	Bid:	0.000	Unit Price:	54.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0500	9014	204-02.03	C.Y.	EXTRA DEPTH DRY EXCAVATION (b)	Bid:	0.000	Unit Price:	64.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0050	204-08.01	C.Y.	BACKFILL MATERIAL (FLOWABLE FILL)	Bid:	2.000	Unit Price:	321.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0060	209-05	C.Y.	SEDIMENT REMOVAL	Bid:	36.000	Unit Price:	13.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0070	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid:	1,014.000	Unit Price:	3.75
						This Est:	0.000	This Est:	0.00
						Total:	1,305.000	Total:	4,893.75
70945-3491-94	0100	0080	209-08.07	EACH	ROCK CHECK DAM	Bid:	6.000	Unit Price:	454.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	2,270.00
70945-3491-94	0100	0090	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid:	4.000	Unit Price:	727.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	2,181.00
70945-3491-94	0100	0100	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	424.000	Unit Price:	40.75
						This Est:	0.000	This Est:	0.00
						Total:	682.130	Total:	27,796.80
70945-3491-94	0500	0450	303-01.02	TON	GRANULAR BACKFILL (BRIDGES)	Bid:	16.000	Unit Price:	52.50
						This Est:	0.000	This Est:	0.00
						Total:	86.890	Total:	4,561.73
70945-3491-94	0100	0110	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid:	64.000	Unit Price:	241.00
						This Est:	0.000	This Est:	0.00
						Total:	81.600	Total:	19,665.60
70945-3491-94	0100	9008	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	9008	307-03.20	DOLL	307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-252.550	Adj Total:	-252.55
70945-3491-94	0100	9009	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	54.000	Adj Total:	54.00
70945-3491-94	0100	9010	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0120	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid:	3.000	Unit Price:	750.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0130	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid:	9.000	Unit Price:	80.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0140	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	0.400	Unit Price:	670.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	9006	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	9007	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0150	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	47.000	Unit Price:	331.50
						This Est:	0.000	This Est:	0.00
						Total:	91.150	Total:	30,216.23
70945-3491-94	0100	9002	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-141.050	Adj Total:	-141.05
70945-3491-94	0100	9003	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	9004	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 Anti-Strip Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	82.500	Adj Total:	82.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	9005	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0500	0460	602-04.01	LS	STEEL STRUCTURES (LOCATION & DESCRIPTION) / (BRIDGE I.D. NO. 700A3170001)	Bid:	1.000	Unit Price:	358,900.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	358,900.00
70945-3491-94	0500	9000	604-01.08	C.Y.	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	Bid:	0.000	Unit Price:	416.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0500	0470	604-02.03	LB.	EPOXY COATED REINFORCING STEEL	Bid:	26,813.000	Unit Price:	1.25
						This Est:	0.000	This Est:	0.00
						Total:	26,809.000	Total:	33,511.25
					Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	25,231.000	Adj Total:	-19,987.99
					Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	0.000	Adj Total:	19,987.99
70945-3491-94	0500	0480	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES)	Bid:	162.000	Unit Price:	1,040.00
						This Est:	0.010	This Est:	10.40
						Total:	162.040	Total:	168,521.60
70945-3491-94	0500	0490	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES)	Bid:	38,646.000	Unit Price:	1.28
						This Est:	0.000	This Est:	0.00
						Total:	38,646.000	Total:	49,466.88
70945-3491-94	0500	0500	604-03.09	C.Y.	CLASS D CONCRETE (BRIDGE DECK)	Bid:	74.000	Unit Price:	1,620.00
						This Est:	0.000	This Est:	0.00
						Total:	78.799	Total:	127,654.38
70945-3491-94	0500	0510	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES)	Bid:	462.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	462.000	Total:	4,851.00
70945-3491-94	0500	9001	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0500	0520	606-02.03	L.F.	STEEL PILES (10 INCH)	Bid:	578.000	Unit Price:	51.00
						This Est:	0.000	This Est:	0.00
						Total:	641.000	Total:	32,691.00
70945-3491-94	0500	0530	606-03.03	L.F.	STEEL PILES (12 INCH)	Bid:	1,040.000	Unit Price:	52.00
						This Est:	0.000	This Est:	0.00
						Total:	1,070.000	Total:	55,640.00
70945-3491-94	0100	0160	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN)	Bid:	34.000	Unit Price:	59.00
						This Est:	0.000	This Est:	0.00
						Total:	60.000	Total:	3,540.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	0170	611-07.31	EACH	18IN ENDWALL (SIDE DRAIN)	Bid:	2.000	Unit Price:	4,385.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	8,770.00
70945-3491-94	0500	0540	620-05.01	L.F.	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	Bid:	323.000	Unit Price:	101.00
						This Est:	0.000	This Est:	0.00
						Total:	323.000	Total:	32,623.00
70945-3491-94	0100	0180	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	Bid:	4.000	Unit Price:	1,390.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	2,780.00
70945-3491-94	0100	0190	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	508.000	Unit Price:	2.85
						This Est:	0.000	This Est:	0.00
						Total:	508.000	Total:	1,447.80
70945-3491-94	0100	0200	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid:	400.000	Unit Price:	24.00
						This Est:	0.000	This Est:	0.00
						Total:	418.750	Total:	10,050.00
70945-3491-94	0100	0210	705-06.10	EACH	GR TERMINAL TRAILING END (TYPE 13) MASH TL-3	Bid:	1.000	Unit Price:	1,285.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	1,285.00
70945-3491-94	0100	0220	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL-3	Bid:	1.000	Unit Price:	750.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	750.00
70945-3491-94	0100	0230	705-06.26	EACH	THREE BEAM BRIDGE TRANSITION MASH TL-2	Bid:	4.000	Unit Price:	2,460.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	9,840.00
70945-3491-94	0100	0240	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	3.000	Unit Price:	2,570.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	7,710.00
70945-3491-94	0100	0250	706-06.03	L.F.	RADIUS RAIL	Bid:	25.000	Unit Price:	36.00
						This Est:	0.000	This Est:	0.00
						Total:	25.000	Total:	900.00
70945-3491-94	0500	0550	707-07.01	S.F.	CHAIN-LINK FENCE (BRIDGES)	Bid:	1,030.000	Unit Price:	22.50
						This Est:	0.000	This Est:	0.00
						Total:	1,030.000	Total:	23,175.00
70945-3491-94	0100	0260	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid:	113.000	Unit Price:	59.00
						This Est:	0.000	This Est:	0.00
						Total:	193.390	Total:	11,410.01
70945-3491-94	0500	0560	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	Bid:	72.000	Unit Price:	31.00
						This Est:	0.000	This Est:	0.00
						Total:	72.000	Total:	2,232.00
70945-3491-94	0500	0570	710-09.02	L.F.	6" PIPE UNDERDRAIN	Bid:	22.000	Unit Price:	14.00
						This Est:	0.000	This Est:	0.00
						Total:	22.000	Total:	308.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	0270	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	2,400.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	2,400.00
70945-3491-94	0100	0280	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	12.000	Unit Price:	43.00
						This Est:	0.000	This Est:	0.00
						Total:	12.000	Total:	516.00
70945-3491-94	0100	0290	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	126.000	Unit Price:	8.00
						This Est:	13.000	This Est:	104.00
						Total:	131.500	Total:	1,052.00
70945-3491-94	0100	0300	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	64.000	Unit Price:	15.00
						This Est:	0.000	This Est:	0.00
						Total:	96.000	Total:	1,440.00
70945-3491-94	0100	0310	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid:	531.000	Unit Price:	5.20
						This Est:	0.000	This Est:	0.00
						Total:	272.100	Total:	1,414.92
70945-3491-94	0100	0320	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	29.000	Unit Price:	15.50
						This Est:	0.000	This Est:	0.00
						Total:	44.500	Total:	689.75
70945-3491-94	0100	0330	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	36.000	Unit Price:	17.50
						This Est:	0.000	This Est:	0.00
						Total:	36.000	Total:	630.00
70945-3491-94	0100	0340	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid:	1.000	Unit Price:	748.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	748.00
70945-3491-94	0100	0350	716-01.11	EACH	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	Bid:	13.000	Unit Price:	26.50
						This Est:	0.000	This Est:	0.00
						Total:	12.000	Total:	318.00
70945-3491-94	0100	0360	716-13.01	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	Bid:	0.250	Unit Price:	6,415.00
						This Est:	0.000	This Est:	0.00
						Total:	0.250	Total:	1,603.75
70945-3491-94	0100	0370	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	74,500.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	74,500.00
70945-3491-94	0100	0380	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid:	278.000	Unit Price:	6.50
						This Est:	0.000	This Est:	0.00
						Total:	400.000	Total:	2,600.00
70945-3491-94	0100	0390	740-11.03	L.F.	TEMPORARY SEDIMENT TUBE 18IN	Bid:	1,014.000	Unit Price:	4.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
70945-3491-94	0100	0400	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid:	71.000	Unit Price:	21.50
						This Est:	0.000	This Est:	0.00
						Total:	105.280	Total:	2,263.52

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
70945-3491-94	0100	0410	801-03	M.G.	WATER (SEEDING & SODDING)	Bid:	29.000	Unit Price:	91.00
						This Est:	0.000	This Est:	0.00
						Total:	10.000	Total:	910.00
70945-3491-94	0100	0420	803-01	S.Y.	SODDING (NEW SOD)	Bid:	3,604.000	Unit Price:	5.40
						This Est:	0.000	This Est:	0.00
						Total:	5,890.000	Total:	31,806.00