

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNV110 **Estimate Number:** 0015 **Estimate Type:** Final **Estimate Approved:** No **Pay Period:** 08/21/2022 to 09/05/2023

| | |
|--|---|
| <p>Contractor: Tennessee Guardrail, Inc. Contractor's 2620 Pickel Lane Address: KNOXVILLE, TN 37914</p> <p>Contract Location: The on-call guardrail repair and new guardrail installation</p> <p>Counties: ANDERSON, BLOUNT, CAMPBELL, CARTER, CLAIBORNE, COCKE, GRAINGER, GREENE, HAMBLEN, HANCOCK, HAWKINS, JEFFERSON, JOHNSON, KNOX, LOUDON, MONROE, MORGAN, ROANE, SCOTT, SEVIER, SULLIVAN, UNICOI, UNION, WASHINGTON</p> <p>Project(s): 98101-4112-04</p> | <p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 416.0 Days</p> <p style="text-align: right;">Charged: 416.0 Days</p> <p style="text-align: right;">Elapsed Calendar Days: 416.0 Days</p> <p style="text-align: right;">Percent Time: 100.00 %</p> <p style="text-align: right;">Percent Complete(\$) 104.81 %</p> <p style="text-align: right;">Percent Behind: --- %</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 03/26/2021</p> <p style="text-align: right;">Awarded: 04/09/2021</p> <p style="text-align: right;">Contract Executed: 04/20/2021</p> <p style="text-align: right;">Date Notice to Proceed: 05/11/2021</p> <p style="text-align: right;">Work Began: 07/06/2021</p> <p style="text-align: right;">To Be Completed: 06/30/2022</p> <p style="text-align: right;">Substantial Work Complete: 06/30/2022</p> <p style="text-align: right;">Accepted:</p> |
|--|---|

| | Total to Date | Previous to Date | This Estimate | | Amounts |
|-----------------------------------|----------------|------------------|---------------|---------------------------|----------------|
| Total Earnings: | \$3,894,584.24 | \$3,894,447.34 | \$136.90 | Current Contract: | \$3,701,175.40 |
| Stockpiled Materials: | \$0.00 | \$0.00 | \$0.00 | | |
| Amount Due: | \$3,894,584.24 | \$3,894,447.34 | \$136.90 | Original Contract: | \$3,696,856.25 |
| Test Report Payment Adjustments: | \$0.00 | \$0.00 | \$0.00 | | |
| Material Discrepancy Adjustments: | \$0.00 | \$0.00 | \$0.00 | | |
| Payment Due: | \$3,894,584.24 | \$3,894,447.34 | \$136.90 | | |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount | Project Description | | | |
|----------------|--------|------------------------|------------------------|---|--|--|---|
| 98101-4112-04 | 100.00 | N/A | 136.90 | The on-call guardrail repair and new guardrail installation | | | |
| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
| 98101-4112-04 | 0700 | 0900 | 104-03.20 | L.F. | ADDITIONAL WORK (DESCRIPTION) / GR ATTACH TO VERTICAL FACE (POWDER COAT) | Bid: 0.000 This Est: 0.000 Total: 25.670 | Unit Price: 168.27 This Est: 0.00 Total: 4,319.49 |
| 98101-4112-04 | 0700 | 9000 | 108-07 | DAY | LIQUIDATED DAMAGES / ROUTINE WORK ORDER | Bid: 0.000 This Est: 0.000 Total: -2.000 | Unit Price: 500.00 This Est: 0.00 Total: -1,000.00 |
| 98101-4112-04 | 0700 | 9001 | 108-07 | DAY | LIQUIDATED DAMAGES / EMERGENCY WORK ORDER | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1,000.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 9003 | 108-08.04 | HOUR | LIQUIDATED DAMAGES / < 25000 ADT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 500.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 9002 | 108-08.04 | HOUR | LIQUIDATED DAMAGES / >= 25000 ADT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1,000.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0010 | 705-01.01 | L.F. | GUARDRAIL AT BRIDGE ENDS | Bid: 375.000 This Est: 0.000 Total: 335.070 | Unit Price: 68.00 This Est: 0.00 Total: 22,784.76 |
| | | | | | Stockpiled Materials Adjustment | Adj This Est: 0.000 Adj Total: 322.570 | Adj This Est: 0.00 Adj Total: -15,625.73 |
| | | | | | Stockpiled Materials Initial Payment | Adj This Est: 0.000 Adj Total: 0.000 | Adj This Est: 0.00 Adj Total: 18,165.54 |
| | | | | | Stockpiled Materials Closure | Adj This Est: 0.000 Adj Total: 0.000 | Adj This Est: 0.00 Adj Total: -2,539.81 |
| 98101-4112-04 | 0700 | 0020 | 705-01.02 | L.F. | GUARDRAIL AT BRIDGE PIERS | Bid: 40.000 This Est: 0.000 Total: 0.000 | Unit Price: 30.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0030 | 705-01.04 | L.F. | METAL BEAM GUARD FENCE | Bid: 180.000 This Est: 0.000 Total: 75.000 | Unit Price: 56.00 This Est: 0.00 Total: 4,200.00 |
| 98101-4112-04 | 0700 | 9004 | 705-01.13 | EACH | ROCK DRILLING FOR GUARDRAIL POST | Bid: 0.000 This Est: 0.000 Total: 381.000 | Unit Price: 44.00 This Est: 0.00 Total: 16,764.00 |
| 98101-4112-04 | 0700 | 0040 | 705-01.50 | L.F. | SHOP CURVED GUARDRAIL AT BRIDGE ENDS | Bid: 35.000 This Est: 0.000 Total: 0.000 | Unit Price: 27.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0050 | 705-02.01 | L.F. | SINGLE GUARDRAIL, WITH RUB-RAIL (TYPE 2) | Bid: 200.000 This Est: 0.000 Total: 87.500 | Unit Price: 18.25 This Est: 0.00 Total: 1,596.88 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|--------------------------------------|-------|-------------|-----------|-------|--|------------------------------|-------------------------------|
| 98101-4112-04 | 0700 | 0060 | 705-02.02 | L.F. | SINGLE GUARDRAIL (TYPE 2) | Bid: 25,000.000 | Unit Price: 22.00 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 24,711.950 | Total: 543,662.90 |
| | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| | | | | | | Adj Total: 0.000 | Adj Total: 334,434.21 |
| Stockpiled Materials Initial Payment | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| Stockpiled Materials Adjustment | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| | | | | | | Adj Total: 19,484.000 | Adj Total: -334,434.21 |
| 98101-4112-04 | 0700 | 0070 | 705-02.05 | L.F. | RUB-RAIL (ONLY) | Bid: 75.000 | Unit Price: 10.00 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 0.000 | Total: 0.00 |
| 98101-4112-04 | 0700 | 0080 | 705-02.10 | EACH | GUARDRAIL TRANSITION 27IN TO 31IN | Bid: 500.000 | Unit Price: 11.00 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 52.000 | Total: 572.00 |
| 98101-4112-04 | 0700 | 0090 | 705-02.20 | L.F. | SINGLE GUARDRAIL (TYPE 2) LONG POST (6 FT-9 FT) | Bid: 20,000.000 | Unit Price: 27.50 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 17,935.625 | Total: 493,229.69 |
| | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| | | | | | | Adj Total: 0.000 | Adj Total: 193,157.06 |
| Stockpiled Materials Initial Payment | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| Stockpiled Materials Adjustment | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| | | | | | | Adj Total: 10,587.000 | Adj Total: -193,157.06 |
| 98101-4112-04 | 0700 | 0100 | 705-02.25 | L.F. | SINGLE GUARDRAIL (TYPE 2) LONG POST (9 FT-12 FT) | Bid: 475.000 | Unit Price: 29.85 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 125.000 | Total: 3,731.25 |
| | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| | | | | | | Adj Total: 0.000 | Adj Total: 4,695.99 |
| Stockpiled Materials Initial Payment | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| Stockpiled Materials Closure | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| Stockpiled Materials Adjustment | | | | | | Adj This Est: 0.000 | Adj This Est: 0.00 |
| | | | | | | Adj Total: 125.000 | Adj Total: -2,445.83 |
| 98101-4112-04 | 0700 | 0110 | 705-02.50 | L.F. | SHOP CURVED GUARDRAIL | Bid: 20.000 | Unit Price: 24.50 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 37.600 | Total: 921.20 |
| 98101-4112-04 | 0700 | 0120 | 705-03.01 | L.F. | MEDIAN DIVIDER GUARDRAIL, WITH RUB-RAIL (TYPE 2) | Bid: 50.000 | Unit Price: 18.00 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 400.000 | Total: 7,200.00 |
| 98101-4112-04 | 0700 | 0130 | 705-03.02 | L.F. | MEDIAN DIVIDER GUARDRAIL (TYPE 2) | Bid: 150.000 | Unit Price: 22.00 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 175.000 | Total: 3,850.00 |
| 98101-4112-04 | 0700 | 0140 | 705-03.03 | L.F. | MEDIAN DIVIDER GUARDRAIL (TYPE 2) (27" MT HT) | Bid: 300.000 | Unit Price: 22.00 |
| | | | | | | This Est: 0.000 | This Est: 0.00 |
| | | | | | | Total: 37.500 | Total: 825.00 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|--|---|--|
| 98101-4112-04 | 0700 | 0150 | 705-03.04 | L.F. | MEDIAN DIVIDER GUARDRAIL AT CONCRETE BARRIER | Bid: 25.000 This Est: 0.000 Total: 26.900 | Unit Price: 10.00 This Est: 0.00 Total: 269.00 |
| 98101-4112-04 | 0700 | 0160 | 705-04.02 | EACH | GUARDRAIL TERMINAL (TYPE 12) | Bid: 2.000 This Est: 0.000 Total: 2.000 | Unit Price: 650.00 This Est: 0.00 Total: 1,300.00 |
| 98101-4112-04 | 0700 | 0170 | 705-04.03 | EACH | GUARDRAIL TERMINAL (TYPE 13) | Bid: 12.000 This Est: 0.000 Total: 4.000 | Unit Price: 820.00 This Est: 0.00 Total: 3,280.00 |
| 98101-4112-04 | 0700 | 0180 | 705-04.05 | EACH | GUARDRAIL TERMINAL (TYPE-IN-LINE) | Bid: 16.000 This Est: 0.000 Total: 2.000 | Unit Price: 545.00 This Est: 0.00 Total: 1,090.00 |
| 98101-4112-04 | 0700 | 0190 | 705-04.11 | TON | STONE FOR GUARDRAIL END TERMINAL PAD | Bid: 400.000 This Est: 0.000 Total: 414.830 | Unit Price: 45.00 This Est: 0.00 Total: 18,667.35 |
| 98101-4112-04 | 0700 | 0200 | 705-04.21 | L.F. | GUARDRAIL DELINEATION ENHANCEMENT | Bid: 1,000.000 This Est: 0.000 Total: 0.000 | Unit Price: 3.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0210 | 705-04.24 | S.F. | GUARDRAIL END TERMINAL DELINEATION SHEETING | Bid: 200.000 This Est: 0.000 Total: 0.000 | Unit Price: 10.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0220 | 705-04.29 | EACH | C-A-T CRASH CUSHION ATTENUATING TERMINAL | Bid: 6.000 This Est: 0.000 Total: 8.000 | Unit Price: 4,250.00 This Est: 0.00 Total: 34,000.00 |
| 98101-4112-04 | 0700 | 0230 | 705-06.01 | L.F. | W BEAM GR (TYPE 2) MASH TL-3 | Bid: 250.000 This Est: 0.000 Total: 512.500 | Unit Price: 22.00 This Est: 0.00 Total: 11,275.00 |
| 98101-4112-04 | 0700 | 0240 | 705-06.02 | L.F. | W BEAM GR (TYPE 2) MASH TL-3 (LONG POST) | Bid: 600.000 This Est: 0.000 Total: 682.500 | Unit Price: 27.50 This Est: 0.00 Total: 18,768.75 |
| 98101-4112-04 | 0700 | 0250 | 705-06.09 | L.F. | WEAK-POST GUARDRAIL ATTACHMENT TO CULVERT(MASH TL-3)(TYPE _) / (MASH TL-3) | Bid: 100.000 This Est: 0.000 Total: 50.000 | Unit Price: 245.00 This Est: 0.00 Total: 12,250.00 |
| 98101-4112-04 | 0700 | 0260 | 705-06.10 | EACH | GR TERMINALTRAILING END (TYPE 13) MASH TL-3 | Bid: 40.000 This Est: 0.000 Total: 32.000 | Unit Price: 820.00 This Est: 0.00 Total: 26,240.00 |
| | | | | | Stockpiled Materials Initial Payment | Adj This Est: 0.000 Adj Total: 0.000 | Adj This Est: 0.00 Adj Total: 17,698.50 |
| | | | | | Stockpiled Materials Adjustment | Adj This Est: 0.000 Adj Total: 25.000 | Adj This Est: 0.00 Adj Total: -17,698.50 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount | | |
|----------------|-------|---------------------------------|-----------|---------------|--|--------------------------------------|--------------|---------------|--------------|
| 98101-4112-04 | 0700 | 0270 | 705-06.11 | EACH | GR TERMINAL (IN-INLINE) MASH TL-3 | Bid: | 40.000 | Unit Price: | 545.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 42.000 | Total: | 22,890.00 |
| | | | | | | Stockpiled Materials Initial Payment | | Adj This Est: | 0.000 |
| | | Adj Total: | 0.000 | Adj Total: | 11,170.81 | | | | |
| | | Stockpiled Materials Adjustment | | Adj This Est: | 0.000 | Adj This Est: | 0.00 | | |
| | | | | Adj Total: | 25.000 | Adj Total: | -11,170.81 | | |
| 98101-4112-04 | 0700 | 0280 | 705-06.20 | EACH | TANGENT ENERGY ABSORBING TERM MASH TL-3 | Bid: | 600.000 | Unit Price: | 2,683.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 619.000 | Total: | 1,660,777.00 |
| | | | | | | Stockpiled Materials Initial Payment | | Adj This Est: | 0.000 |
| | | Adj Total: | 0.000 | Adj Total: | 288,832.95 | | | | |
| | | Stockpiled Materials Adjustment | | Adj This Est: | 0.000 | Adj This Est: | 0.00 | | |
| | | | | Adj Total: | 178.000 | Adj Total: | -288,832.95 | | |
| 98101-4112-04 | 0700 | 0290 | 705-06.21 | EACH | TANGENT ENERGY ABSORBING TERM MASH TL-3 (POWDER COATING) | Bid: | 6.000 | Unit Price: | 4,800.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 6.000 | Total: | 28,800.00 |
| 98101-4112-04 | 0700 | 0300 | 705-06.25 | EACH | THRIE BEAM BRIDGE TRANSITION MASH TL-3 | Bid: | 5.000 | Unit Price: | 2,075.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 2.000 | Total: | 4,150.00 |
| 98101-4112-04 | 0700 | 0310 | 705-06.26 | EACH | THRIE BEAM BRIDGE TRANSITION MASH TL-2 | Bid: | 3.000 | Unit Price: | 2,075.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 0.000 | Total: | 0.00 |
| 98101-4112-04 | 0700 | 0320 | 705-06.30 | EACH | GR TERMINAL (ENERGY ABSORBING) MASH TL-2 | Bid: | 10.000 | Unit Price: | 1,880.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 10.000 | Total: | 18,800.00 |
| 98101-4112-04 | 0700 | 0330 | 705-10.30 | L.F. | GUARDRAIL ATTACHMENT TO SLOPE FACE ENDPOST | Bid: | 250.000 | Unit Price: | 90.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 128.350 | Total: | 11,551.50 |
| 98101-4112-04 | 0700 | 0340 | 705-10.31 | L.F. | GUARDRAIL ATTACHMENT TO VERTICAL FACE ENDPOST | Bid: | 70.000 | Unit Price: | 50.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 78.240 | Total: | 3,912.00 |
| 98101-4112-04 | 0700 | 0350 | 705-10.32 | EACH | GUARDRAIL ATTACHMENT TO EXISTING BRIDGE PIER PROTECTION | Bid: | 2.000 | Unit Price: | 50.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 0.000 | Total: | 0.00 |
| 98101-4112-04 | 0700 | 0360 | 705-10.38 | L.F. | GUARDRAIL BRIDGERAIL ATTACHED TO BRIDGE CURBS | Bid: | 75.000 | Unit Price: | 107.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 190.000 | Total: | 20,330.00 |
| 98101-4112-04 | 0700 | 0370 | 705-11.01 | L.F. | GUARDRAIL AT BRIDGE ENDS (POWDER COATED) | Bid: | 30.000 | Unit Price: | 10.00 |
| | | | | | | This Est: | 0.000 | This Est: | 0.00 |
| | | | | | | Total: | 25.670 | Total: | 256.70 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|---|---|---|
| 98101-4112-04 | 0700 | 0380 | 705-11.03 | L.F. | SINGLE GUARDRAIL (TYPE 2) (POWDER COATED) | Bid: 300.000 This Est: 0.000 Total: 1,362.500 | Unit Price: 34.45 This Est: 0.00 Total: 46,938.13 |
| 98101-4112-04 | 0700 | 0390 | 705-11.08 | EACH | GUARDRAIL TERMINAL (TYPE 13) (POWDER COATED) | Bid: 2.000 This Est: 0.000 Total: 0.000 | Unit Price: 1,475.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0400 | 706-01 | L.F. | GUARDRAIL REMOVED | Bid: 900.000 This Est: 0.000 Total: 843.750 | Unit Price: 1.00 This Est: 0.00 Total: 843.75 |
| 98101-4112-04 | 0700 | 0410 | 706-02.21 | L.F. | RESET SINGLE GUARDRAIL (TYPE 2) | Bid: 200.000 This Est: 0.000 Total: 25.000 | Unit Price: 0.75 This Est: 0.00 Total: 18.75 |
| 98101-4112-04 | 0700 | 0420 | 706-03.01 | EACH | POSTS FURNISHED | Bid: 115.000 This Est: 0.000 Total: 310.000 | Unit Price: 100.00 This Est: 0.00 Total: 31,000.00 |
| 98101-4112-04 | 0700 | 0430 | 706-06.02 | L.F. | MEDIAN DIVIDER THRIE RAIL (TYPE 2) | Bid: 50.000 This Est: 0.000 Total: 0.000 | Unit Price: 38.50 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0440 | 706-06.03 | L.F. | RADIUS RAIL | Bid: 2,075.000 This Est: 0.000 Total: 2,024.500 | Unit Price: 24.50 This Est: 0.00 Total: 49,600.25 |
| 98101-4112-04 | 0700 | 0450 | 706-06.05 | L.F. | RADIUS RAIL LONG POST (6-9 FT) | Bid: 600.000 This Est: 0.000 Total: 668.750 | Unit Price: 25.00 This Est: 0.00 Total: 16,718.75 |
| 98101-4112-04 | 0700 | 0460 | 706-06.06 | L.F. | RADIUS RAIL LONG POST (9-12 FT) | Bid: 50.000 This Est: 0.000 Total: 25.000 | Unit Price: 30.00 This Est: 0.00 Total: 750.00 |
| 98101-4112-04 | 0700 | 0470 | 706-10.26 | EACH | ROUNDED END ELEMENT | Bid: 65.000 This Est: 0.000 Total: 54.000 | Unit Price: 47.50 This Est: 0.00 Total: 2,565.00 |
| 98101-4112-04 | 0700 | 0480 | 706-10.54 | L.F. | RE-ALIGN GUARDRAIL | Bid: 20,000.000 This Est: 74.000 Total: 18,070.300 | Unit Price: 1.85 This Est: 136.90 Total: 33,430.06 |
| 98101-4112-04 | 0700 | 0490 | 706-10.56 | EACH | BUFFER ENDS 88" | Bid: 5.000 This Est: 0.000 Total: 0.000 | Unit Price: 10.00 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0500 | 706-10.71 | EACH | HAZARD MARKERS | Bid: 10.000 This Est: 0.000 Total: 3.000 | Unit Price: 15.00 This Est: 0.00 Total: 45.00 |
| 98101-4112-04 | 0700 | 0510 | 706-10.72 | EACH | PULL AND REINSTALL GUARDARAIL POST FOR VERIFICATION | Bid: 16.000 This Est: 0.000 Total: 0.000 | Unit Price: 25.00 This Est: 0.00 Total: 0.00 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|---|--|--|
| 98101-4112-04 | 0700 | 0520 | 706-10.74 | C.Y. | CONCRETE BARRIER WALL REPAIR | Bid: 10.000 This Est: 0.000 Total: 25.020 | Unit Price: 3,000.00 This Est: 0.00 Total: 75,060.00 |
| 98101-4112-04 | 0700 | 0530 | 706-10.80 | EACH | MICHIGAN AND MODIFIED MICHIGAN END SHOE | Bid: 16.000 This Est: 0.000 Total: 7.000 | Unit Price: 50.00 This Est: 0.00 Total: 350.00 |
| 98101-4112-04 | 0700 | 0540 | 706-10.81 | EACH | GUARDRAIL REFLECTORS | Bid: 30.000 This Est: 0.000 Total: 0.000 | Unit Price: 4.75 This Est: 0.00 Total: 0.00 |
| 98101-4112-04 | 0700 | 0550 | 706-10.82 | C.Y. | CONCRETE BRIDGE END OR PIER PROTECTION REPAIR | Bid: 3.000 This Est: 0.000 Total: 0.500 | Unit Price: 3,000.00 This Est: 0.00 Total: 1,500.00 |
| 98101-4112-04 | 0700 | 0560 | 706-10.83 | EACH | DRILL BR. PAR. WALL FOR MICHIGAN END SHOE | Bid: 18.000 This Est: 0.000 Total: 11.000 | Unit Price: 300.00 This Est: 0.00 Total: 3,300.00 |
| 98101-4112-04 | 0700 | 0570 | 712-01.02 | EACH | LANE CLOSURE | Bid: 684.000 This Est: 0.000 Total: 721.000 | Unit Price: 500.00 This Est: 0.00 Total: 360,500.00 |
| 98101-4112-04 | 0700 | 0580 | 712-08.20 | DAY | TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD | Bid: 100.000 This Est: 0.000 Total: 286.000 | Unit Price: 700.00 This Est: 0.00 Total: 200,200.00 |
| 98101-4112-04 | 0700 | 0590 | 717-01 | LS | MOBILIZATION | Bid: 1.000 This Est: 0.000 Total: 1.000 | Unit Price: 27,500.00 This Est: 0.00 Total: 27,500.00 |
| 98101-4112-04 | 0700 | 0600 | 717-01.04 | EACH | MOBILIZATION (DESCRIPTION) / (EMERGENCY CALL-OUT) | Bid: 50.000 This Est: 0.000 Total: 86.000 | Unit Price: 500.00 This Est: 0.00 Total: 43,000.00 |