**Print Date:** 12/08/2022

JJ04221

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contract: CNV114	Estimate Number: 0004	Estimate Type	: Final	Estimate Approved:No	Pay Period: 2/1/2022	to 02/01/2022
Contractor: Paveme	ent Restorations, Inc.					Time
Contractor's 10162	Stinson Street				Allowed:	211.0 Days
	TN 38358				Charged:	220.0 Days
					Elapsed Calendar Days:	220.0 Days
					Percent Time:	104.27 %
					Percent Complete(\$):	66.64 <b>%</b>
					Percent Behind:	37.63 <b>%</b>
Contract Location: The	e crack sealing at various	locations on vari	ous State Rout			Dates
• 4 5545151			Let:	03/26/2021		
Counties: BRADLEY			Awarded:	04/09/2021		
					Contract Executed:	04/20/2021
					Date Notice to Proceed:	05/11/2021
Project(s) 98200-4276-	-04		Work Began:	10/18/2021		
• ( )					To Be Completed:	12/07/2021
				S	Substantial Work Complete:	12/16/2021
					Accepted:	02/28/2022
		Total to Date	Previous to Date	This Estimate		Amounts
	Total Earnings:	\$318,254.00	\$318,254.00	\$0.00	Current Contract:	\$467,562.20
S	tockpiled Materials:	\$0.00	\$0.00	00 \$0.00	Original Contract:	\$467,562.20
	Amount Due:	\$318,254.00	\$318,254.00		Original Contract.	Ψ-01,002.20
Test Report Pay	ment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discre	pancy Adjustments:	\$0.00	\$0.00	\$0.00		
	Payment Due:	\$318,254.00	\$318,254.00	0.00		

RR004

**Print Date:** 12/08/2022

JJ04221

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



<b>Project Number</b>	Bid %	Federal Project Number	Project Current Amount   Project Description
98200-4276-04	100.00	N/A	0.00 The crack sealing at various locations on various State Rout

Project Number	Cat#	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Qu	antity	Total Amount	
98200-4276-04	0100	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$400.00 \$0.00 \$-3,600.00
98200-4276-04	0100	0010	411-04	LB.	CRACK SEALANT	Bid: This Est: Total:	316,335.000 0.000 205,950.000	This Est:	\$1.32 \$0.00 \$271,854.00
98200-4276-04	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$30,000.00 \$0.00 \$30,000.00
98200-4276-04	0100	0030	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$20,000.00 \$0.00 \$20,000.00

RR004 Page 2