

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNV194    **Estimate Number:** 0011    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 10/9/2022 to 01/03/2023

<p><b>Contractor:</b> Superior Traffic Control, LLC  <b>Contractor's Address:</b> 114 Capital Way          Christiana, TN 37037</p> <p><b>Contract Location:</b> The random on-call signing on various Interstate and State R</p> <p><b>Counties:</b> BLEDSOE, BRADLEY, CANNON, CLAY, COFFEE, CUMBERLAND, DEKALB, FENTRESS, FRANKLIN, GRUNDY, HAMILTON, JACKSON, MARION, MCMINN, MEIG, OVERTON, PICKETT, POLK, PUTNAM, RHEA, SEQUATCHIE, VAN BUREN, WARREN WHITE</p> <p><b>Project(s)</b> 98200-3174-04, 98200-4177-04</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 372.0 Days  <b>Charged:</b> 471.0 Days  <b>Elapsed Calendar Days:</b> 471.0 Days  <b>Percent Time:</b> 126.61 %  <b>Percent Complete(\$):</b> 299.77 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 05/07/2021  <b>Awarded:</b> 05/26/2021  <b>Contract Executed:</b> 06/03/2021  <b>Date Notice to Proceed:</b> 06/24/2021  <b>Work Began:</b> 09/16/2021  <b>To Be Completed:</b> 06/30/2022  <b>Substantial Work Complete:</b> 10/07/2022  <b>Accepted:</b> 10/07/2022</p>	
--	---	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$557,590.19	\$557,590.19	\$0.00	<b>Current Contract:</b>	\$186,004.70
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$557,590.19	\$557,590.19	\$0.00		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$557,590.19	\$557,590.19	0.00		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
98200-3174-04	0.00	n/a	0.00	South Cumberland State Park Wayfinding Signage
98200-4177-04	100.00	NA	0.00	The random on-call signing on various Interstate and State R

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-4177-04	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9007	712-01.02	EACH	LANE CLOSURE	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 19.000	<b>Unit Price:</b> \$275.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,225.00
98200-4177-04	0700	0010	712-01.02	EACH	LANE CLOSURE	<b>Bid:</b> 15.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$275.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$275.00
98200-4177-04	0700	9001	712-01.02	EACH	LANE CLOSURE	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$275.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 04/12/2023  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9008	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0020	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$1,200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,400.00
98200-4177-04	0700	9002	712-01.03	EACH	LANE CLOSURE(NIGHT WORK)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,200.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9009	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$595.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0030	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 7.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$595.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,190.00
98200-4177-04	0700	9003	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$595.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

Print Date: 04/12/2023  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9010	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 7.000	<b>Unit Price:</b> \$875.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,125.00
98200-4177-04	0700	0040	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD	<b>Bid:</b> 24.000 <b>This Est:</b> 0.000 <b>Total:</b> 26.000	<b>Unit Price:</b> \$975.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$25,350.00
98200-4177-04	0700	9004	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$875.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9011	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 23.440	<b>Unit Price:</b> \$665.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$15,587.60
98200-4177-04	0700	0050	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 9.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.320	<b>Unit Price:</b> \$665.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,532.80
98200-4177-04	0700	9005	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$665.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9012	713-01.02	LB.	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 6,446.800	<b>Unit Price:</b> \$2.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$18,373.38
98200-4177-04	0700	0060	713-01.02	LB.	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 2,400.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,310.800	<b>Unit Price:</b> \$2.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$6,585.78
98200-4177-04	0700	9006	713-01.02	LB.	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$2.85 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9013	713-04.02	LB.	STEEL I-BEAMS & W-F BEAMS FOR SIGN SUPPORTS	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$4.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0070	713-04.02	LB.	STEEL I-BEAMS & W-F BEAMS FOR SIGN SUPPORTS	<b>Bid:</b> 3,000.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$4.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9014	713-06	LB.	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 26,469.200	<b>Unit Price:</b> \$4.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$111,170.64
98200-4177-04	0700	0080	713-06	LB.	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	<b>Bid:</b> 12,500.000 <b>This Est:</b> 0.000 <b>Total:</b> 21,350.300	<b>Unit Price:</b> \$4.20 <b>This Est:</b> \$0.00 <b>Total:</b> \$89,671.26

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9015	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 890.400	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,205.44
98200-4177-04	0700	0090	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	<b>Bid:</b> 23.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9016	713-11.05	LB.	SQUARE TUBE SIGN SUPPORT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$3.90 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0100	713-11.05	LB.	SQUARE TUBE SIGN SUPPORT	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 41.670	<b>Unit Price:</b> \$3.90 <b>This Est:</b> \$0.00 <b>Total:</b> \$162.51
98200-3174-04	0700	9017	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$13.55 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0110	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$13.55 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9018	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 226.000	<b>Unit Price:</b> \$14.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,197.90
98200-4177-04	0700	0120	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$14.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9019	713-13.12	S.F.	FLAT SHEET ALUM SIGNS OVERLAY (0.080" THICK)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 13.500	<b>Unit Price:</b> \$16.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$219.38
98200-4177-04	0700	0130	713-13.12	S.F.	FLAT SHEET ALUM SIGNS OVERLAY (0.080" THICK)	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$16.25 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9020	713-13.14	S.F.	FLORESCENT YELLOW SIGN SHEETING	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0140	713-13.14	S.F.	FLORESCENT YELLOW SIGN SHEETING	<b>Bid:</b> 200.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$5.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9021	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,715.000	<b>Unit Price:</b> \$21.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$79,872.50
98200-4177-04	0700	0150	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS	<b>Bid:</b> 2,600.000 <b>This Est:</b> 0.000 <b>Total:</b> 6,768.000	<b>Unit Price:</b> \$21.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$145,512.00
98200-3174-04	0700	9022	713-15.01	EACH	REMOVAL OF EXISTING SIGN POST	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$150.00
98200-4177-04	0700	0160	713-15.01	EACH	REMOVAL OF EXISTING SIGN POST	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$50.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9023	713-15.03	EACH	REMOVAL OF LARGER BARRIER MOUNTED SIGNS WITH SADDLE SUPPORTS	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$45.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0170	713-15.03	EACH	REMOVAL OF LARGER BARRIER MOUNTED SIGNS WITH SADDLE SUPPORTS	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$45.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9024	713-15.10	EACH	REMOVAL OF SMALL BARRIER MOUNTED SIGNS W/ FLAT PLAT SUPPORTS	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$40.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0180	713-15.10	EACH	REMOVAL OF SMALL BARRIER MOUNTED SIGNS W/ FLAT PLAT SUPPORTS	<b>Bid:</b> 30.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$40.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9025	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 41.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$10,250.00
98200-4177-04	0700	0190	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	<b>Bid:</b> 8.000 <b>This Est:</b> 0.000 <b>Total:</b> 61.000	<b>Unit Price:</b> \$250.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$15,250.00
98200-3174-04	0700	9026	713-15.37	S.F.	INSTALLATION OF SIGN MESSAGE(LETTER,#,ARROW,SHIELD)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0200	713-15.37	S.F.	INSTALLATION OF SIGN MESSAGE(LETTER,#,ARROW,SHIELD)	<b>Bid:</b> 15.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$13.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
98200-3174-04	0700	9027	713-15.38	S.F.	EXTRUDED ALUMINUM PANELS FOR OVERLAYING BACKGROUND	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$14.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98200-4177-04	0700	0210	713-15.38	S.F.	EXTRUDED ALUMINUM PANELS FOR OVERLAYING BACKGROUND	<b>Bid:</b>	10.000	<b>Unit Price:</b>	\$14.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98200-3174-04	0700	9028	713-16.90	EACH	RESET GROUND MOUNTED SIGN	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$500.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98200-4177-04	0700	0220	713-16.90	EACH	RESET GROUND MOUNTED SIGN	<b>Bid:</b>	10.000	<b>Unit Price:</b>	\$500.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
98200-3174-04	0700	9029	713-17.02	EACH	INSTALL AUXILIARY SUPPORT FOR EXIT NUMBER PANEL	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$75.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	12.000	<b>Total:</b>	\$900.00
98200-4177-04	0700	0230	713-17.02	EACH	INSTALL AUXILIARY SUPPORT FOR EXIT NUMBER PANEL	<b>Bid:</b>	5.000	<b>Unit Price:</b>	\$75.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	36.000	<b>Total:</b>	\$2,700.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9030	713-17.04	L.F.	INSTALL AUXILIARY SUPPORT ON EXISTING SIGN	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 48.000	<b>Unit Price:</b> \$8.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$384.00
98200-4177-04	0700	0240	713-17.04	L.F.	INSTALL AUXILIARY SUPPORT ON EXISTING SIGN	<b>Bid:</b> 60.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$8.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9031	713-20.30	EACH	SIGN ADJUSTMENTS	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 24.000	<b>Unit Price:</b> \$325.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$7,800.00
98200-4177-04	0700	0250	713-20.30	EACH	SIGN ADJUSTMENTS	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$325.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-3174-04	0700	9032	713-30.09	EACH	BARRIER MOUNTED SIGN SUPPORT (DESCRIPTION)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
98200-4177-04	0700	0260	713-30.09	EACH	BARRIER MOUNTED SIGN SUPPORT/(SADDLE)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$500.00

Print Date: 04/12/2023  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
98200-3174-04	0700	9033	713-30.10	EACH	BARRIER MOUNTED SIGN SUPPORT (PERF/KNOCKOUT)	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$5.45
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
98200-4177-04	0700	0270	713-30.10	EACH	BARRIER MOUNTED SIGN SUPPORT (PERF/KNOCKOUT)/ (PERF/KNOCKOUT)	<b>Bid:</b> 2.000	<b>Unit Price:</b> \$5.45
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00