

Print Date: 05/18/2022  
 JJ04221

**STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report**



**Contract:**CNV204    **Estimate Number:** 0005    **Estimate Type:** Final    **Estimate Approved:**No    **Pay Period:** 1/13/2022 to 01/25/2022

<p><b>Contractor:</b> Rogers Group, Inc.  <b>Contractor's Address:</b> PO Box 25250          Nashville, TN 37202</p> <p><b>Contract Location:</b> The resurfacing on S.R. 60 from the Hamilton County line (L.)</p> <p><b>Counties:</b> MEIGS, RHEA</p> <p><b>Project(s)</b> 61004-8216-14, 72006-8215-14</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 126.0 Days  <b>Charged:</b> 81.0 Days  <b>Elapsed Calendar Days:</b> 81.0 Days  <b>Percent Time:</b> 64.29 %  <b>Percent Complete(\$):</b> 100.79 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 05/07/2021  <b>Awarded:</b> 05/26/2021  <b>Contract Executed:</b> 06/07/2021  <b>Date Notice to Proceed:</b> 06/28/2021  <b>Work Began:</b> 07/20/2021  <b>To Be Completed:</b> 10/31/2021  <b>Substantial Work Complete:</b> 09/16/2021  <b>Accepted:</b> 09/23/2021</p>	
---	--	--

	Total to Date	Previous to Date	This Estimate		
<b>Total Earnings:</b>	\$2,000,422.88	\$2,000,341.88	\$81.00	<b>Current Contract:</b>	\$1,946,832.25
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$2,000,422.88	\$2,000,341.88	\$81.00	<b>Original Contract:</b>	\$1,946,832.25
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$2,000,422.88	\$2,000,341.88	81.00		

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
61004-8216-14	27.42	STP-NH-60(39)	81.00	The resurfacing on S.R. 60 from east of McInturff Road (L.M.
72006-8215-14	72.58	STP-NH-60(38)	0.00	The resurfacing on S.R. 60 from the Hamilton County line (L.

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	9018	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b>	0.000 <b>Unit Price:</b> \$800.00
						<b>This Est:</b>	0.000 <b>This Est:</b> \$0.00
						<b>Total:</b>	0.000 <b>Total:</b> \$0.00
72006-8215-14	0100	9019	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b>	0.000 <b>Unit Price:</b> \$800.00
						<b>This Est:</b>	0.000 <b>This Est:</b> \$0.00
						<b>Total:</b>	0.000 <b>Total:</b> \$0.00
61004-8216-14	0100	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b>	0.000 <b>Unit Price:</b> \$1.00
						<b>This Est:</b>	0.000 <b>This Est:</b> \$0.00
						<b>Total:</b>	0.000 <b>Total:</b> \$0.00
	0100	9014	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b>	0.000 <b>Adj This Est</b> 0.00
						<b>Adj Total:</b>	1,779.360 <b>Adj Total:</b> 1,779.36
72006-8215-14	0100	9015	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b>	0.000 <b>Unit Price:</b> \$1.00
						<b>This Est:</b>	0.000 <b>This Est:</b> \$0.00
						<b>Total:</b>	0.000 <b>Total:</b> \$0.00
	0100	9015	ADJUSTMENT		Fuel Adjustment (FUE2)	<b>Adj This Est</b>	0.000 <b>Adj This Est</b> 0.00
						<b>Adj Total:</b>	3,908.340 <b>Adj Total:</b> 3,908.34

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	9016	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
	0100	9016	ADJUSTMENT		Bituminous Adjustment (BITM)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 10,251.280	<b>Adj Total:</b> 10,251.28
72006-8215-14	0100	9017	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
	0100	9017	ADJUSTMENT		Bituminous Adjustment (BITM)	<b>Adj This Est</b> 0.000	<b>Adj This Est</b> 0.00
						<b>Adj Total:</b> 27,642.010	<b>Adj Total:</b> 27,642.01
61004-8216-14	0100	0010	303-01	TON	MINERAL AGGREGATE , TYPE A BASE, GRADING D	<b>Bid:</b> 598.000	<b>Unit Price:</b> \$37.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 410.520	<b>Total:</b> \$15,189.24
72006-8215-14	0100	0010	303-01	TON	MINERAL AGGREGATE , TYPE A BASE, GRADING D	<b>Bid:</b> 1,416.000	<b>Unit Price:</b> \$37.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 1,103.730	<b>Total:</b> \$40,838.01
61004-8216-14	0100	0020	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b> 26.000	<b>Unit Price:</b> \$670.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 21.610	<b>Total:</b> \$14,478.70
72006-8215-14	0100	0020	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b> 68.000	<b>Unit Price:</b> \$670.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 36.230	<b>Total:</b> \$24,274.10

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
72006-8215-14	0100	9010	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
61004-8216-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
72006-8215-14	0100	9011	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
61004-8216-14	0100	0030	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	<b>Bid:</b> 1,707.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,626.900	<b>Unit Price:</b> \$82.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$134,463.29
72006-8215-14	0100	0030	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	<b>Bid:</b> 4,023.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,918.620	<b>Unit Price:</b> \$82.65 <b>This Est:</b> \$0.00 <b>Total:</b> \$323,873.94

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	<b>Bid:</b> 2,149.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,260.490	<b>Unit Price:</b> \$94.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$213,616.31
72006-8215-14	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	<b>Bid:</b> 6,286.000 <b>This Est:</b> 0.000 <b>Total:</b> 6,490.920	<b>Unit Price:</b> \$94.50 <b>This Est:</b> \$0.00 <b>Total:</b> \$613,391.94
61004-8216-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9000	ADJUSTMENT		411 AC Content Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> -4,786.130	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> -4,786.13
72006-8215-14	0100	9006	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9006	ADJUSTMENT		411 AC Content Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> -12,626.620	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> -12,626.62
61004-8216-14	0100	9012	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
72006-8215-14	0100	9013	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
72006-8215-14	0100	9007	411-03.40	DOLL	MATERIAL VARIATION DEDUCTIO	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
61004-8216-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9002	ADJUSTMENT		411 Anti-Strip Adjustment	<b>Adj This Est</b> 81.000 <b>Adj Total:</b> 3,390.000	<b>Adj This Est</b> 81.00 <b>Adj Total:</b> 3,390.00
72006-8215-14	0100	9008	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
	0100	9008	ADJUSTMENT		411 Anti-Strip Adjustment	<b>Adj This Est</b> 0.000 <b>Adj Total:</b> 9,103.500	<b>Adj This Est</b> 0.00 <b>Adj Total:</b> 9,103.50
61004-8216-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
72006-8215-14	0100	9009	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	0050	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	<b>Bid:</b> 3.600 <b>This Est:</b> 0.000 <b>Total:</b> 3.880	<b>Unit Price:</b> \$562.78 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,183.60
72006-8215-14	0100	0050	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	<b>Bid:</b> 10.700 <b>This Est:</b> 0.000 <b>Total:</b> 9.620	<b>Unit Price:</b> \$562.78 <b>This Est:</b> \$0.00 <b>Total:</b> \$5,413.98
61004-8216-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 3,869.000 <b>This Est:</b> 0.000 <b>Total:</b> 3,981.120	<b>Unit Price:</b> \$18.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$72,257.33
72006-8215-14	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 10,245.000 <b>This Est:</b> 0.000 <b>Total:</b> 8,436.420	<b>Unit Price:</b> \$18.15 <b>This Est:</b> \$0.00 <b>Total:</b> \$153,121.02
61004-8216-14	0100	0070	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$16,920.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$16,920.00
72006-8215-14	0100	0070	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$39,480.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$39,480.00
72006-8215-14	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 140.000 <b>This Est:</b> 0.000 <b>Total:</b> 61.000	<b>Unit Price:</b> \$34.79 <b>This Est:</b> \$0.00 <b>Total:</b> \$2,122.19
72006-8215-14	0100	0090	712-05.03	EACH	WARNING LIGHTS (TYPE C)	<b>Bid:</b> 43.000 <b>This Est:</b> 0.000 <b>Total:</b> 28.000	<b>Unit Price:</b> \$30.69 <b>This Est:</b> \$0.00 <b>Total:</b> \$859.24

Print Date: 05/18/2022  
 JJ04221

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	0080	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 281.000 <b>This Est:</b> 0.000 <b>Total:</b> 612.000	<b>Unit Price:</b> \$6.40 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,913.74
72006-8215-14	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 1,207.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,561.000	<b>Unit Price:</b> \$6.40 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,982.60
72006-8215-14	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$818.60 <b>This Est:</b> \$0.00 <b>Total:</b> \$818.60
61004-8216-14	0100	0090	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$1,637.19 <b>This Est:</b> \$0.00 <b>Total:</b> \$1,637.19
72006-8215-14	0100	0120	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> \$1,637.19 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,274.38
61004-8216-14	0100	0100	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 146.000	<b>Unit Price:</b> \$25.58 <b>This Est:</b> \$0.00 <b>Total:</b> \$3,734.83
72006-8215-14	0100	0130	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 352.000 <b>This Est:</b> 0.000 <b>Total:</b> 358.000	<b>Unit Price:</b> \$25.58 <b>This Est:</b> \$0.00 <b>Total:</b> \$9,158.00



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
72006-8215-14	0100	0140	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	<b>Bid:</b> 145.000	<b>Unit Price:</b> \$25.58
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 169.000	<b>Total:</b> \$4,323.19
72006-8215-14	0100	0150	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 150.000	<b>Unit Price:</b> \$6.14
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 150.000	<b>Total:</b> \$920.85
61004-8216-14	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 75.000	<b>Unit Price:</b> \$10.23
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 70.000	<b>Total:</b> \$716.24
72006-8215-14	0100	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 285.000	<b>Unit Price:</b> \$10.23
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 300.000	<b>Total:</b> \$3,069.60
72006-8215-14	0100	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 8.000	<b>Unit Price:</b> \$153.49
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 4.000	<b>Total:</b> \$613.95
61004-8216-14	0100	0120	716-05.20	L.M.	PAINTED PAVEMENT MARKING (€ LINE)	<b>Bid:</b> 6.000	<b>Unit Price:</b> \$869.76
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 14.290	<b>Total:</b> \$12,428.84
72006-8215-14	0100	0180	716-05.20	L.M.	PAINTED PAVEMENT MARKING (€ LINE)	<b>Bid:</b> 15.200	<b>Unit Price:</b> \$869.76
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 33.200	<b>Total:</b> \$28,875.97

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary to Contractor Report**



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
61004-8216-14	0100	0130	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 7.300 <b>This Est:</b> 0.000 <b>Total:</b> 6.800	<b>Unit Price:</b> \$4,399.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$29,919.67
72006-8215-14	0100	0190	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 16.500 <b>This Est:</b> 0.000 <b>Total:</b> 28.430	<b>Unit Price:</b> \$4,399.95 <b>This Est:</b> \$0.00 <b>Total:</b> \$125,090.61
61004-8216-14	0100	0140	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b> 324.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.02 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
72006-8215-14	0100	0200	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b> 719.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1.02 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
61004-8216-14	0100	0150	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$15,240.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$15,240.00
72006-8215-14	0100	0210	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> \$35,560.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$35,560.00