

Print Date: 04/17/2023
 JJ04221

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNW013 **Estimate Number:** 0008 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 11/4/2022 to 02/03/2023

<p>Contractor: Tinsley Asphalt, LLC Contractor's Address: P. O. Box 1991 Tullahoma, TN 37388-1991</p> <p>Contract Location: The resurfacing on S.R. 282 from Dunbar Road (L.M. 0.00) to</p> <p>Counties: CUMBERLAND</p> <p>Project(s) 18024-3211-94, 18077-3205-94, 18S282-F8-002, 18S419-F8-002</p>	<p>Time</p> <p>Allowed: 124.0 Days Charged: 123.0 Days Elapsed Calendar Days: 123.0 Days Percent Time: 99.19 % Percent Complete(\$): 96.11 % Percent Behind: 3.08 %</p> <p>Dates</p> <p>Let: 02/11/2022 Awarded: 02/25/2022 Contract Executed: 03/09/2022 Date Notice to Proceed: 03/30/2022 Work Began: 05/18/2022 To Be Completed: 07/31/2022 Substantial Work Complete: 07/30/2022 Accepted: 08/03/2022</p>
---	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,244,119.39	\$1,244,044.65	\$74.74	Current Contract:	\$1,124,685.24
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,244,119.39	\$1,244,044.65	\$74.74		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$1,244,119.39	\$1,244,044.65	74.74		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
18024-3211-94	1.56	STP/HSIP-282(2)	0.00	The resurfacing on S.R. 282 from Dunbar Road (L.M. 0.00) to
18077-3205-94	1.69	STP/HSIP-419(11)	0.00	The resurfacing on S.R. 419 from U.S. 127 (S.R. 28) (L.M. 0.
18S282-F8-002	46.15	STP/HSIP-282(2)	56.68	The resurfacing on S.R. 282 from Dunbar Road (L.M. 0.00) to
18S419-F8-002	50.59	STP/HSIP-419(11)	18.06	The resurfacing on S.R. 419 from U.S. 127 (S.R. 28) (L.M. 0.

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18024-3211-94	0100	9012	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00
18077-3205-94	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00
18S282-F8-002	0100	9014	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00
18S419-F8-002	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$800.00 This Est: \$0.00 Total: \$0.00

Print Date: 04/17/2023
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18024-3211-94	0100	9002	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18077-3205-94	0100	9003	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18S282-F8-002	0100	9004	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 56.680 Total: 56.680	Unit Price: \$1.00 This Est: \$56.68 Total: \$56.68
	0100	9004	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est 0.000 Adj Total: 18,194.380	Adj This Est 0.00 Adj Total: 18,194.38
18S419-F8-002	0100	9005	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 18.060 Total: 18.060	Unit Price: \$1.00 This Est: \$18.06 Total: \$18.06
	0100	9005	ADJUSTMENT		Fuel Adjustment (FUE2)	Adj This Est 0.000 Adj Total: 17,136.650	Adj This Est 0.00 Adj Total: 17,136.65

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18024-3211-94	0100	9008	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18077-3205-94	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
18S282-F8-002	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9010	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est 0.000 Adj Total: 32,716.640	Adj This Est 0.00 Adj Total: 32,716.64
18S419-F8-002	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9011	ADJUSTMENT		Bituminous Adjustment (BITM)	Adj This Est 0.000 Adj Total: 51,770.380	Adj This Est 0.00 Adj Total: 51,770.38
18S282-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 7.200 This Est: 0.000 Total: 7.200	Unit Price: \$810.00 This Est: \$0.00 Total: \$5,832.00
18S419-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 7.900 This Est: 0.000 Total: 7.900	Unit Price: \$810.00 This Est: \$0.00 Total: \$6,399.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18S282-F8-002	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	100.000	Unit Price:	\$33.00
						This Est:	0.000	This Est:	\$0.00
						Total:	66.550	Total:	\$2,196.15
18S419-F8-002	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	120.000	Unit Price:	\$33.00
						This Est:	0.000	This Est:	\$0.00
						Total:	21.210	Total:	\$699.93
18S282-F8-002	0100	0030	403-02.01	TON	TRACKLESS TACK COAT	Bid:	23.000	Unit Price:	\$657.16
						This Est:	0.000	This Est:	\$0.00
						Total:	8.780	Total:	\$5,769.86
18S419-F8-002	0100	0030	403-02.01	TON	TRACKLESS TACK COAT	Bid:	26.000	Unit Price:	\$657.16
						This Est:	0.000	This Est:	\$0.00
						Total:	18.590	Total:	\$12,216.60
18S282-F8-002	0100	0040	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	3.600	Unit Price:	\$3,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	3.620	Total:	\$12,670.00
18S419-F8-002	0100	0040	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	4.200	Unit Price:	\$3,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	4.143	Total:	\$14,500.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18S282-F8-002	0100	0050	411-03.07	TON	ACS MIX(PG64-22) THIN LIFT ASPHALT	Bid: 2,971.000	Unit Price: \$105.10
						This Est: 0.000	This Est: \$0.00
						Total: 2,675.700	Total: \$281,216.07
18S419-F8-002	0100	0050	411-03.07	TON	ACS MIX(PG64-22) THIN LIFT ASPHALT	Bid: 3,393.000	Unit Price: \$105.10
						This Est: 0.000	This Est: \$0.00
						Total: 3,708.950	Total: \$389,810.65
18S282-F8-002	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9000	ADJUSTMENT	411 AC Content Adjustment	Adj This Est 0.000	Adj This Est 0.00	
					Adj Total: 13,993.190	Adj Total: 13,993.19	
18S419-F8-002	0100	9001	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000	Unit Price: \$1.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
	0100	9001	ADJUSTMENT	411 AC Content Adjustment	Adj This Est 0.000	Adj This Est 0.00	
					Adj Total: 20,067.050	Adj Total: 20,067.05	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18S282-F8-002	0100	9006	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9006	ADJUSTMENT	411	Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 2,929.350	Adj This Est 0.00 Adj Total: 2,929.35
18S419-F8-002	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1.00 This Est: \$0.00 Total: \$0.00
	0100	9007	ADJUSTMENT	411	Anti-Strip Adjustment	Adj This Est 0.000 Adj Total: 4,050.450	Adj This Est 0.00 Adj Total: 4,050.45
18024-3211-94	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 5.800 This Est: 0.000 Total: 5.804	Unit Price: \$350.00 This Est: \$0.00 Total: \$2,031.40
18077-3205-94	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 6.400 This Est: 0.000 Total: 5.578	Unit Price: \$350.00 This Est: \$0.00 Total: \$1,952.30
18S282-F8-002	0100	0060	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 5,000.000 This Est: 0.000 Total: 1,043.360	Unit Price: \$6.50 This Est: \$0.00 Total: \$6,781.84
18S419-F8-002	0100	0060	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 5,000.000 This Est: 0.000 Total: 1,813.320	Unit Price: \$6.50 This Est: \$0.00 Total: \$11,786.58

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18024-3211-94	0100	0020	705-04.20	EACH	GUARDRAIL DELINEATION ENHANCEMENT	Bid: 16.000 This Est: 0.000 Total: 18.000	Unit Price: \$5.25 This Est: \$0.00 Total: \$94.50
18S282-F8-002	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$24,628.00 This Est: \$0.00 Total: \$24,628.00
18S419-F8-002	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$27,772.00 This Est: \$0.00 Total: \$27,772.00
18S282-F8-002	0100	0080	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 420.000 This Est: 0.000 Total: 451.000	Unit Price: \$6.50 This Est: \$0.00 Total: \$2,931.50
18S419-F8-002	0100	0080	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 290.000 This Est: 0.000 Total: 218.000	Unit Price: \$6.50 This Est: \$0.00 Total: \$1,417.00
18024-3211-94	0100	0030	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 18.000 This Est: 0.000 Total: 23.000	Unit Price: \$38.00 This Est: \$0.00 Total: \$874.00
18077-3205-94	0100	0020	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid: 40.000 This Est: 0.000 Total: 44.000	Unit Price: \$38.00 This Est: \$0.00 Total: \$1,672.00
18077-3205-94	0100	0030	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid: 72.000 This Est: 0.000 Total: 72.000	Unit Price: \$9.25 This Est: \$0.00 Total: \$666.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18S282-F8-002	0100	0090	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 1.000 This Est: 0.000 Total: 2.000	Unit Price: \$4,000.00 This Est: \$0.00 Total: \$8,000.00
18S419-F8-002	0100	9016	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: \$4,000.00 This Est: \$0.00 Total: \$8,000.00
18077-3205-94	0100	0040	713-16.20	EACH	SIGNS (DESCRIPTION)/(CHEVROI SIGN (24"x30"))	Bid: 12.000 This Est: 0.000 Total: 12.000	Unit Price: \$235.00 This Est: \$0.00 Total: \$2,820.00
18024-3211-94	0100	0040	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 301.000 This Est: 0.000 Total: 254.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$7,620.00
18077-3205-94	0100	0050	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 200.000 This Est: 0.000 Total: 200.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$6,000.00
18S419-F8-002	0100	0090	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 81.000 This Est: 0.000 Total: 97.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$2,910.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18024-3211-94	0100	0050	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 9.000 This Est: 0.000 Total: 0.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$0.00
18077-3205-94	0100	0060	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR (1 COLOR)	Bid: 9.000 This Est: 0.000 Total: 0.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$0.00
18024-3211-94	0100	0060	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 9.000 This Est: 0.000 Total: 9.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$270.00
18077-3205-94	0100	0070	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 9.000 This Est: 0.000 Total: 4.000	Unit Price: \$30.00 This Est: \$0.00 Total: \$120.00
18S419-F8-002	0100	0100	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 81.000 This Est: 0.000 Total: 82.000	Unit Price: \$8.00 This Est: \$0.00 Total: \$656.00
18S282-F8-002	0100	0100	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid: 250.000 This Est: 0.000 Total: 0.000	Unit Price: \$9.00 This Est: \$0.00 Total: \$0.00
18S419-F8-002	0100	0110	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid: 30.000 This Est: 0.000 Total: 16.560	Unit Price: \$20.00 This Est: \$0.00 Total: \$331.20

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18S282-F8-002	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	741.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	502.000	Total:	\$5,020.00
18S419-F8-002	0100	0120	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	353.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	300.000	Total:	\$3,000.00
18S282-F8-002	0100	0120	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	2.000	Unit Price:	\$150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18S419-F8-002	0100	0130	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	1.000	Unit Price:	\$150.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$150.00
18S419-F8-002	0100	0140	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	85.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	98.000	Total:	\$882.00
18S282-F8-002	0100	0130	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	20.000	Unit Price:	\$20.00
						This Est:	0.000	This Est:	\$0.00
						Total:	30.000	Total:	\$600.00
18S419-F8-002	0100	0150	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	26.000	Unit Price:	\$20.00
						This Est:	0.000	This Est:	\$0.00
						Total:	28.000	Total:	\$560.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
18S282-F8-002	0100	0140	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 24.000 This Est: 0.000 Total: 0.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$0.00
18S419-F8-002	0100	0160	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 30.000 This Est: 0.000 Total: 12.000	Unit Price: \$10.00 This Est: \$0.00 Total: \$120.00
18024-3211-94	0100	0070	716-05.20	L.M.	PAINTED PAVEMENT MARKING (€ LINE)	Bid: 7.200 This Est: 0.000 Total: 6.774	Unit Price: \$725.00 This Est: \$0.00 Total: \$4,911.15
18077-3205-94	0100	0080	716-05.20	L.M.	PAINTED PAVEMENT MARKING (€ LINE)	Bid: 7.200 This Est: 0.000 Total: 7.901	Unit Price: \$725.00 This Est: \$0.00 Total: \$5,728.23
18S282-F8-002	0100	0150	716-05.20	L.M.	PAINTED PAVEMENT MARKING (€ LINE)	Bid: 2.800 This Est: 0.000 Total: 0.099	Unit Price: \$725.00 This Est: \$0.00 Total: \$71.78
18S419-F8-002	0100	0170	716-05.20	L.M.	PAINTED PAVEMENT MARKING (€ LINE)	Bid: 2.800 This Est: 0.000 Total: 11.812	Unit Price: \$725.00 This Est: \$0.00 Total: \$8,563.70

Print Date: 04/17/2023
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18S282-F8-002	0100	0160	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	13.500	Unit Price:	\$4,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	13.347	Total:	\$64,065.60
18S419-F8-002	0100	0180	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	13.500	Unit Price:	\$4,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	16.245	Total:	\$77,976.00
18S419-F8-002	0100	0190	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	180.000	Unit Price:	\$1.25
						This Est:	0.000	This Est:	\$0.00
						Total:	124.000	Total:	\$155.00
18S282-F8-002	0100	0170	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	150.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
18S419-F8-002	0100	0200	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	50.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	169.000	Total:	\$338.00
18S282-F8-002	0100	0180	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$28,388.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$28,388.00
18S419-F8-002	0100	0210	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$32,012.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1.000	Total:	\$32,012.00