

**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report**



<b>Contractor:</b> CNW123	<b>Estimate Number:</b> 0005	<b>Estimate Type:</b> Final	<b>Estimate Approved:</b> No	<b>Pay Period:</b> 01/01/2023 <b>to</b> 01/02/2023
<b>Contractor:</b> Asphalt Paving Systems, Inc.				<b>Time</b>
<b>Contractor's PO BOX 530</b>				<b>Allowed:</b> 142.0 Days
<b>Address:</b> HAMMONTON, NJ 08037				<b>Charged:</b> 216.0 Days
<b>Contract Location:</b> The microsurfacing on U.S. 64 (S.R. 433) from near U.S. 64BR				<b>Elapsed Calendar Days:</b> 216.0 Days
<b>Counties:</b> FRANKLIN				<b>Percent Time:</b> 152.11 %
<b>Project(s):</b> 26S050-F8-002, 26S433-F8-002, 26S433-M3-003				<b>Percent Complete(\$)</b> 97.26 %
				<b>Percent Behind:</b> 54.86 %
				<b>Dates</b>
				<b>Let:</b> 03/25/2022
				<b>Awarded:</b> 04/14/2022
				<b>Contract Executed:</b> 04/21/2022
				<b>Date Notice to Proceed:</b> 05/12/2022
				<b>Work Began:</b> 08/24/2022
				<b>To Be Completed:</b> 09/30/2022
				<b>Substantial Work Complete:</b> 12/13/2022
				<b>Accepted:</b> 12/15/2022
	<b>Total to Date</b>	<b>Previous to Date</b>	<b>This Estimate</b>	
<b>Total Earnings:</b>	\$2,878,155.33	\$2,709,069.07	\$169,086.26	
Stockpiled Materials:	\$0.00	\$0.00	\$0.00	
<b>Amount Due:</b>	\$2,878,155.33	\$2,709,069.07	\$169,086.26	
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00	
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	
<b>Payment Due:</b>	\$2,878,155.33	\$2,709,069.07	\$169,086.26	
				<b>Amounts</b>
				<b>Current Contract:</b> \$2,957,702.10
				<b>Original Contract:</b> \$2,957,702.10

Print Date: 09/29/2023

JJ04221

**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report**



<b>Project Number</b>		<b>Bid %</b>	<b>Federal Project Number</b>		<b>Project Current Amount</b>	<b>Project Description</b>		
26S050-F8-002		44.98	NH-50(80)		77,564.68	The microsurfacing on U.S. 64 (S.R. 50) from U.S. 64 (S.R. 4		
26S433-F8-002		54.36	NH-433(8)		91,521.58	The microsurfacing on U.S. 64 (S.R. 433) from near U.S. 64BR		
26S433-M3-003		0.65	NH-433(8)		0.00	SR 433 OVER BOILING FORK CREEK & CSX RR		
<b>Project Number</b>	<b>Cat #</b>	<b>Line Item #</b>	<b>Item Code</b>	<b>Units</b>	<b>Primary/ Supplemental Description</b>		<b>Total Item Quantity</b>	<b>Total Amount</b>
26S433-F8-002	0100	9001	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S433-M3-003	0500	9000	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S050-F8-002	0100	9008	108-07	DAY	LIQUIDATED DAMAGES		Bid: 0.000 This Est: -1.000 Total: -34.000	Unit Price: 1,000.00 This Est: -1,000.00 Total: -34,000.00
26S433-F8-002	0100	9009	108-07	DAY	LIQUIDATED DAMAGES		Bid: 0.000 This Est: 1.000 Total: -39.000	Unit Price: 1,000.00 This Est: 1,000.00 Total: -39,000.00
26S433-M3-003	0500	9010	108-07	DAY	LIQUIDATED DAMAGES		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
26S050-F8-002	0100	9002	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S433-F8-002	0100	9003	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S433-M3-003	0500	9004	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S433-F8-002	0100	9006	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.		Bid: 0.000 This Est: 90,510.440 Total: 90,510.440	Unit Price: 1.00 This Est: 90,510.44 Total: 90,510.44
26S050-F8-002	0100	9005	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.		Bid: 0.000 This Est: 78,449.230 Total: 78,449.230	Unit Price: 1.00 This Est: 78,449.23 Total: 78,449.23
26S433-M3-003	0500	9007	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.		Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
26S050-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS		Bid: 25.700 This Est: 0.000 Total: 12.920	Unit Price: 150.00 This Est: 0.00 Total: 1,938.00

Print Date: 09/29/2023

JJ04221

**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report**



<b>Project Number</b>	<b>Cat #</b>	<b>Line Item #</b>	<b>Item Code</b>	<b>Units</b>	<b>Primary/ Supplemental Description</b>		<b>Total Item Quantity</b>	<b>Total Amount</b>
26S433-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	31.700 <b>Unit Price:</b> 0.000 <b>This Est:</b> 25.300 <b>Total:</b>	150.00 0.00 3,795.00
26S050-F8-002	0100	0020	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK COAT (MICRO-SURFACING)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	26.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 7.720 <b>Total:</b>	605.00 0.00 4,670.60
26S433-F8-002	0100	0020	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK COAT (MICRO-SURFACING)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	31.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 14.770 <b>Total:</b>	605.00 0.00 8,935.85
26S433-F8-002	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	165,357.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 105,901.120 <b>Total:</b>	0.35 0.00 37,065.39
26S050-F8-002	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	128,907.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 165,304.110 <b>Total:</b>	0.35 0.00 57,856.44
26S050-F8-002	0100	0040	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	360.000 <b>Unit Price:</b> 0.010 <b>This Est:</b> 365.630 <b>Total:</b>	1,113.77 11.14 407,227.73
26S433-F8-002	0100	0040	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-SURFACING	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	444.000 <b>Unit Price:</b> 0.010 <b>This Est:</b> 449.830 <b>Total:</b>	1,113.77 11.14 501,007.16
26S050-F8-002	0100	0050	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	2,999.000 <b>Unit Price:</b> 0.780 <b>This Est:</b> 2,877.470 <b>Total:</b>	133.73 104.31 384,804.06
26S433-F8-002	0100	0050	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	3,695.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 3,628.600 <b>Total:</b>	133.73 0.00 485,252.68
26S433-M3-003	0500	0010	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	19.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 24.000 <b>Total:</b>	750.00 0.00 18,000.00
26S433-M3-003	0500	0020	604-10.53	S.Y.	CONCRETE REPAIRS	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	5.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 0.380 <b>Total:</b>	1,000.00 0.00 380.00
26S050-F8-002	0100	0060	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	1.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 1.000 <b>Total:</b>	58,275.00 0.00 58,275.00
26S433-F8-002	0100	0060	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	1.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 1.000 <b>Total:</b>	71,225.00 0.00 71,225.00
26S433-F8-002	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	520.000 <b>Unit Price:</b> 0.000 <b>This Est:</b> 720.000 <b>Total:</b>	7.65 0.00 5,508.00

Print Date: 09/29/2023

JJ04221

**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report**



<b>Project Number</b>	<b>Cat #</b>	<b>Line Item #</b>	<b>Item Code</b>	<b>Units</b>	<b>Primary/ Supplemental Description</b>	<b>Total Item Quantity</b>	<b>Total Amount</b>
26S050-F8-002	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 520.000 This Est: 0.000 Total: 400.000	Unit Price: 7.65 This Est: 0.00 Total: 3,060.00
26S433-F8-002	0100	0080	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 600.00 This Est: 0.00 Total: 1,200.00
26S050-F8-002	0100	0080	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 600.00 This Est: 0.00 Total: 1,200.00
26S050-F8-002	0100	0090	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 1.000	Unit Price: 1,600.00 This Est: 0.00 Total: 1,600.00
26S433-F8-002	0100	0090	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 1.000	Unit Price: 1,600.00 This Est: 0.00 Total: 1,600.00
26S433-F8-002	0100	0100	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 1,295.000 This Est: 0.000 Total: 1,235.000	Unit Price: 33.00 This Est: 0.00 Total: 40,755.00
26S050-F8-002	0100	0100	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 1,114.000 This Est: 0.000 Total: 971.000	Unit Price: 33.00 This Est: 0.00 Total: 32,043.00
26S433-F8-002	0100	0110	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 1,225.000 This Est: 0.000 Total: 1,179.000	Unit Price: 10.00 This Est: 0.00 Total: 11,790.00
26S050-F8-002	0100	0110	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 1,114.000 This Est: 0.000 Total: 852.000	Unit Price: 10.00 This Est: 0.00 Total: 8,520.00
26S050-F8-002	0100	0120	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 55.000 This Est: 0.000 Total: 61.780	Unit Price: 22.00 This Est: 0.00 Total: 1,359.16
26S433-F8-002	0100	0120	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 795.000 This Est: 0.000 Total: 753.000	Unit Price: 15.00 This Est: 0.00 Total: 11,295.00
26S050-F8-002	0100	0130	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 212.000 This Est: 0.000 Total: 370.000	Unit Price: 15.00 This Est: 0.00 Total: 5,550.00
26S050-F8-002	0100	0140	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 25.000 This Est: 0.000 Total: 17.000	Unit Price: 175.00 This Est: 0.00 Total: 2,975.00
26S433-F8-002	0100	0130	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 29.000 This Est: 0.000 Total: 29.000	Unit Price: 175.00 This Est: 0.00 Total: 5,075.00

Print Date: 09/29/2023

JJ04221

**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report**



<b>Project Number</b>	<b>Cat #</b>	<b>Line Item #</b>	<b>Item Code</b>	<b>Units</b>	<b>Primary/ Supplemental Description</b>		<b>Total Item Quantity</b>	<b>Total Amount</b>	
26S433-F8-002	0100	0140	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:  This Est:  Total:	1,500.000 0.000 1,699.000	Unit Price:  This Est:  Total:	9.00 0.00 15,291.00
26S050-F8-002	0100	0150	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:  This Est:  Total:	650.000 0.000 157.000	Unit Price:  This Est:  Total:	9.00 0.00 1,413.00
26S433-F8-002	0100	0150	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid:  This Est:  Total:	6.000 0.000 6.000	Unit Price:  This Est:  Total:	200.00 0.00 1,200.00
26S433-F8-002	0100	0160	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:  This Est:  Total:	1.000 0.000 1.000	Unit Price:  This Est:  Total:	125.00 0.00 125.00
26S050-F8-002	0100	0160	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:  This Est:  Total:	176.000 0.000 252.000	Unit Price:  This Est:  Total:	12.00 0.00 3,024.00
26S433-F8-002	0100	0170	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:  This Est:  Total:	21.600 0.000 7.858	Unit Price:  This Est:  Total:	1,200.00 0.00 9,429.60
26S050-F8-002	0100	0170	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:  This Est:  Total:	37.000 0.000 5.690	Unit Price:  This Est:  Total:	1,200.00 0.00 6,828.00
26S433-F8-002	0100	0180	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:  This Est:  Total:	16.100 0.000 16.066	Unit Price:  This Est:  Total:	1,000.00 0.00 16,066.00
26S050-F8-002	0100	0180	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:  This Est:  Total:	12.900 0.000 12.930	Unit Price:  This Est:  Total:	1,000.00 0.00 12,930.00
26S050-F8-002	0100	0190	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:  This Est:  Total:	37.000 0.000 31.774	Unit Price:  This Est:  Total:	6,600.00 0.00 209,708.40
26S433-F8-002	0100	0190	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:  This Est:  Total:	43.000 0.000 39.056	Unit Price:  This Est:  Total:	6,600.00 0.00 257,769.60
26S433-F8-002	0100	0200	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:  This Est:  Total:	4,805.000 0.000 3,693.000	Unit Price:  This Est:  Total:	2.00 0.00 7,386.00
26S050-F8-002	0100	0200	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:  This Est:  Total:	1,790.000 0.000 2,239.000	Unit Price:  This Est:  Total:	2.00 0.00 4,478.00
26S433-F8-002	0100	0210	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:  This Est:  Total:	1,800.000 0.000 1,530.000	Unit Price:  This Est:  Total:	2.00 0.00 3,060.00

Print Date: 09/29/2023

JJ04221

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
26S050-F8-002	0100	0210	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 500.000 This Est: 0.000 Total: 258.000	Unit Price: 2.00 This Est: 0.00 Total: 516.00
26S433-F8-002	0100	0220	716-12.10	L.F.	ENHANCED FLAT LINE THERMO (12IN DOTTED)	Bid: 225.000 This Est: 0.000 Total: 252.000	Unit Price: 4.00 This Est: 0.00 Total: 1,008.00
26S433-F8-002	0100	0230	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 31,900.00 This Est: 0.00 Total: 31,900.00
26S050-F8-002	0100	0220	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 26,100.00 This Est: 0.00 Total: 26,100.00