

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNW160      **Estimate Number:** 0004      **Estimate Type:** Final      **Estimate Approved:** No      **Pay Period:** 01/01/2023 to 11/06/2023

|   |                      |                         |                      |   |                |
|---|----------------------|-------------------------|----------------------|---|----------------|
| <b>Contractor:</b> Eubank Asphalt Paving & Sealing, LLC<br><b>Contractor's PO Box</b> 190<br><b>Address:</b> CHARLOTTE, TN 37036<br><br><b>Contract Location:</b> The resurfacing on U.S. 79 (S.R. 76) from Old S.R. 76 (L.M.)<br><br><b>Counties:</b> STEWART<br><br><b>Project(s):</b> 81031-3211-94, 81031-8211-14 |                      |                         |                      | <b>Time</b><br><b>Allowed:</b> 160.0 Days<br><b>Charged:</b> 160.0 Days<br><b>Elapsed Calendar Days:</b> 160.0 Days<br><b>Percent Time:</b> 100.00 %<br><b>Percent Complete(\$)</b> 93.39 %<br><b>Percent Behind:</b> 6.61 %<br><br><b>Dates</b><br><b>Let:</b> 05/13/2022<br><b>Awarded:</b> 05/19/2022<br><b>Contract Executed:</b> 06/03/2022<br><b>Date Notice to Proceed:</b> 06/24/2022<br><b>Work Began:</b> 08/24/2022<br><b>To Be Completed:</b> 11/30/2022<br><b>Substantial Work Complete:</b> 11/30/2022<br><b>Accepted:</b> 11/30/2022 |                |
|   | <b>Total to Date</b> | <b>Previous to Date</b> | <b>This Estimate</b> |   |                |
| <b>Total Earnings:</b>  | \$2,173,512.14       | \$2,173,512.14          | \$0.00               |   |                |
| Stockpiled Materials:   | \$0.00               | \$0.00                  | \$0.00               |   |                |
| <b>Amount Due:</b>  | \$2,173,512.14       | \$2,173,512.14          | \$0.00               |   |                |
| Test Report Payment Adjustments:  | \$0.00               | \$0.00                  | \$0.00               |   |                |
| Material Discrepancy Adjustments:   | \$0.00               | \$0.00                  | \$0.00               |   |                |
| <b>Payment Due:</b>   | \$2,173,512.14       | \$2,173,512.14          | \$0.00               |   |                |
|   |                      |                         |                      | <b>Current Contract:</b>  | <b>Amounts</b> |
|   |                      |                         |                      | <b>Original Contract:</b>   | \$2,216,264.50 |
|   |                      |                         |                      |   | \$2,216,264.50 |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount | Project Description   |
|----------------|-------|------------------------|------------------------|---|
| 81031-3211-94  | 8.36  | NH/HSIP-76(115)        | 0.00                   | The resurfacing on U.S. 79 (S.R. 76) from Old S.R. 76 (L.M. |
| 81031-8211-14  | 91.64 | NH/HSIP-76(115)        | 0.00                   | The resurfacing on U.S. 79 (S.R. 76) from Old S.R. 76 (L.M. |

| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                  | Total Item Quantity   | Total Amount  |
|----------------|-------|----------------|-----------|-------|---|---|---|
| 81031-3211-94  | 0100  | 9016           | 108-07    | DAY   | LIQUIDATED DAMAGES                                    | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1,000.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00      |
| 81031-8211-14  | 0100  | 9017           | 108-07    | DAY   | LIQUIDATED DAMAGES                                    | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1,000.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00      |
| 81031-3211-94  | 0100  | 9014           | 108-08.04 | HOUR  | LIQUIDATED DAMAGES                                    | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1,000.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00      |
| 81031-8211-14  | 0100  | 9015           | 108-08.04 | HOUR  | LIQUIDATED DAMAGES                                    | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1,000.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00      |
| 81031-8211-14  | 0100  | 9011           | 109-01.01 | DOLL  | PAY ADJUSTMENT FOR FUEL                               | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00          |
|                |       |                |           |       | Fuel Adjustment (FUE2)                                | <b>Adj This Est:</b> 0.000<br><b>Adj Total:</b> 19,934.820              | <b>Adj This Est:</b> 0.00<br><b>Adj Total:</b> 19,934.82                        |
| 81031-3211-94  | 0100  | 9010           | 109-01.01 | DOLL  | PAY ADJUSTMENT FOR FUEL                               | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00          |
| 81031-3211-94  | 0100  | 9012           | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.           | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00          |
| 81031-8211-14  | 0100  | 9013           | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.           | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000      | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00          |
|                |       |                |           |       | Bituminous Adjustment (BITM)                          | <b>Adj This Est:</b> 0.000<br><b>Adj Total:</b> 71,136.260              | <b>Adj This Est:</b> 0.00<br><b>Adj Total:</b> 71,136.26                        |
| 81031-8211-14  | 0100  | 0010           | 208-01.05 | L.M.  | BROOMING & DEGRASSING SHOULDERS                       | <b>Bid:</b> 13.700<br><b>This Est:</b> 0.000<br><b>Total:</b> 13.700    | <b>Unit Price:</b> 1,200.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 16,440.00 |
| 81031-8211-14  | 0100  | 0020           | 303-01    | TON   | MINERAL AGGREGATE, TYPE A BASE, GRADING D             | <b>Bid:</b> 1,485.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 68.260 | <b>Unit Price:</b> 19.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 1,296.94     |
| 81031-8211-14  | 0100  | 0030           | 307-01.08 | TON   | ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2 | <b>Bid:</b> 500.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000    | <b>Unit Price:</b> 100.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00        |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description         | Total Item Quantity  | Total Amount   |
|----------------|-------|-------------|-----------|-------|--|--|--|
| 81031-8211-14  | 0100  | 9006        | 307-03.20 | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT              | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 9007        | 307-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 9008        | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT PAYMENT        | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 0040        | 403-01    | TON   | BITUMINOUS MATERIAL FOR TACK COAT (TC)       | <b>Bid:</b> 98.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 5.550          | <b>Unit Price:</b> 450.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 2,497.50     |
| 81031-8211-14  | 0100  | 0050        | 403-05.01 | TON   | BITUMINOUS MATERIAL (FOG SEAL) SHOULDER      | <b>Bid:</b> 24.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 25.760         | <b>Unit Price:</b> 1,200.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 30,912.00  |
| 81031-8211-14  | 0100  | 9004        | 407-07    | DOLL  | DENSITY DEDUCTION                            | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 9005        | 407-09    | DOLL  | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 0060        | 411-01.10 | TON   | ACS MIX(PG64-22) GRADING D                   | <b>Bid:</b> 10,550.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 10,752.710 | <b>Unit Price:</b> 106.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 1,139,787.26 |
| 81031-8211-14  | 0100  | 9000        | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 9009        | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                        | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 9001        | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                 | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
| 81031-8211-14  | 0100  | 9002        | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |
|                |       |             |           |       | 411 Anti-Strip Adjustment                    | <b>Adj This Est:</b> 0.000<br><b>Adj Total:</b> 5,987.100                    | <b>Adj This Est:</b> 0.00<br><b>Adj Total:</b> 5,987.10                          |
| 81031-8211-14  | 0100  | 9003        | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT PAYMENT       | <b>Bid:</b> 0.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000           | <b>Unit Price:</b> 1.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00           |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description         | Total Item Quantity                                     | Total Amount  |
|----------------|-------|-------------|-----------|-------|--|---|---|
| 81031-8211-14  | 0100  | 0070        | 415-01.01 | TON   | COLD PLANING BITUMINOUS PAVEMENT             | Bid: 10,451.000<br>This Est: 0.000<br>Total: 10,512.220 | Unit Price: 27.00<br>This Est: 0.00<br>Total: 283,829.94    |
| 81031-3211-94  | 0100  | 0010        | 701-02.01 | S.F.  | CONCRETE CURB RAMP (RETROFIT)                | Bid: 2,508.000<br>This Est: 0.000<br>Total: 2,616.000   | Unit Price: 40.00<br>This Est: 0.00<br>Total: 104,640.00    |
| 81031-3211-94  | 0100  | 0020        | 702-03    | C.Y.  | CONCRETE COMBINED CURB & GUTTER              | Bid: 35.000<br>This Est: 0.000<br>Total: 28.420         | Unit Price: 475.00<br>This Est: 0.00<br>Total: 13,499.50    |
| 81031-3211-94  | 0100  | 9018        | 705-01.13 | EACH  | ROCK DRILLING FOR GUARDRAIL POST             | Bid: 0.000<br>This Est: 0.000<br>Total: 7.000           | Unit Price: 42.46<br>This Est: 0.00<br>Total: 297.22        |
| 81031-8211-14  | 0100  | 9019        | 705-01.13 | EACH  | ROCK DRILLING FOR GUARDRAIL POST             | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000           | Unit Price: 42.46<br>This Est: 0.00<br>Total: 0.00          |
| 81031-8211-14  | 0100  | 0080        | 705-04.09 | EACH  | EARTH PAD FOR TYPE 38 GR END TREATMENT       | Bid: 17.000<br>This Est: 0.000<br>Total: 0.000          | Unit Price: 500.00<br>This Est: 0.00<br>Total: 0.00         |
| 81031-8211-14  | 0100  | 0090        | 705-04.10 | EACH  | EARTH PAD FOR GUARD RAIL END TREATMENT       | Bid: 3.000<br>This Est: 0.000<br>Total: 0.000           | Unit Price: 500.00<br>This Est: 0.00<br>Total: 0.00         |
| 81031-8211-14  | 0100  | 0100        | 705-06.10 | EACH  | GR TERMINAL TRAILING END (TYPE 13) MASH TL-3 | Bid: 2.000<br>This Est: 0.000<br>Total: 0.000           | Unit Price: 1,300.00<br>This Est: 0.00<br>Total: 0.00       |
| 81031-8211-14  | 0100  | 0110        | 705-06.11 | EACH  | GR TERMINAL (IN-INLINE) MASH TL-3            | Bid: 2.000<br>This Est: 0.000<br>Total: 2.000           | Unit Price: 1,200.00<br>This Est: 0.00<br>Total: 2,400.00   |
| 81031-3211-94  | 0100  | 0030        | 705-06.20 | EACH  | TANGENT ENERGY ABSORBING TERM MASH TL-3      | Bid: 17.000<br>This Est: 0.000<br>Total: 17.000         | Unit Price: 3,800.00<br>This Est: 0.00<br>Total: 64,600.00  |
| 81031-8211-14  | 0100  | 0120        | 706-01    | L.F.  | GUARDRAIL REMOVED                            | Bid: 850.000<br>This Est: 0.000<br>Total: 927.000       | Unit Price: 2.00<br>This Est: 0.00<br>Total: 1,854.00       |
| 81031-3211-94  | 0100  | 0040        | 706-06.03 | L.F.  | RADIUS RAIL                                  | Bid: 120.000<br>This Est: 0.000<br>Total: 50.000        | Unit Price: 32.00<br>This Est: 0.00<br>Total: 1,600.00      |
| 81031-8211-14  | 0100  | 0130        | 712-01    | LS    | TRAFFIC CONTROL                              | Bid: 1.000<br>This Est: 0.000<br>Total: 1.000           | Unit Price: 18,000.00<br>This Est: 0.00<br>Total: 18,000.00 |
| 81031-8211-14  | 0100  | 0140        | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)                | Bid: 100.000<br>This Est: 0.000<br>Total: 0.000         | Unit Price: 15.00<br>This Est: 0.00<br>Total: 0.00          |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity  | Total Amount  |
|----------------|-------|-------------|-----------|-------|---|--|---|
| 81031-8211-14  | 0100  | 0150        | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                    | <b>Bid:</b> 2,491.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 1,600.000 | <b>Unit Price:</b> 8.50<br><b>This Est:</b> 0.00<br><b>Total:</b> 13,600.00     |
| 81031-8211-14  | 0100  | 0160        | 712-08.03 | EACH  | ARROW BOARD (TYPE C)                                    | <b>Bid:</b> 2.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 2.000         | <b>Unit Price:</b> 500.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 1,000.00    |
| 81031-8211-14  | 0100  | 0170        | 713-02.14 | EACH  | FLEXIBLE DELINEATOR (WHITE)                             | <b>Bid:</b> 14.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000        | <b>Unit Price:</b> 75.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00         |
| 81031-8211-14  | 0100  | 0180        | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | <b>Bid:</b> 451.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 479.000     | <b>Unit Price:</b> 30.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 14,370.00    |
| 81031-8211-14  | 0100  | 0190        | 716-01.23 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)  | <b>Bid:</b> 451.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 467.000     | <b>Unit Price:</b> 30.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 14,010.00    |
| 81031-8211-14  | 0100  | 0200        | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | <b>Bid:</b> 896.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 896.000     | <b>Unit Price:</b> 20.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 17,920.00    |
| 81031-8211-14  | 0100  | 0210        | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)      | <b>Bid:</b> 80.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000        | <b>Unit Price:</b> 38.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00         |
| 81031-8211-14  | 0100  | 0220        | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                    | <b>Bid:</b> 75.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 55.000       | <b>Unit Price:</b> 25.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 1,375.00     |
| 81031-8211-14  | 0100  | 0230        | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)              | <b>Bid:</b> 2.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 3.000         | <b>Unit Price:</b> 200.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 600.00      |
| 81031-8211-14  | 0100  | 0240        | 716-02.08 | L.F.  | PLASTIC PAVEMENT MARKING (8" DOTTED LINE)               | <b>Bid:</b> 630.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 42.000      | <b>Unit Price:</b> 2.50<br><b>This Est:</b> 0.00<br><b>Total:</b> 105.00        |
| 81031-8211-14  | 0100  | 0250        | 716-02.09 | L.F.  | PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)      | <b>Bid:</b> 124.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000       | <b>Unit Price:</b> 35.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 0.00         |
| 81031-8211-14  | 0100  | 0260        | 716-02.12 | L.M.  | PLASTIC PAVEMENT MARKING (8IN LINE)                     | <b>Bid:</b> 0.100<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.177         | <b>Unit Price:</b> 15,000.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 2,655.00 |
| 81031-8211-14  | 0100  | 0270        | 716-03.01 | EACH  | PLASTIC WORD PAVEMENT MARKING (ONLY)                    | <b>Bid:</b> 3.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 3.000         | <b>Unit Price:</b> 325.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 975.00      |
| 81031-8211-14  | 0100  | 0280        | 716-04.01 | EACH  | PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)          | <b>Bid:</b> 1.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 1.000         | <b>Unit Price:</b> 300.00<br><b>This Est:</b> 0.00<br><b>Total:</b> 300.00      |

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/<br>Supplemental Description            | Total Item Quantity  | Total Amount  |
|----------------|-------|-------------|-----------|-------|---|--|---|
| 81031-8211-14  | 0100  | 0290        | 716-04.04 | L.F.  | PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)  | <b>Bid:</b> 780.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> 12.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000            |
| 81031-8211-14  | 0100  | 0300        | 716-04.14 | EACH  | PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW) | <b>Bid:</b> 7.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 7.000     | <b>Unit Price:</b> 425.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 2,975.000       |
| 81031-8211-14  | 0100  | 0310        | 716-05.20 | L.M.  | PAINTED PAVEMENT MARKING (6" LINE)              | <b>Bid:</b> 28.400<br><b>This Est:</b> 0.000<br><b>Total:</b> 32.445   | <b>Unit Price:</b> 1,100.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 35,689.500    |
| 81031-8211-14  | 0100  | 0320        | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)  | <b>Bid:</b> 28.400<br><b>This Est:</b> 0.000<br><b>Total:</b> 27.279   | <b>Unit Price:</b> 6,900.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 188,225.100   |
| 81031-8211-14  | 0100  | 0330        | 717-01    | LS    | MOBILIZATION                                    | <b>Bid:</b> 1.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 1.000     | <b>Unit Price:</b> 101,000.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 101,000.000 |
| 81031-8211-14  | 0100  | 0340        | 730-14.02 | L.F.  | SAW SLOT  | <b>Bid:</b> 752.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000   | <b>Unit Price:</b> 3.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000             |
| 81031-8211-14  | 0100  | 0350        | 730-14.03 | L.F.  | LOOP WIRE                                       | <b>Bid:</b> 1,604.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000 | <b>Unit Price:</b> 2.000<br><b>This Est:</b> 0.000<br><b>Total:</b> 0.000             |