

**STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report**



Contract:CNW235 **Estimate Number:** 0003 **Estimate Type:** Final **Estimate Approved:**No **Pay Period:** 11/1/2022 to 12/01/2022

<p>Contractor: H & H Construction, Inc. Contractor's Address: 30 Substation Loop Erin, TN 37061</p> <p>Contract Location: The installation of a new 40' x 60' covered salt bin, roof o</p> <p>Counties: JACKSON</p> <p>Project(s) 44NMSC-S3-002</p>	<p>Allowed: 83.0 Days Charged: 52.0 Days Elapsed Calendar Days: 52.0 Days Percent Time: 62.65 % Percent Complete(\$): 100.00 % Percent Behind: --- %</p> <p>Dates Let: 06/17/2022 Awarded: 06/29/2022 Contract Executed: 07/20/2022 Date Notice to Proceed: 08/10/2022 Work Began: 09/19/2022 To Be Completed: 10/31/2022 Substantial Work Complete: 09/30/2022 Accepted: 10/21/2022</p>	
--	--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$120,324.75	\$120,324.75	\$0.00	Current Contract:	\$120,324.75
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$120,324.75	\$120,324.75	\$0.00		
Test Report Payment Adjustments :	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$120,324.75	\$120,324.75	0.00		

Print Date: 02/10/2023
 JJ04221

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
44NMSC-S3-002	100.00	NA	0.00	The installation of a new 40' x 60' covered salt bin, roof o

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
44NMSC-S3-002	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$400.00 This Est: \$0.00 Total: \$0.00
44NMSC-S3-002	0700	0010	680-01.06	EACH	SALT BIN, ROOF ONLY (40' x 60'-8")	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$114,308.51 This Est: \$0.00 Total: \$114,308.51
44NMSC-S3-002	0700	0020	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: \$6,016.24 This Est: \$0.00 Total: \$6,016.24