

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNW247      **Estimate Number:** 0009      **Estimate Type:** Final      **Estimate Approved:** No      **Pay Period:** 03/16/2023 to 08/01/2023

<p><b>Contractor:</b> Standard Construction Company, Inc. <b>Contractor's P. O. Box</b> 38289 <b>Address:</b> GERMANTOWN, TN 38183</p> <p><b>Contract Location:</b> The resurfacing on S.R. 57 from S.R. 277 (L.M. 1.22) to Holm</p> <p><b>Counties:</b> SHELBY</p> <p><b>Project(s):</b> 79S057-F3-002, 79S057-F8-002</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 126.0 Days <b>Charged:</b> 118.0 Days <b>Elapsed Calendar Days:</b> 118.0 Days <b>Percent Time:</b> 93.65 % <b>Percent Complete(\$)</b> 98.11 % <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 06/17/2022 <b>Awarded:</b> 06/29/2022 <b>Contract Executed:</b> 07/07/2022 <b>Date Notice to Proceed:</b> 07/28/2022 <b>Work Began:</b> 08/02/2022 <b>To Be Completed:</b> 11/30/2022 <b>Substantial Work Complete:</b> 11/22/2022 <b>Accepted:</b> 03/27/2023</p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$2,772,078.21	\$2,771,165.61	\$912.60	<b>Current Contract:</b> <b>Original Contract:</b>	\$2,783,964.30 \$2,723,198.70
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$2,772,078.21	\$2,771,165.61	\$912.60		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$2,772,078.21	\$2,771,165.61	\$912.60		

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
79S057-F3-002	14.10	NH/HSIP-57(88)	396.00	The resurfacing on S.R. 57 from S.R. 277 (L.M. 1.22) to Holm
79S057-F8-002	85.91	NH/HSIP-57(88)	516.60	The resurfacing on S.R. 57 from S.R. 277 (L.M. 1.22) to Holm

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79S057-F8-002	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F3-002	0100	9015	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F3-002	0100	9013	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F3-002	0100	9009	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 3,286.040	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 3,286.04
79S057-F3-002	0100	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Bituminous Adjustment (BITM)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 24,079.300	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 24,079.30
79S057-F8-002	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	<b>Bid:</b> 354.000 <b>This Est:</b> 0.000 <b>Total:</b> 935.420	<b>Unit Price:</b> 76.50 <b>This Est:</b> 0.00 <b>Total:</b> 71,559.63
79S057-F8-002	0100	0020	203-06	M.G.	WATER	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 240.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0030	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	<b>Bid:</b> 160.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 55.85 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79S057-F8-002	0100	0040	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	<b>Bid:</b> 163.000 <b>This Est:</b> 0.000 <b>Total:</b> 171.830	<b>Unit Price:</b> 282.50 <b>This Est:</b> 0.00 <b>Total:</b> 48,541.98
79S057-F8-002	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					307 Anti-Strip Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 124.200	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 124.20
79S057-F8-002	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0050	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b> 28.000 <b>This Est:</b> 0.000 <b>Total:</b> 32.059	<b>Unit Price:</b> 1,660.00 <b>This Est:</b> 0.00 <b>Total:</b> 53,217.94
79S057-F8-002	0100	9004	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0060	411-02.10	TON	ACS MIX(PG70-22) GRADING D	<b>Bid:</b> 5,462.000 <b>This Est:</b> 0.000 <b>Total:</b> 4,527.380	<b>Unit Price:</b> 179.80 <b>This Est:</b> 0.00 <b>Total:</b> 814,022.92
79S057-F8-002	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					411 AC Content Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 3,788.670	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 3,788.67
79S057-F8-002	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					411 Anti-Strip Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 4,896.680	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 4,896.68

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79S057-F8-002	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 5,142.000 <b>This Est:</b> 0.000 <b>Total:</b> 5,748.400	<b>Unit Price:</b> 73.60 <b>This Est:</b> 0.00 <b>Total:</b> 423,082.24
79S057-F8-002	0100	0090	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	<b>Bid:</b> 53.000 <b>This Est:</b> 0.000 <b>Total:</b> 11.000	<b>Unit Price:</b> 5,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 57,200.00
79S057-F3-002	0100	0010	701-01.01	S.F.	CONCRETE SIDEWALK (4 ")	<b>Bid:</b> 1,950.000 <b>This Est:</b> 0.000 <b>Total:</b> 442.280	<b>Unit Price:</b> 18.50 <b>This Est:</b> 0.00 <b>Total:</b> 8,182.18
79S057-F3-002	0100	0020	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	<b>Bid:</b> 90.000 <b>This Est:</b> 0.000 <b>Total:</b> 5,124.770	<b>Unit Price:</b> 68.00 <b>This Est:</b> 0.00 <b>Total:</b> 348,484.36
79S057-F3-002	0100	0030	701-02.03	S.F.	CONCRETE CURB RAMP	<b>Bid:</b> 1,080.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,326.120	<b>Unit Price:</b> 58.00 <b>This Est:</b> 0.00 <b>Total:</b> 76,914.96
79S057-F3-002	0100	0040	701-02.06	S.F.	DETECTABLE WARNING SURFACE (REHABILITATION)	<b>Bid:</b> 200.000 <b>This Est:</b> 0.000 <b>Total:</b> 46.000	<b>Unit Price:</b> 105.00 <b>This Est:</b> 0.00 <b>Total:</b> 4,830.00
79S057-F3-002	0100	9501	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN /	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 100.80 <b>This Est:</b> 0.00 <b>Total:</b> 201.60
79S057-F3-002	0100	9500	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3 /	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 12.500	<b>Unit Price:</b> 31.92 <b>This Est:</b> 0.00 <b>Total:</b> 399.00
79S057-F3-002	0100	0050	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 6,800.00 <b>This Est:</b> 0.00 <b>Total:</b> 13,600.00
79S057-F8-002	0100	0100	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 226,800.00 <b>This Est:</b> 0.00 <b>Total:</b> 226,800.00
79S057-F3-002	0100	9502	712-01.02	EACH	LANE CLOSURE	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 8.000	<b>Unit Price:</b> 1,260.00 <b>This Est:</b> 0.00 <b>Total:</b> 10,080.00
79S057-F3-002	0100	9503	712-01.03	EACH	LANE CLOSURE(NIGHT WORK) / (8 pm to 6 am)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 5.000	<b>Unit Price:</b> 1,942.50 <b>This Est:</b> 0.00 <b>Total:</b> 9,712.50
79S057-F3-002	0100	9505	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING) /	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 110.000	<b>Unit Price:</b> 33.60 <b>This Est:</b> 0.00 <b>Total:</b> 3,696.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79S057-F8-002	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 1,014.000 <b>This Est:</b> 42.000 <b>Total:</b> 1,026.000	<b>Unit Price:</b> 12.30 <b>This Est:</b> 516.60 <b>Total:</b> 12,619.80
79S057-F8-002	0100	0120	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	<b>Bid:</b> 18.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 31.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0130	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> 2,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 10,000.00
79S057-F3-002	0100	0060	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 225.000 <b>This Est:</b> 0.000 <b>Total:</b> 271.000	<b>Unit Price:</b> 51.00 <b>This Est:</b> 0.00 <b>Total:</b> 13,821.00
79S057-F3-002	0100	0070	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	<b>Bid:</b> 536.000 <b>This Est:</b> 0.000 <b>Total:</b> 561.000	<b>Unit Price:</b> 51.00 <b>This Est:</b> 0.00 <b>Total:</b> 28,611.00
79S057-F3-002	0100	0080	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> 484.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 27.20 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0140	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> 62.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 27.20 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0150	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	<b>Bid:</b> 59.000 <b>This Est:</b> 0.000 <b>Total:</b> 94.000	<b>Unit Price:</b> 42.00 <b>This Est:</b> 0.00 <b>Total:</b> 3,948.00
79S057-F8-002	0100	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 1,094.000 <b>This Est:</b> 0.000 <b>Total:</b> 873.000	<b>Unit Price:</b> 31.00 <b>This Est:</b> 0.00 <b>Total:</b> 27,063.00
79S057-F8-002	0100	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 26.000 <b>This Est:</b> 0.000 <b>Total:</b> 37.000	<b>Unit Price:</b> 270.00 <b>This Est:</b> 0.00 <b>Total:</b> 9,990.00
79S057-F3-002	0100	0090	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b> 2,006.000 <b>This Est:</b> 110.000 <b>Total:</b> 110.000	<b>Unit Price:</b> 3.60 <b>This Est:</b> 396.00 <b>Total:</b> 396.00
79S057-F8-002	0100	0180	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b> 88.000 <b>This Est:</b> 0.000 <b>Total:</b> 88.000	<b>Unit Price:</b> 53.00 <b>This Est:</b> 0.00 <b>Total:</b> 4,664.00
79S057-F3-002	0100	0100	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b> 1,096.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,331.000	<b>Unit Price:</b> 53.00 <b>This Est:</b> 0.00 <b>Total:</b> 70,543.00
79S057-F8-002	0100	0190	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 9.000 <b>This Est:</b> 0.000 <b>Total:</b> 10.000	<b>Unit Price:</b> 300.00 <b>This Est:</b> 0.00 <b>Total:</b> 3,000.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79S057-F8-002	0100	0200	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> 270.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,080.00
79S057-F8-002	0100	0210	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b> 8.148 <b>This Est:</b> 0.000 <b>Total:</b> 7.310	<b>Unit Price:</b> 2,600.00 <b>This Est:</b> 0.00 <b>Total:</b> 19,006.00
79S057-F3-002	0100	0110	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 8.148 <b>This Est:</b> 0.000 <b>Total:</b> 5.926	<b>Unit Price:</b> 9,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 54,519.20
79S057-F8-002	0100	0220	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 215,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 215,000.00
79S057-F3-002	0100	9504	717-01.75	LS	ADDITIONAL MOBILIZATION / Additional Guardrail & Transition	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 525.00 <b>This Est:</b> 0.00 <b>Total:</b> 525.00
79S057-F8-002	0100	0230	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	<b>Bid:</b> 7.000 <b>This Est:</b> 0.000 <b>Total:</b> 5.000	<b>Unit Price:</b> 1,920.00 <b>This Est:</b> 0.00 <b>Total:</b> 9,600.00
79S057-F8-002	0100	0240	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC)	<b>Bid:</b> 140.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 36.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0250	730-14.01	L.F.	SHIELDED DETECTOR CABLE	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 3.90 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79S057-F8-002	0100	0260	730-14.02	L.F.	SAW SLOT	<b>Bid:</b> 4,660.000 <b>This Est:</b> 0.000 <b>Total:</b> 5,687.000	<b>Unit Price:</b> 11.60 <b>This Est:</b> 0.00 <b>Total:</b> 65,969.20
79S057-F8-002	0100	0270	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b> 11,250.000 <b>This Est:</b> 0.000 <b>Total:</b> 11,556.000	<b>Unit Price:</b> 1.30 <b>This Est:</b> 0.00 <b>Total:</b> 15,022.80