

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNW276      **Estimate Number:** 0007      **Estimate Type:** Final      **Estimate Approved:** No      **Pay Period:** 08/16/2023 to 10/17/2023

<p><b>Contractor:</b> Ford Construction Company <b>Contractor's Address:</b> 1311 East Court Street <b>Address:</b> DYERSBURG, TN 38024</p> <p><b>Contract Location:</b> The grading, drainage and paving on U.S. 51 (S.R. 3) at the</p> <p><b>Counties:</b> OBION</p> <p><b>Project(s):</b> 66001-3284-94</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 275.0 Days <b>Charged:</b> 236.0 Days <b>Elapsed Calendar Days:</b> 236.0 Days <b>Percent Time:</b> 85.82 % <b>Percent Complete(\$):</b> 98.30 % <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 08/19/2022 <b>Awarded:</b> 09/01/2022 <b>Contract Executed:</b> 09/08/2022 <b>Date Notice to Proceed:</b> 09/29/2022 <b>Work Began:</b> 01/06/2023 <b>To Be Completed:</b> 06/30/2023 <b>Substantial Work Complete:</b> 05/22/2023 <b>Accepted:</b> 05/24/2023</p>
--	---

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$712,830.78	\$712,980.78	-\$150.00	<b>Current Contract:</b> <b>Original Contract:</b>	\$730,645.26 \$730,645.26
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$712,830.78	\$712,980.78	-\$150.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$712,830.78	\$712,980.78	-\$150.00		

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description					
66001-3284-94	100.02	R-NH-SIP-3(142)	-150.00	The grading, drainage and paving on U.S. 51 (S.R. 3) at the					
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
66001-3284-94	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	<b>Bid:</b>	1.000	<b>Unit Price:</b>	24,700.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	1.000	<b>Total:</b>	24,700.00
66001-3284-94	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b>	0.000	<b>Unit Price:</b>	580.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00
66001-3284-94	0100	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b>	0.000	<b>Unit Price:</b>	1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b>	0.000	<b>Adj This Est:</b>	0.00
						<b>Adj Total:</b>	-5,386.890	<b>Adj Total:</b>	-5,386.89
66001-3284-94	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b>	0.000	<b>Unit Price:</b>	1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00
					Bituminous Adjustment (BITM)	<b>Adj This Est:</b>	0.000	<b>Adj This Est:</b>	0.00
						<b>Adj Total:</b>	-1,969.160	<b>Adj Total:</b>	-1,969.16
66001-3284-94	0100	0020	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	<b>Bid:</b>	219.000	<b>Unit Price:</b>	33.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00
66001-3284-94	0100	0030	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	<b>Bid:</b>	500.000	<b>Unit Price:</b>	27.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	500.000	<b>Total:</b>	13,500.00
66001-3284-94	0100	9009	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	<b>Bid:</b>	0.000	<b>Unit Price:</b>	40.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00
66001-3284-94	0100	0040	203-03	C.Y.	BORROW EXCAVATION (UNCLASSIFIED)	<b>Bid:</b>	669.000	<b>Unit Price:</b>	33.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	669.000	<b>Total:</b>	22,411.50
66001-3284-94	0100	0050	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	<b>Bid:</b>	78.000	<b>Unit Price:</b>	28.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	78.000	<b>Total:</b>	2,184.00
66001-3284-94	0100	9010	203-05	C.Y.	UNDERCUTTING	<b>Bid:</b>	0.000	<b>Unit Price:</b>	40.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00
66001-3284-94	0100	0060	203-06	M.G.	WATER	<b>Bid:</b>	17.000	<b>Unit Price:</b>	21.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	0.00
						<b>Total:</b>	0.000	<b>Total:</b>	0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66001-3284-94	0100	0070	204-08.01	C.Y.	BACKFILL MATERIAL (FLOWABLE FILL)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 700.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0080	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: 33.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0090	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 8.50 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0100	209-09.01	BAG	SANDBAGS	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: 6.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0110	209-20.04	S.Y.	POLYETHYLENE SHEETING (10 MIL.)	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: 4.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0120	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 1,005.000 This Est: 0.000 Total: 840.480	Unit Price: 51.00 This Est: 0.00 Total: 42,864.48
66001-3284-94	0100	0130	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: 51.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0140	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: 63.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0150	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	Bid: 453.000 This Est: 0.000 Total: 404.460	Unit Price: 195.00 This Est: 0.00 Total: 78,869.70
66001-3284-94	0100	0160	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid: 167.000 This Est: 0.000 Total: 159.810	Unit Price: 195.00 This Est: 0.00 Total: 31,162.95
66001-3284-94	0100	9000	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	9001	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: -150.000 Total: -150.000	Unit Price: 1.00 This Est: -150.00 Total: -150.00
					307 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 448.500	Adj This Est: 0.00 Adj Total: 448.50
66001-3284-94	0100	9002	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66001-3284-94	0100	0170	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0180	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 7.000 This Est: 0.000 Total: 0.000	Unit Price: 5.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0190	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 1.000 This Est: 0.000 Total: 0.840	Unit Price: 100.00 This Est: 0.00 Total: 84.00
66001-3284-94	0100	9003	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	9004	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0200	407-20.05	L.F.	SAW CUTTING ASPHALT PAVEMENT	Bid: 1,000.000 This Est: 0.000 Total: 620.000	Unit Price: 6.00 This Est: 0.00 Total: 3,720.00
66001-3284-94	0100	0210	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 97.000 This Est: 0.000 Total: 114.120	Unit Price: 240.00 This Est: 0.00 Total: 27,388.80
66001-3284-94	0100	9005	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: 83.590	Adj This Est: 0.00 Adj Total: 83.59
66001-3284-94	0100	9006	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 111.000	Adj This Est: 0.00 Adj Total: 111.00
66001-3284-94	0100	9008	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
66001-3284-94	0100	0220	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 0.240 This Est: 0.000 Total: 0.000	Unit Price: 19,260.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66001-3284-94	0100	0230	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 152.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 112.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0240	621-03.02	L.F.	18" TEMPORARY DRAINAGE PIPE	<b>Bid:</b> 18.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 97.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0250	703-01	C.Y.	PORTLAND CEMENT CONCRETE DITCH PAVING	<b>Bid:</b> 87.000 <b>This Est:</b> 0.000 <b>Total:</b> 98.470	<b>Unit Price:</b> 1,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 147,705.00
66001-3284-94	0100	0260	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 5.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0270	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0280	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 28,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 28,000.00
66001-3284-94	0100	0290	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	<b>Bid:</b> 2,060.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,376.000	<b>Unit Price:</b> 39.00 <b>This Est:</b> 0.00 <b>Total:</b> 92,664.00
66001-3284-94	0100	0300	712-02.60	EACH	TEMPORARY WORK ZONE CRASH CUSHION (MASH TL-3)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 3.000	<b>Unit Price:</b> 9,100.00 <b>This Est:</b> 0.00 <b>Total:</b> 27,300.00
66001-3284-94	0100	0310	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 54.000 <b>This Est:</b> 0.000 <b>Total:</b> 108.000	<b>Unit Price:</b> 32.00 <b>This Est:</b> 0.00 <b>Total:</b> 3,456.00
66001-3284-94	0100	0320	712-04.50	EACH	BARRIER RAIL DELINEATOR	<b>Bid:</b> 103.000 <b>This Est:</b> 0.000 <b>Total:</b> 100.000	<b>Unit Price:</b> 11.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,100.00
66001-3284-94	0100	0330	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b> 40.000 <b>This Est:</b> 0.000 <b>Total:</b> 4.000	<b>Unit Price:</b> 21.50 <b>This Est:</b> 0.00 <b>Total:</b> 86.00
66001-3284-94	0100	0340	712-05.03	EACH	WARNING LIGHTS (TYPE C)	<b>Bid:</b> 40.000 <b>This Est:</b> 0.000 <b>Total:</b> 42.000	<b>Unit Price:</b> 21.50 <b>This Est:</b> 0.00 <b>Total:</b> 903.00
66001-3284-94	0100	0350	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 330.000 <b>This Est:</b> 0.000 <b>Total:</b> 335.000	<b>Unit Price:</b> 8.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,680.00
66001-3284-94	0100	0360	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 960.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,920.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66001-3284-94	0100	0370	712-09.02	L.F.	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	Bid: 4,260.000 This Est: 0.000 Total: 4,456.000	Unit Price: 7.00 This Est: 0.00 Total: 31,192.00
66001-3284-94	0100	0380	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid: 75.000 This Est: 0.000 Total: 75.000	Unit Price: 6.00 This Est: 0.00 Total: 450.00
66001-3284-94	0100	0390	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid: 325.000 This Est: 0.000 Total: 299.500	Unit Price: 4.30 This Est: 0.00 Total: 1,287.85
66001-3284-94	0100	0400	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid: 185.000 This Est: 0.000 Total: 109.300	Unit Price: 5.30 This Est: 0.00 Total: 579.29
66001-3284-94	0100	0410	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid: 131.000 This Est: 0.000 Total: 96.110	Unit Price: 15.00 This Est: 0.00 Total: 1,441.65
66001-3284-94	0100	0420	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid: 109.000 This Est: 0.000 Total: 67.500	Unit Price: 16.00 This Est: 0.00 Total: 1,080.00
66001-3284-94	0100	0430	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 268.00 This Est: 0.00 Total: 268.00
66001-3284-94	0100	0440	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 5.000	Unit Price: 5,900.00 This Est: 0.00 Total: 29,500.00
66001-3284-94	0100	0450	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 32.000 This Est: 0.000 Total: 34.000	Unit Price: 63.00 This Est: 0.00 Total: 2,142.00
66001-3284-94	0100	0460	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 17.000 This Est: 0.000 Total: 19.000	Unit Price: 43.00 This Est: 0.00 Total: 817.00
66001-3284-94	0100	0470	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 62.000 This Est: 0.000 Total: 34.000	Unit Price: 32.00 This Est: 0.00 Total: 1,088.00
66001-3284-94	0100	0480	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 270.00 This Est: 0.00 Total: 1,080.00
66001-3284-94	0100	0490	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 15.000 This Est: 0.000 Total: 9.000	Unit Price: 30.00 This Est: 0.00 Total: 270.00
66001-3284-94	0100	0500	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: 0.300 This Est: 0.000 Total: 0.000	Unit Price: 21,400.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
66001-3284-94	0100	0510	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 0.300 <b>This Est:</b> 0.000 <b>Total:</b> 0.329	<b>Unit Price:</b> 21,400.00 <b>This Est:</b> 0.00 <b>Total:</b> 7,040.60
66001-3284-94	0100	0520	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	<b>Bid:</b> 632.000 <b>This Est:</b> 0.000 <b>Total:</b> 753.000	<b>Unit Price:</b> 4.28 <b>This Est:</b> 0.00 <b>Total:</b> 3,222.84
66001-3284-94	0100	0530	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b> 110.000 <b>This Est:</b> 0.000 <b>Total:</b> 111.000	<b>Unit Price:</b> 4.28 <b>This Est:</b> 0.00 <b>Total:</b> 475.08
66001-3284-94	0100	0540	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 79,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 79,000.00
66001-3284-94	0100	0550	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	<b>Bid:</b> 86.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 6.30 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0560	740-11.04	L.F.	TEMPORARY SEDIMENT TUBE 20IN	<b>Bid:</b> 540.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 9.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0570	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	<b>Bid:</b> 24.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 53.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0580	801-03	M.G.	WATER (SEEDING & SODDING)	<b>Bid:</b> 7.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 21.40 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
66001-3284-94	0100	0590	803-01	S.Y.	SODDING (NEW SOD)	<b>Bid:</b> 470.000 <b>This Est:</b> 0.000 <b>Total:</b> 808.000	<b>Unit Price:</b> 7.50 <b>This Est:</b> 0.00 <b>Total:</b> 6,060.00