**Print Date:** 06/26/2023

JJ04221

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contract: CNW285 Estim	ate Number: 0003	Estimate Type	: Final E	Stimate Approved:No	Pay Period: 4/1/2023	to 04/10/2023
Contractor: H & H Constr	ruction. Inc.					Time
Contractor's 30 Substation	•		Allowed:	113.0 Days		
Address: Erin, TN 37	•	Charged:	115.0 Days			
					Elapsed Calendar Days:	115.0 Days
					Percent Time:	101.77 <b>%</b>
					Percent Complete(\$):	84.02 <b>%</b>
					Percent Behind:	17.75 <b>%</b>
Contract Location: The construction of a salt brine shed.						
			Let:	08/19/2022		
Counties: CUMBERLAND					Awarded:	09/01/2022
					Contract Executed:	09/06/2022
			Date Notice to Proceed:	09/27/2022		
Project(s) 18NMSC-S3-004		Work Began:	12/13/2022			
			To Be Completed:	01/17/2023		
		Substantial Work Complete:	01/19/2023			
			Accepted:	02/07/2023		
		Total to Date	Previous to Date	This Estimate		Amounts
Total	tal Earnings:	\$76,217.55	\$76,217.55	\$0.00		
	-		·		Current Contract:	\$77,017.55
·	iled Materials:	\$0.00	\$0.00	\$0.00	Original Contract:	\$75,751.65
	Amount Due:	\$76,217.55	\$76,217.55	\$0.00		
Test Report Payment	Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy	Adjustments:	\$0.00	\$0.00	\$0.00		
Р	ayment Due:	\$76,217.55	\$76,217.55	0.00		

**Print Date:** 06/26/2023

JJ04221

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



<b>Project Number</b>	Bid %	Federal Project Number	<b>Project Current Amount</b>	Project Description
18NMSC-S3-004	100.00	NΑ	0.00	The construction of a salt brine shed

Project Number	Cat#	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
18NMSC-S3-004	0700	9500	104-03	LS	ADDITIONAL WORK (DESCRIPTION)/Saw cutting and leveling.	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$1,265.90 \$0.00 \$1,265.90
18NMSC-S3-004	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$400.00 \$0.00 \$-800.00
18NMSC-S3-004	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION)/(40' X 100')	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$3,740.09 \$0.00 \$3,740.09
18NMSC-S3-004	0700	0020	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	\$72,011.56 \$0.00 \$72,011.56

RR004