

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                |                                              |                               |  |                      |  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------------|----------------------|-----------------------------------------------------------|--|------------------------------------------------|----------------------------------------------|-------------------------------|--|----------------------|--|
| <b>Contractor:</b> CNW352                                                                                                                                                                                                                                                                    |                      | <b>Estimate Number:</b> 0008 |                      | <b>Estimate Type:</b> Final                               |  | <b>Estimate Approved:</b> No                   |                                              | <b>Pay Period:</b> 09/01/2023 |  | <b>to</b> 10/17/2023 |  |
| <b>Contractor:</b> Thomson & Thomson, Inc.<br><b>Contractor's</b> PO Box 10037<br><b>Address:</b> JACKSON, TN 38308-0100<br><br><b>Contract Location:</b> The repair of the bridge on S.R. 52 over Trace Creek (L.M. 2)<br><br><b>Counties:</b> CLAY<br><br><b>Project(s):</b> 14S052-M3-004 |                      |                              |                      |                                                           |  |                                                | <b>Time</b>                                  |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Allowed:</b> 218.0 Days                   |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Charged:</b> 210.0 Days                   |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Elapsed Calendar Days:</b> 210.0 Days     |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Percent Time:</b> 96.33 %                 |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Percent Complete(\$)</b> 97.03 %          |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Percent Behind:</b> --- %                 |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Dates</b>                                 |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Let:</b> 12/09/2022                       |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Awarded:</b> 12/21/2022                   |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Contract Executed:</b> 01/05/2023         |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Date Notice to Proceed:</b> 01/26/2023    |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Work Began:</b> 02/01/2023                |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>To Be Completed:</b> 08/31/2023           |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Substantial Work Complete:</b> 08/23/2023 |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                | <b>Accepted:</b> 08/30/2023                  |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                |                                              |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                |                                              |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                |                                              |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                |                                              |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              | <b>Total to Date</b> | <b>Previous to Date</b>      | <b>This Estimate</b> | <b>Current Contract:</b><br><br><b>Original Contract:</b> |  | <b>Amounts</b><br><br><br><br><br><br><br><br> |                                              |                               |  |                      |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                       | \$438,188.56         | \$438,630.04                 | -\$441.48            |                                                           |  |                                                |                                              |                               |  |                      |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                        | \$0.00               | \$0.00                       | \$0.00               |                                                           |  |                                                |                                              |                               |  |                      |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                           | \$438,188.56         | \$438,630.04                 | -\$441.48            |                                                           |  |                                                |                                              |                               |  |                      |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                             | \$0.00               | \$0.00                       | \$0.00               |                                                           |  |                                                |                                              |                               |  |                      |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                            | -\$231.00            | -\$231.00                    | \$0.00               |                                                           |  |                                                |                                              |                               |  |                      |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                          | \$437,957.56         | \$438,399.04                 | -\$441.48            |                                                           |  |                                                |                                              |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                              |                      |                              |                      |                                                           |  |                                                |                                              |                               |  |                      |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid %  | Federal Project Number | Project Current Amount |       | Project Description                                                  |                     |           |                       |
|----------------|--------|------------------------|------------------------|-------|----------------------------------------------------------------------|---------------------|-----------|-----------------------|
| 14S052-M3-004  | 100.01 | N/A                    |                        |       | -441.48 The repair of the bridge on S.R. 52 over Trace Creek (L.M. 2 |                     |           |                       |
| Project Number | Cat #  | Line Item #            | Item Code              | Units | Primary/<br>Supplemental Description                                 | Total Item Quantity |           | Total Amount          |
| 14S052-M3-004  | 0500   | 9008                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                                   | Bid:                | 0.000     | Unit Price: 400.00    |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 0.000     | Total: 0.00           |
| 14S052-M3-004  | 0500   | 9006                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                              | Bid:                | 0.000     | Unit Price: 1.00      |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 0.000     | Total: 0.00           |
|                |        |                        |                        |       | Fuel Adjustment (FUE2)                                               | Adj This Est:       | -316.040  | Adj This Est: -316.04 |
|                |        |                        |                        |       |                                                                      | Adj Total:          | -316.040  | Adj Total: -316.04    |
| 14S052-M3-004  | 0500   | 9007                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                          | Bid:                | 0.000     | Unit Price: 1.00      |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 0.000     | Total: 0.00           |
|                |        |                        |                        |       | Bituminous Adjustment (BITM)                                         | Adj This Est:       | 0.000     | Adj This Est: 0.00    |
|                |        |                        |                        |       |                                                                      | Adj Total:          | -934.490  | Adj Total: -934.49    |
| 14S052-M3-004  | 0500   | 0010                   | 201-07.01              | LS    | REMOVAL AND DISPOSAL OF BRUSH & TREES                                | Bid:                | 1.000     | Unit Price: 3,000.00  |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 1.000     | Total: 3,000.00       |
| 14S052-M3-004  | 0500   | 0020                   | 209-05                 | C.Y.  | SEDIMENT REMOVAL                                                     | Bid:                | 2.000     | Unit Price: 15.00     |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 0.000     | Total: 0.00           |
| 14S052-M3-004  | 0500   | 0030                   | 209-08.02              | L.F.  | TEMPORARY SILT FENCE (WITH BACKING)                                  | Bid:                | 460.000   | Unit Price: 12.00     |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 338.000   | Total: 4,056.00       |
|                |        |                        |                        |       | Material Discrepancy Payment Adjustment                              | Adj This Est:       | 0.000     | Adj This Est: 0.00    |
|                |        |                        |                        |       |                                                                      | Adj Total:          | -8.000    | Adj Total: -96.00     |
| 14S052-M3-004  | 0500   | 0040                   | 209-09.01              | BAG   | SANDBAGS                                                             | Bid:                | 6,600.000 | Unit Price: 12.00     |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 2,783.000 | Total: 33,396.00      |
| 14S052-M3-004  | 0500   | 0050                   | 209-09.04              | EACH  | SEDIMENT FILTER BAG(15' X 10')                                       | Bid:                | 2.000     | Unit Price: 650.00    |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 1.000     | Total: 650.00         |
| 14S052-M3-004  | 0500   | 0060                   | 209-20.03              | S.Y.  | POLYETHYLENE SHEETING (6 MIL. MINIMUM)                               | Bid:                | 685.000   | Unit Price: 1.00      |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 100.000   | Total: 100.00         |
| 14S052-M3-004  | 0500   | 0070                   | 209-65.04              | L.F.  | TEMPORARY IN STREAM DIVERSION                                        | Bid:                | 110.000   | Unit Price: 65.00     |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 86.000    | Total: 5,590.00       |
| 14S052-M3-004  | 0500   | 0080                   | 303-10.01              | TON   | MINERAL AGGREGATE (SIZE 57)                                          | Bid:                | 20.000    | Unit Price: 58.00     |
|                |        |                        |                        |       |                                                                      | This Est:           | 0.000     | This Est: 0.00        |
|                |        |                        |                        |       |                                                                      | Total:              | 0.000     | Total: 0.00           |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description         | Total Item Quantity |           | Total Amount  |           |
|----------------|-------|----------------|-----------|-------|----------------------------------------------|---------------------|-----------|---------------|-----------|
| 14S052-M3-004  | 0500  | 0090           | 403-01    | TON   | BITUMINOUS MATERIAL FOR TACK COAT (TC)       | Bid:                | 1.000     | Unit Price:   | 1,655.00  |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.750     | Total:        | 1,241.25  |
| 14S052-M3-004  | 0500  | 9004           | 407-07    | DOLL  | DENSITY DEDUCTION                            | Bid:                | 0.000     | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
| 14S052-M3-004  | 0500  | 9005           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | Bid:                | 0.000     | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
| 14S052-M3-004  | 0500  | 0100           | 411-01.10 | TON   | ACS MIX(PG64-22) GRADING D                   | Bid:                | 92.000    | Unit Price:   | 419.00    |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 130.560   | Total:        | 54,704.64 |
| 14S052-M3-004  | 0500  | 9000           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | Bid:                | 0.000     | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
|                |       |                |           |       | 411 AC Content Adjustment                    | Adj This Est:       | 0.000     | Adj This Est: | 0.00      |
|                |       |                |           |       |                                              | Adj Total:          | -165.690  | Adj Total:    | -165.69   |
| 14S052-M3-004  | 0500  | 9001           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                 | Bid:                | 0.000     | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
| 14S052-M3-004  | 0500  | 9002           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | Bid:                | 0.000     | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
|                |       |                |           |       | 411 Anti-Strip Adjustment                    | Adj This Est:       | 0.000     | Adj This Est: | 0.00      |
|                |       |                |           |       |                                              | Adj Total:          | 114.000   | Adj Total:    | 114.00    |
| 14S052-M3-004  | 0500  | 9003           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT PAYMENT       | Bid:                | 0.000     | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
| 14S052-M3-004  | 0500  | 0110           | 415-01.02 | S.Y.  | COLD PLANING BITUMINOUS PAVEMENT             | Bid:                | 1,400.000 | Unit Price:   | 18.00     |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 1,791.110 | Total:        | 32,239.98 |
| 14S052-M3-004  | 0500  | 0120           | 604-04.02 | S.Y.  | APPLIED TEXTURE FINISH (EXISTING STRUCTURES) | Bid:                | 278.000   | Unit Price:   | 12.50     |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 292.200   | Total:        | 3,652.50  |
| 14S052-M3-004  | 0500  | 0130           | 604-10.05 | S.F.  | CONCRETE                                     | Bid:                | 82.000    | Unit Price:   | 245.00    |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000     | Total:        | 0.00      |
| 14S052-M3-004  | 0500  | 0140           | 604-10.30 | S.Y.  | BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)     | Bid:                | 33.000    | Unit Price:   | 575.00    |
|                |       |                |           |       |                                              | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 57.150    | Total:        | 32,861.25 |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                | Total Item Quantity |           | Total Amount  |           |
|----------------|-------|----------------|-----------|-------|-----------------------------------------------------|---------------------|-----------|---------------|-----------|
| 14S052-M3-004  | 0500  | 0150           | 604-10.54 | S.F.  | CONCRETE REPAIRS                                    | Bid:                | 76.000    | Unit Price:   | 235.00    |
|                |       |                |           |       |                                                     | This Est:           | -0.650    | This Est:     | -152.75   |
|                |       |                |           |       |                                                     | Total:              | 225.210   | Total:        | 52,924.35 |
| 14S052-M3-004  | 0500  | 0160           | 617-04.01 | S.Y.  | TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)          | Bid:                | 385.000   | Unit Price:   | 83.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 385.000   | Total:        | 31,955.00 |
| 14S052-M3-004  | 0500  | 0170           | 705-04.50 | EACH  | PORTABLE BARRIER RAIL DELINEATOR                    | Bid:                | 9.000     | Unit Price:   | 15.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 9.000     | Total:        | 135.00    |
|                |       |                |           |       | Material Discrepancy Payment Adjustment             | Adj This Est:       | 0.000     | Adj This Est: | 0.00      |
|                |       |                |           |       |                                                     | Adj Total:          | -9.000    | Adj Total:    | -135.00   |
| 14S052-M3-004  | 0500  | 0240           | 707-08.11 | L.F.  | HIGH-VISIBILITY CONSTRUCTION FENCE                  | Bid:                | 250.000   | Unit Price:   | 4.00      |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 271.000   | Total:        | 1,084.00  |
| 14S052-M3-004  | 0500  | 0250           | 712-01    | LS    | TRAFFIC CONTROL                                     | Bid:                | 1.000     | Unit Price:   | 5,000.00  |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 1.000     | Total:        | 5,000.00  |
| 14S052-M3-004  | 0500  | 0260           | 712-02.02 | L.F.  | INTERCONNECTED PORTABLE BARRIER RAIL                | Bid:                | 160.000   | Unit Price:   | 44.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 140.000   | Total:        | 6,160.00  |
| 14S052-M3-004  | 0500  | 0270           | 712-02.47 | L.F.  | BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL | Bid:                | 200.000   | Unit Price:   | 70.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 180.000   | Total:        | 12,600.00 |
| 14S052-M3-004  | 0500  | 0280           | 712-02.60 | EACH  | TEMPORARY WORK ZONE CRASH CUSHION (MASH TL-3)       | Bid:                | 2.000     | Unit Price:   | 4,300.00  |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 2.000     | Total:        | 8,600.00  |
| 14S052-M3-004  | 0500  | 0290           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)                       | Bid:                | 47.000    | Unit Price:   | 29.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 82.000    | Total:        | 2,378.00  |
| 14S052-M3-004  | 0500  | 0300           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                | Bid:                | 1,713.000 | Unit Price:   | 8.25      |
|                |       |                |           |       |                                                     | This Est:           | 3.310     | This Est:     | 27.31     |
|                |       |                |           |       |                                                     | Total:              | 1,737.820 | Total:        | 14,337.02 |
| 14S052-M3-004  | 0500  | 0310           | 712-07.03 | L.F.  | TEMPORARY BARRICADES (TYPE III)                     | Bid:                | 60.000    | Unit Price:   | 15.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 58.000    | Total:        | 870.00    |
| 14S052-M3-004  | 0500  | 0320           | 712-09.02 | L.F.  | REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)        | Bid:                | 2,200.000 | Unit Price:   | 4.50      |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 888.000   | Total:        | 3,996.00  |
| 14S052-M3-004  | 0500  | 0330           | 712-09.04 | L.F.  | REMOVABLE PAVEMENT MARKING (STOP LINE)              | Bid:                | 70.000    | Unit Price:   | 20.00     |
|                |       |                |           |       |                                                     | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                     | Total:              | 24.000    | Total:        | 480.00    |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                       | Total Item Quantity         |                             | Total Amount                       |                                |
|----------------|-------|----------------|-----------|-------|------------------------------------------------------------|-----------------------------|-----------------------------|------------------------------------|--------------------------------|
| 14S052-M3-004  | 0500  | 0340           | 713-02.27 | EACH  | CONCRETE BARRIER/PARAPET<br>DELINEATOR (BI-DIRECTIONAL)    | Bid:<br>This Est:<br>Total: | 20.000<br>0.000<br>20.000   | Unit Price:<br>This Est:<br>Total: | 50.00<br>0.00<br>1,000.00      |
| 14S052-M3-004  | 0500  | 0350           | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN UNIT                               | Bid:<br>This Est:<br>Total: | 3.000<br>0.000<br>3.000     | Unit Price:<br>This Est:<br>Total: | 5,000.00<br>0.00<br>15,000.00  |
| 14S052-M3-004  | 0500  | 0360           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT<br>MARKERS (BI-DIR) (1 COLOR) | Bid:<br>This Est:<br>Total: | 6.000<br>0.000<br>21.000    | Unit Price:<br>This Est:<br>Total: | 100.00<br>0.00<br>2,100.00     |
| 14S052-M3-004  | 0500  | 0370           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE<br>REFLECTIVE MARKER               | Bid:<br>This Est:<br>Total: | 6.000<br>0.000<br>14.000    | Unit Price:<br>This Est:<br>Total: | 50.00<br>0.00<br>700.00        |
| 14S052-M3-004  | 0500  | 9500           | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING<br>(CHANNELIZATION STRIPING) /    | Bid:<br>This Est:<br>Total: | 0.000<br>0.000<br>28.890    | Unit Price:<br>This Est:<br>Total: | 28.00<br>0.00<br>808.92        |
| 14S052-M3-004  | 0500  | 0380           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP<br>LINE)                    | Bid:<br>This Est:<br>Total: | 50.000<br>0.000<br>0.000    | Unit Price:<br>This Est:<br>Total: | 20.00<br>0.00<br>0.00          |
| 14S052-M3-004  | 0500  | 0390           | 716-02.11 | L.F.  | PLASTIC PAVEMENT MARKING (6"<br>DOTTED LINE)               | Bid:<br>This Est:<br>Total: | 200.000<br>0.000<br>142.000 | Unit Price:<br>This Est:<br>Total: | 3.00<br>0.00<br>426.00         |
| 14S052-M3-004  | 0500  | 0400           | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT<br>MRKNG (6IN LINE)          | Bid:<br>This Est:<br>Total: | 1.000<br>0.000<br>0.493     | Unit Price:<br>This Est:<br>Total: | 11,000.00<br>0.00<br>5,423.00  |
| 14S052-M3-004  | 0500  | 0410           | 717-01    | LS    | MOBILIZATION                                               | Bid:<br>This Est:<br>Total: | 1.000<br>0.000<br>1.000     | Unit Price:<br>This Est:<br>Total: | 65,000.00<br>0.00<br>65,000.00 |
| 14S052-M3-004  | 0500  | 0420           | 730-40.02 | LS    | TEMPORARY TRAFFIC SIGNAL SYSTEM                            | Bid:<br>This Est:<br>Total: | 1.000<br>0.000<br>1.000     | Unit Price:<br>This Est:<br>Total: | 36,000.00<br>0.00<br>36,000.00 |
| 14S052-M3-004  | 0500  | 0430           | 740-10.03 | S.Y.  | GEOTEXTILE (TYPE III)(EROSION<br>CONTROL)                  | Bid:<br>This Est:<br>Total: | 66.000<br>0.000<br>120.220  | Unit Price:<br>This Est:<br>Total: | 8.50<br>0.00<br>1,021.87       |